S
624.2
H3b
1960

STATE DOCUMENTS

LIST OF

BRIDGES

FEDERAL AID
INTERSTATE & PRIMARY SYSTEMS

COMPILED BY THE

MONTANA STATE HIGHWAY COMMISSION
PLANNING SURVEY

IN COOPERATION WITH

U. S. DEPARTMENT OF COMMERCE
BUREAU OF PUBLIC ROADS

DECEMBER 31, 1960

093

MONTANA STATE LIBRARY
930 East Lyndale Avenue
Helena, Montana 59601

Montana State Library
3 0864 1006 6197 7

SUPPLEMENTAL LISTING OF CORRECTIONS AND MAINTENANCE WORK
REPORTED TO LATE TO BE INCLUDED IN PRINTING OF

BRIDGES
FEDERAL AID
INTERSTATE AND PRIMARY SYSTEMS

December 31, 1960

FAP ROUTE 1

115 - 0020 - 0413	Vertical clearance	14' 6"
136 - 0020 - 0381	Removed 12-16-60	Replaced by 42" CMP
143 - 0020 - 0645	Sta 1023 + 00.0	Sheep Creek

FAP ROUTE 2

131 - 0100 - 0068	Length 23.3'

FAP ROUTE 2 LOOP IN BUTTE (Add the following)

147 - 0100 - 0027	Proj. I 15-2(9)128 Sta 605 + 15.4 Vert. Cl. 14' 4"
	Horz. Cl. 48 - 48 Mat. & Type Underpass Year 1960
	Feature crossed I I5 & 90 Harrison Ave. Interchange
147 - 0100 - 0027	Proj. I 15-2(9)128 Sta 605 + 15.4 Vert. Cl. 14' 4"
	Horz. Cl. 48 - 48 Mat & Type Underpass Year 1960
	Feature crossed I 15 & 90 Harrison Ave. Interchange

FAP ROUTE 3

107 - 0910 - 0041	Removed 12-30-60 Replaced by 72" x 58' CMP

FAP ROUTE 11

107 - 0890 - 0214	Replaced by 12' x 8' x 45' Concrete box

FAP ROUTE 24

207 - 0200 - 0173	Removed 12-23-60 Replaced by 48" x 66' CMP
207 - 0200 - 0198	Removed 12-23-60 Replaced by 72" x 56' CMP

F O R E W O R D

The following list includes all major bridges, underpasses, overpasses, and those minor structures, such as stockpasses and boxes, that carry the direct traffic load, on the Federal Aid Interstate and Federal Aid Primary Systems. Interstate structures are presently listed under equivalent Primary Routes.

Under column caption "Bridge Number", the first digit on the left indicates whether the structure is on U. S. or State numbered highway, (1 for U.S., 2 for State). Second and third digits indicate the county number. See list of county names and numbers on following sheet.

The first three digits of the second group indicate U.S. or State highway number. The fourth digit of the second group indicates whether the section is on the main route or whether it is on a parallel, loop, or alternate. The code is: 0 - Main Route; 1 - North; 2 - East; 3 - South; 4 - West; 5 - Alternate. Example: 0101 indicates U. S. 10 North; 0105 indicates U. S. 10 Alternate.

The last four digits are the distance of the structure in miles and tenths from the west or south boundary of the county. If a route starts within a county, these figures indicate the distance of the structure from the beginning of the route. On interstate projects letters following the mileage figures indicate the following: A - structure is on access or approach road. F - structure is on frontage road. P - structure is parallel to preceding structure.

COUNTY NAMES AND NUMBERS

COUNTY NAME	COUNTY NUMBER	COUNTY NAME	COUNTY NUMBER
Beaverhead	1	Madison	29
Big Horn	2	Meagher	30
Blaine	3	Mineral	31
Broadwater	4	Missoula	32
Carbon	5	Musselshell	33
Carter	6	Park	34
Cascade	7	Petroleum	35
Chouteau	8	Phillips	36
Custer	9	Pondera	37
Daniels	10	Powder River	38
Dawson	11	Powell	39
Deer Lodge	12	Prairie	40
Fallon	13	Ravalli	41
Fergus	14	Richland	42
Flathead	15	Roosevelt	43
Gallatin	16	Rosebud	44
Garfield	17	Sanders	45
Glacier	18	Sheridan	46
Golden Valley	19	Silver Bow	47
Granite	20	Stillwater	48
Hill	21	Sweet Grass	49
Jefferson	22	Teton	50
Judith Basin	23	Toole	51
Lake	24	Treasure	52
Lewis & Clark	25	Valley	53
Liberty	26	Wheatland	54
Lincoln	27	Wibaux	55
McCone	28	Yellowstone	56

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 1													
Lincoln County													
127-0020-0063	FHP E1, C	FHP 1 C 3	486 + 61.1	H15	U	24	210	3	81.5	Steel Girder	1934	Yaak River	
0116	FHP 1E		765 + 43.7	H15	U	26	938.5	5	264	Steel Truss	1942	Kootenai River & G.N. Ry.	
0146	FAP 250-D		922 + 27.0	H15	U	24	186.5	3	104	Steel Pony Truss	1937	Callahan Creek	
0153	FAP 250-D		962 + 15.0	H15	U	24	175	3	65	Continuous Steel Beam	1937	Lake Creek	
0278	FAP 250-A		1625 + 49.5	H15	U	20	39	1	39	Concrete T Beam	1930	Cedar Creek	
0312	FAP 250-A		1802 + 95.2	H15	U	20	21.5	1	21.5	Concrete Slab	1930	Parmenter Creek	
0321	FAP 250-A		1851 + 00.5	H15	U	20	21.5	1	21.5	Concrete Slab	1930	Flower Creek	
0351	NRH 330-A		2013 + 19.5		U	21	19	1	19	Treated Timber Trestle	1935	Drainage	
0353	NRH 330-A		2021 + 20.5	H15	U	21	178.8	4	63	Steel Beam	1935	Granite Creek	
0355	NRH 330-A		2031 + 35.5	H15	U	21	57	3	19	Treated Timber Trestle	1935	Highwater Creek	
0412	FAP 330-B		2337 + 15.0	H15	U	23	38	2	19	Treated Timber Trestle	1936	Getner Creek	
0448	FHP 2-B1	FHP 2 B 4	31 + 93.0	H15	15	24	140	1	140	Steel Truss	1937	Libby Creek	
0461	FHP 2-B	FHP 2 B 4	102 + 85.0	H15	U	24	30	2	15	Treated Timber & Concrete	1936	Swamp Creek	
0467	FHP 2-B	FHP 2 B 4	134 + 25.0	H15	U	24	30	2	15	Treated Timber & Concrete	1936	Swamp Creek	
0483	FHP 2-B	FHP 2 B 4	218 + 67.5	H15	U	24	45	3	15	Treated Timber & Concrete	1936	Swamp Creek	
0488	FHP 2-B	FHP 2 B 4	242 + 82.5		U	24	19	1	19	Treated Timber Trestle	1936	Swamp Creek	
0567	FHP 2 C		670 + 22.5	H15	U	24	23	1	23	Treated Timber & Concrete	1938	Miller Creek	
0572	FHP 2 C		694 + 55.0	H15	15'0"	24	180	1	180	Thru Steel Truss	1938	Fisher River	
0634	FAP 2 D		1022 + 50.0		U	26	8x8x34			Treated Timber Trestle	1938	Stockpass	
0699	*MAINT.CONTRACT	FAP 58-C	222 + 57.5	H15-S12	U	36	75	3	25	Treated Timber Trestle	1960	Private Road-J.Neil Lumber	* #AR-102-0028-32-05
0712	FAP 58 C		339 + 47.0	H15	U	24	38	2	19	Treated Timber Trestle	1941	Fisher River	
Flathead County													
115-0020-0001	FAP 58 J	F 58 (20)	918 + 00.0	H15	U	28	38	2	19	Treated Timber Trestle	1938	Lang Creek	
0159	FAP 58 G		562 + 93.0		U	23	19	1	19	Treated Timber Trestle	1936	Little Bitterroot River	
0250	FAP 58 I		122 + 04.5	H15	U	24	75	3	25	Treated Timber Trestle	1940	Ashley Creek	
0335	F 58 E	F 58 (21)	31 + 44.6	H15	U	28	41	1	41	Concrete T Beam	1933	Ashley Creek	Widened 1949
0343	ECHP 58 E	F 58 (21)	70 + 33.4	H15	U	28	41	1	41	Concrete T Beam	1933	Ashley Creek	Widened 1949
0413	WFGH 257 D	FAP 257 D	38 + 79.5		15'6"	30.8				Underpass	1936	GN Ry	
0420	FAP 257-D		79 + 35.0	H15	U	21.8	230	5	72.5	Steel Beam	1936	Stillwater River	
0432	FAP 257-D		140 + 95.0	H15	U	27	150	6	25	Treated Timber Trestle	1936	Spring Creek	
0434	FAP 257-D		154 + 21.5	H15	U	27	175	7	25	Treated Timber Trestle	1936	Drainage	
0438	FAP 257-D		173 + 80.5	H15	U	27	75	3	25	Treated Timber Trestle	1936	Drainage	
0441	FAP 257-D		189 + 11.5	H15	U	27	125	5	25	Treated Timber Trestle	1936	Drainage	
0442	FAP 257-D		195 + 95.5	H15	U	27	125	5	25	Treated Timber Trestle	1936	Drainage	
0444	FAP 257-D		202 + 05.1	H15	U	22	898	6	259.3	Steel Truss	1936	Flathead River	
0484	NRH 257 C	FAP 257 C (2)	412 + 52.0		U	25.5	7	1	7	Treated Timber Trestle	1934	Stockpass	
0532	NRH 257 C	FAP 257 C (2)	666 + 66.6		U	26	7	1	7	Treated Timber Trestle	1934	Stockpass	
0585	NRH 257 C	FAP 257 C (2)	947 + 60.0		U	26	7	1	7	Treated Timber Trestle	1934	Stockpass	
0597	NRH 257 C	FAP 257 C (2)	1008 + 50.0		U	26	7	1	7	Treated Timber Trestle	1934	Stockpass	
0618	FAP 257 F		111 + 37.2	H15	U	26	590	7	137	Steel Girder	1938	South Fork Flathead River	
0641	FAP 257 B		236 + 79.9	H15	U	22	21.5	1	21.5	Concrete Slab	1931	Martin Creek	
0803	FHP 13 C 2	FHP 13 C 4	380 + 50.0		U		16x5x45			Concrete Box	1949	Moccasin Creek	
0807	FHP 13 C 2	FHP 13 C 4	402 + 62.5	H15	U	26	115	5	23	Treated Timber Trestle	1949	Deer Lick Creek	
0843	FHP 13 D 2		592 + 81.4	H20-S16	U	28	362.7	8	65	Steel Girder	1956	GN RY	
0872	FHP 13 E 1		738 + 89.0	H20-S16	U	28	209	5	75	Concrete T Beam	1956	GN RY	
0929	FHP 13 F		1126 + 46.0	H15	U	22	32	1	32	Concrete T Beam	1926	Tunnel Creek	
0940	FHP 13 F		1170 + 07.2		14	18.8				Underpass	1927	GN RY	
0959	FHP 13 F		1271 + 15.9	H15	U	20	24	1	24	Steel I Beam	1926	Paola Creek	
0988	FHP 13 G	NR 13-G 6	1442 + 49.5	H15	U	20	34	1	34	Concrete T Beam	1929	Dickey Creek	
1007	FHP 13 G	NR 13-G 6	1559 + 54.0	H15	15'3"	20	172	3	102	Steel Truss	1927	Middle Fork Flathead River	
1026	FHP 13 G 3	NR 13-G 6	1663 + 44.2	H15	U	20	144	3	110	Steel Pony Truss	1930	Snowslide Gulch	
1043	FHP 13 H	NR 13-H 5	699 + 77.2		13'9"	35.5				Underpass	1929	GN RY	
1049	FHP 13 H 2	NR 13-H 5	665 + 65.0	H15	U	20	110	3	50	Concrete T Beam	1930	Bear Creek # 3	
1061	FHP 13 H 2	NR 13-H 5	603 + 03.0	H15	U	20	110	3	50	Concrete T Beam	1930	Bear Creek # 2	
1065	FHP 13 H 2	NR 13-H 5	581 + 92.0	H15	U	20	110	3	50	Concrete T Beam	1930	Bear Creek # 1	
1097	FHP 13 I	NR 13-I 4	416 + 76.0	H15	U	20	32	1	32	Concrete T Beam	1930	Devil Creek	
1116	FHP 13 I	NR 13-I 3	315 + 85.0	H15	U	20	70	3	30	Concrete T Beam	1930	Bear Creek	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 1													
Glacier County													
118-0020-0112	FHP 13-A2	FHP 13-A 3	596 + 39.0	H15	U	24	142	3	60	Concrete T Beam	1933	Midvale Creek	
0122	FAP 353-C(1)		49 + 38.0	H15	U	24	760	9	240	Continuous Steel Truss	1941	Two Medicine Creek	
0225	FAGH 353-A		590 + 42.1	H15	U	30	127.3	3	46.2	Concrete T Beam	1940	GN RY	
0252	FAP 196-B		1424 + 32.3	H15	U	22	144	5	40	Concrete T Beam	1924	GN RY	
0300	FAP 196-A		759 + 00.0		U	26	3x6x28			Concrete Box	1925	Drainage	Has 10" Sidewalls
0310	F 196 (5)		10 + 44.0	H15-S12	U	36	38	2	19	Treated Timber Trestle	1957	Willow Creek	
0316	F 196 (5)		32 + 00.0	H15-S12	U	36	38	2	19	Treated Timber Trestle	1957	Willow Creek Overflow	
0497	FAP 220-A		243 + 00.0		U		3x6x52			Concrete Box Double	1926	Drainage	
0543	SN-FAP-147(2)		1 + 46.9	H15	U	26	314	5	132	Continuous Steel Girder	1942	Cut Bank Creek	
0613	FAP 220-B		290 + 38.5	H15	U	19	57	3	19	Treated Timber Trestle	1930	Drainage	
0628	FAP 220-B		370 + 67.5	H15	U	19	57	3	19	Treated Timber Trestle	1930	Drainage	
Toole County													
151-0020-0025	FAP 220-B		538 + 50.0		U		3x6x28			Concrete Box	1930	Drainage	
0150	I 15-8(3) 351		1201 + 65.6		14'6"	40-40				Underpass	1960	I.15-U.S.91 (FAP Rte. 21)	FAP Rte. 21 #151-0910-0071
0151	I 15-8(3) 351		1202 + 45.6		14'6"	40-40				Underpass	1960	I.15-U.S.91 (FAP Rte. 21)	FAP Rte. 21 #151-0910-0071P
0370	F 62 (9)		1060 + 16.5	H15-S12	U	28	57	3	19	Treated Timber Trestle	1956	West Fork Willow Creek	
0397	F 62 (9)		1215 + 00.0	H15-S12	U	28	100	4	25	Treated Timber Trestle	1956	North Fork Willow Creek	
Liberty County													
126-0020-0039	FAP 62-C	F 62 (4)	204 + 50.0		U		3x6x48			Concrete Box (Double)	1930	Drainage	
0049	FAP 62-C	F 62 (4)	254 + 00.0		U		4x4x44			Concrete Box	1930	Drainage	
0060	FAP 62-C	F 62 (4)	319 + 25.0		U		6x8x45			Concrete Box	1930	Stockpass	
0154	FAP 62-B	F 62 (7)	18 + 69.5	H15-S12	U	28	57	3	19	Treated Timber Trestle	1953	Cottonwood Creek	
0196	FAP 132-C		84 + 25.0		U	22	7	1	7	Treated Timber Trestle	1931	Stockpass	
Hill County													
121-0020-0212	F-132 (6)		631 + 75.0	H20-S16	U	28	120	4	45	Concrete T Beam	1958	Sage Creek	
0435	F 95 (10) U2		218 + 60.0	H15-S12	U	28	146	4	58	Continuous Concrete T Beam	1954	Big Sandy Creek	
0453	F-FG-95 (11)		313 + 78.7	H20-S16	U	28	312	5	90	Steel Beams	1960	GN RY	
0535	SN-FAP 95A(2)	F 95 (13)	168 + 52.0		U	30	19	1	19	Treated Timber Trestle	1946	Drainage	
0542	SN-FAP 95A(2)	F 95 (13)	202 + 00.0		U	32	11	1	11	Treated Timber Trestle	1946	Stockpass	
0563	SN-FAP 95A(2)	F 95 (13)	330 + 90.0	H15	U	30	100	4	25	Treated Timber Trestle	1946	Box Elder Creek	
0570	SN-FAP 95A(2)	F 95 (13)	353 + 92.0		U	32.5	19	1	19	Treated Timber Trestle	1946	Drainage	
0577	SN-FAP 95A(2)	F 95 (13)	390 + 97.0	H15	U	30	38	2	19	Treated Timber Trestle	1946	Drainage	
Blaine County													
103-0020-0013	SN-FAP 66(3)	F 66 (5)	496 + 62.0		U	32	11	1	11	Treated Timber Trestle	1946	Stockpass	
0018	SN-FAP 66(3)	F 66 (5)	512 + 60.0	H15	U	30	38	2	19	Treated Timber Trestle	1946	Drainage	
0024	SN-FAP 66(3)	F 66 (5)	547 + 37.0		U	32	19	1	19	Treated Timber Trestle	1946	Stockpass	
0050	FAP 66		111 + 73.5	H15	U	28.3	57	3	19	Treated Timber Trestle	1938	Clear Creek	
0061	FAP 66		169 + 28.5	H15	U	28	57	3	19	Treated Timber Trestle	1938	Drainage	
0067	FAP 66		205 + 58.7	H15	U	24	241.5	2	120	Steel Pony Truss	1938	Milk River	
0096	FAP 66		355 + 56.5		U	28	19	1	19	Treated Timber Trestle	1938	Canal	
0108	FAP 66		418 + 60.0	H15	U	28	38	2	19	Treated Timber Trestle	1938	Drainage	
0113	FAP 66		444 + 53.5	H15	U	28	57	3	19	Treated Timber Trestle	1938	Red Rock Creek	
0117	FAP 66		467 + 44.0	H15	U	28	38	2	19	Treated Timber Trestle	1938	Drainage	
0131	SN-FAP-221(2)		26 + 31.3	H15	U	29	57	3	19	Treated Timber Trestle	1942	Red Rock Creek Overflow	
0134	FAP 23 (2)	FAP 23 (4)	13 + 72.0	H15	U	29	38	2	19	Treated Timber Trestle	1942	Drainage	
0136	FAP 23 (2)	FAP 23 (4)	26 + 00.0	H15	U	28	94	3	36	Concrete T Beam	1942	Lodge Creek	
0143	FAP 23 (2)	FAP 23 (4)	63 + 81.5	H15	U	29	57	3	19	Treated Timber Trestle	1940	Drainage	
0146	FAP 23 (2)	FAP 23 (4)	80 + 48.7	H15	U	28	152	8	19	Treated Timber Trestle	1940	Drainage	
0150	FAP 23 (2)	FAP 23 (4)	103 + 50.0		U	32	11	1	11	Treated Timber Trestle	1940	Drainage	
0158	FAP 23 (2)	FAP 23 (4)	144 + 02.5	H15	U	28	57	3	19	Treated Timber Trestle	1940	Drainage	
0160	FAP 23 (2)	FAP 23 (4)	155 + 00.0	H15	U	28	38	2	19	Treated Timber Trestle	1940	Drainage	
0169	FAP 23 (2)	FAP 23 (4)	202 + 21.0	H15	U	28	38	2	19	Treated Timber Trestle	1940	Drainage	
0174	FAP 101(3)&(4)	F 101 (6)	227 + 86.5	H15	U	28	57	3	19	Treated Timber Trestle	1941	Drainage	
0189	FAP 101 (3)	F 101 (6)	306 + 92.0	H15	15	24	196	3	160	Thru Steel Truss	1941	Battle Creek	
0210	FAP 101(3)&(4)	F 101 (6)	418 + 25.0	H15	U	28	38	2	19	Treated Timber Trestle	1940	Drainage	
0219	FAP 101(3)&(4)	F 101 (6)	465 + 93.0	H15	U	28	57	3	19	Treated Timber Trestle	1940	Drainage	
0228	FAP 81 (3)	F 81 (5)	38 + 64.0	H15-S12	U	28	108	2	54	Continuous Steel Girder	1949	Fifteen Mile Creek	
0334	FAP 101 (2)		307 + 04.5	H15	U	28	25	1	25	Treated Timber Trestle	1939	Drainage	

Digitized by the Internet Archive
in 2014

https://archive.org/details/montanabridges1960mont

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 1													
Blaine County													
103-0020-0356	FAP 152-C		1446 + 10.0	H15	U	21	25	1	25	Untreated Timber Trestle	1943	Irrigation Canal	
0378	FAP 152-H	FAP 152 (4)	1327 + 14.3	H15	14'6"	20	243.3	3	120	Thru Steel Truss	1925	Milk River	
0380	FLP 5-B		13 + 27.5	H15	U	27	95	5	19	Treated Timber Trestle	1936	Main Canal Ft. Belknap	Irrigation Project
0390	FLP 5-B		65 + 00.0		U		4x4x42			Concrete Box (Double)	1936	Drainage	
0392	FLP 5-B		75 + 00.0		U		3x8x46			Concrete Box (Double)	1936	Drainage	
0413	FLP 5-B		197 + 32.5		U	27	19	1	19	Treated Timber Trestle	1936	Drainage	
0452	FAP 152-B		922 + 50.0		U		2x4x28			Concrete Box	1936	Drainage	
0456	FAP 152-B		903 + 50.0		U		3x6x28			Concrete Box (Double)	1925	Drainage & Stockpass	
0517	FLP 5-A (2)		581 + 44.5	H15	U	28	119	3	37	Concrete Slab	1940	White Bear Creek	
0532	FLP 5-A		500 + 25.0		U		2x6x44			Concrete Box (Double)	1925	Drainage	
0536	FLP 5-A		480 + 50.0		U		2x6x40			Concrete Box (Double)	1925	Drainage	
0545	FLP 5-A		433 + 25.0		U		3x6x36			Concrete Box	1925	Drainage	
Phillips County													
136-0020-0007	F 152 (6)		362 + 49.5	H15-S12	U	28	57	3	19	Treated Timber Trestle	1951	Peoples Creek Overflow	
0008	F 152 (6)		356 + 72.0	H15-S12	U	28	57	3	19	Treated Timber Trestle	1951	Peoples Creek Overflow	
0011	FLP 5-A		341 + 85.0	H15	U	21	125	5	25	Treated Timber Trestle	1935	Peoples Creek	
0050	F 152 (6)		127 + 52.5	H15-S12	U	28	63	3	25	Treated Timber Trestle	1951	Dodson Creek Canal	
0054	FAP 152		106 + 75.1	H15	15'11"	20	240	5	140	Steel Truss	1925	Milk River	
0057	FAP 152-A		91 + 00.0		U		2x6x28			Concrete Box	1935	Drainage	
0059	FAP 152-A		77 + 50.0		U		2x4x28			Concrete Box	1935	Drainage	
0071	F 152 (6)		15 + 87.5	H15-S12	U	28	75	3	25	Treated Timber Trestle	1951	Dodson Creek	
0077	F 153 (5)		11 + 71.5	H15-S12	U	28	57	3	19	Treated Timber Trestle	1949	US RS Canal	
0078	F 153 (5)		16 + 95.5	H15-S12	U	28	57	3	19	Treated Timber Trestle	1949	Dodson Creek Overflow	
0097	F 153 (5)		116 + 60.5	H15-S12	U	28	57	3	19	Treated Timber Trestle	1949	Dodson Creek Overflow	
0113	F 153 (5)		204 + 18.5	H15-S12	U	28	57	3	19	Treated Timber Trestle	1949	Spring Creek	
0120	FAP 153-B		237 + 73.5	H15	U	24	186	5	60	Concrete T Beam	1936	GN RY	
0126	FAP 153-B		286 + 12.0	H15	U	19	76	4	19	Treated Timber Trestle	1929	Drainage	
0134	FAP 153-B		316 + 38.0	H15	U	19	76	4	19	Treated Timber Trestle	1929	Johnson Coulee	
0136	FAP 153-B		327 + 00.0		U		3x6x34			Concrete Box (Double)	1930	Drainage	
0141	FAP 153-B		351 + 25.0		U		6x8x32			Concrete Box	1930	Stockpass	
0154	FAP 153-B		418 + 50.0		U		6x6x34			Concrete Box	1930	Stockpass	
0163	FAP 153-B		467 + 00.0		U		3x6x32			Concrete Box	1930	Drainage	
0165	FAP 153-B		484 + 06.5	H15	U	19	57	3	19	Treated Timber Trestle	1929	Nine Mile Creek	
0169	FAP 153-B		503 + 00.0		U		3x6x36			Concrete Box (Double)	1930	Drainage	
0174	FAP 153-B		527 + 24.5	H15	U	19	57	3	19	Treated Timber Trestle	1929	Bailey Creek	
0179	FAP 153-B		555 + 00.0		U		4x6x32			Concrete Box (Double)	1929	Drainage	
0191	FAP 153-B		619 + 32.0	H15	U	19	76	4	19	Treated Timber Trestle	1929	O'Neil Creek	
0194	FAP 153-B		636 + 50.0		U		6x6x34			Concrete Box (Double)	1930	Drainage	
0203	FAP 153-B		683 + 00.0		U		6x6x34			Concrete Box (Double)	1930	Stockpass	
0213	F 153 (6)		740 + 00.0	H15-S12	U	28	76	4	19	Treated Timber Trestle	1952	Exeter Creek	
0256	F 153 (6)		957 + 05.0	H15-S12	U	28	240	3	92	Steel Girder	1952	Milk River	
0266	FAP 142-A		68 + 00.0		U		3x4x30			Concrete Box	1931	Drainage	
0288	FAP 142-A		172 + 00.0		U		3x4x32			Concrete Box (Double)	1931	Drainage	
0302	FAP 142-A		255 + 50.5	H15	U	19	95	5	19	Treated Timber Trestle	1931	Nelson Ditch	
0309	FAP 142-A		283 + 00.0		U		2x6x30			Concrete Box	1931	Drainage	
0333	FAP 142-A		417 + 42.5	H15	U	19.8	29	1	29	Concrete T Beam	1931	Spillway U. Canal	
0354	FAP 142-A		527 + 59.5	H15	U	19	57	3	19	Treated Timber Trestle	1931	Drainage	
0381	FAP 142-A		670 + 37.5	H15	U	19	95	5	19	Treated Timber Trestle	1931	Drainage	
0432	FAP 142-B		943 + 93.5	H15	U	21	247	13	19	Treated Timber Trestle	1931	Beaver Creek Overflow	
0440	FAP 142-B		983 + 98.0	H15	U	21	76	4	19	Treated Timber Trestle	1931	Dry Wash	
0444	FAP 142-B		1003 + 98.0	H15	U	20	216.7	7	100	Steel Pony Truss	1931	Beaver Creek	
0458	FAP 142-B		1076 + 00.0		U		4x6x32			Concrete Box	1931	Drainage	
0463	FAP 142-B		1102 + 50.0		U		5x5x32			Concrete Box (Double)	1931	Drainage	
0469	FAP 142-B		1130 + 50.0		U		4x4x32			Concrete Box (Double)	1931	Drainage	
0475	FAP 142-B		1160 + 00.0		U		4x5x32			Concrete Box	1931	Drainage	
0481	FAP 142-B		1189 + 50.0		U		4x5x32			Concrete Box	1931	Drainage	
0491	FAP 142-B		1153 + 50.0		U		5x6x32			Concrete Box	1931	Drainage	
0499	FAP 142-B		1293 + 00.0		U		4x6x34			Concrete Box	1931	Drainage	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 1													
Phillips County													
136-0020-0503	FAP 142-B		1315 + 25.0		U		3x6x32			Concrete Box	1931	Drainage	
0516	FAP 142-B		1377 + 50.0		U		4x5x32			Concrete Box	1931	Drainage	
0522	FAP 142-B		1421 + 00.0		U		3x4x32			Concrete Box	1931	Drainage	
0532	FAP 142-B		1470 + 74.7	H15	U	26	149.5	3	57	Continuous Steel Beam	1938	Beaver Creek	
0547	FAP 142-B	F 142 (5)	1547 + 17.0	H15-S12	U	21	114	6	19	Treated Timber Trestle	1931	Beaver Creek Overflow	Widened 1954
0552	FAP 142-B	F 142 (5)	1573 + 65.5	H15	U	21	190	10	19	Treated Timber Trestle	1931	Beaver Creek Overflow	Widened 1954
0556	FAP 142-B	F 142 (5)	1595 + 35.0	H15-S12	U	21	133	7	19	Treated Timber Trestle	1931	Beaver Creek Overflow	Widened 1954
Valley County													
153-0020-0005	F 148 (4)		1628 + 16.0	H15-S12	U	28	38	2	19	Treated Timber Trestle	1954	USRS Canal	
0053	F 148 (4)		1875 + 78.0	H15-S12	U	28	38	2	19	Treated Timber Trestle	1954	USRS Canal	
0071	F 148-B		1975 + 18.1		U		3x5x36			Concrete Box	1931	Drainage	
0073	F 148-B		1986 + 12.7	H15	14'2"	20	236.7	7	120	Steel Truss	1951	Beaver Creek	
0092	F 148-B		2083 + 00.0		U		3x5x32			Concrete Box	1931	Drainage	
0094	F 148-B		2098 + 00.0		U		4x6x34			Concrete Box (Double)	1931	Drainage	
0100	F 148-B		2127 + 83.5	H15	U	21	95	5	19	Treated Timber Trestle	1931	Beaver Coulee	
0102	F 148-B		2139 + 50.0		U		3x8x36			Concrete Box	1931	Drainage	
0115	F 148-B		2206 + 25.0		U		5x7x40			Concrete Box (Double)	1931	Drainage	
0122	F 148-A		32 + 62.0	H15	U	19	76	4	19	Treated Timber Trestle	1930	Drainage	
0126	F 148-A		55 + 34.0		U	23	7	1	7	Treated Timber Trestle	1930	Stockpass	
0136	F 148-A		107 + 44.9	H15	14'11"	20	333.8	8	198	Steel Truss	1930	Milk River	
0138	F 148-A		117 + 42.5	H15	U	19	133	7	19	Treated Timber Trestle	1930	Milk River Overflow	
0145	FAP 148-A	F 148 (6)	156 + 72.0	H15	U	28	76	4	19	Treated Timber Trestle	1930	Milk River Overflow	Widened 1951
0146	FAP 148-A	F 148 (6)	160 + 33.0	H15-S12	U	28	38	2	19	Treated Timber Trestle	1930	Canal	Widened 1951
0166	FAP 148-A	F 148 (6)	268 + 72.5	H15-S12	U	28	95	5	19	Treated Timber Trestle	1930	Canal	Widened 1951
0189	MAINT.CONTRACT	F 148 (6)	386 + 92.0		U	28	19	1	19	Treated Timber Trestle	1950	Stockpass	
0212	F 155 (6)	F 155 (7)	50 + 15.5	H15-S12	U	28	95	5	19	Treated Timber Trestle	1950	Bear Creek Overflow	
0213	F 155 (6)	F 155 (7)	56 + 42.0	H15-S12	U	28	114	6	19	Treated Timber Trestle	1950	Bear Creek	
0247	F 155 (6)	F 155 (7)	235 + 42.0		U	28	11	1	11	Treated Timber Trestle	1950	Stockpass	
0250	F 155 (6)	F 155 (7)	251 + 00.0		U		1.5x6x44			Concrete Box	1950	Drainage	
0259	F 155 (5)	F 155 (7)	773 + 57.5	H15-S12	U	28	95	5	19	Treated Timber Trestle	1948	Unger Creek	
0270	F 155 (5)	F 155 (7)	712 + 86.0	H15-S12	U	28	152	8	19	Treated Timber Trestle	1948	Lime Creek (Signed Buggy Cr)	
0291	F 155 (5)	F 155 (7)	507 + 50.0		U		1x6x46			Concrete Box	1948	Drainage	
0312	F 155 (5)	F 155 (7)	578 + 00.0		U		2x6x48			Concrete Box	1948	Drainage	
0323	F 155 (5)	F 155 (7)	686 + 96.8	H15-S12	U	28	95	5	19	Treated Timber Trestle	1948	Chapman Coulee	
0332	F 155 (5)	F 155 (7)	683 + 00.8	H15-S12	U	28	95	5	19	Treated Timber Trestle	1948	Mooney Coulee	
0339	F 155 (5)	F 155 (7)	718 + 00.0		U		2x6x38			Concrete Box (Double)	1948	Drainage	
0365	F 155 (5)	F 155 (7)	857 + 00.0	H15-S12	U	28	57	3	19	Treated Timber Trestle	1948	Richardson Coulee	
0370	F 155 (4)		805 + 23.0	H15-S12	U	28	57	3	19	Treated Timber Trestle	1948	O'Neil Creek	
0388	F 155 (4)		899 + 83.0	H15-S12	U	28	114	6	19	Treated Timber Trestle	1948	Cherry Creek Overflow	
0392	F 155 (4)		920 + 75.0	H15-S12	U	28	114	6	19	Treated Timber Trestle	1948	Cherry Creek	
0451	FAP 144		228 + 88.0	H15	U	21	76	4	19	Treated Timber Trestle	1932	Goudge Coulee	
0474	F 144 (2)		349 + 59.0	H15-S12	U	28	50	2	25	Treated Timber Trestle	1953	Whatley Creek	
0503	F 144 (2)		503 + 67.0	H15-S12	U	28	57	3	19	Treated Timber Trestle	1953	Espeil Coulee	
0508	F 144 (2)		528 + 52.5	H15-S12	U	28	95	5	19	Treated Timber Trestle	1953	Spring Creek	
0555	F 144 (3)	F 144 (5) U1	778 + 00.0	H20-S16	U	28	152	4	58	Continuous Concrete T Beam	1955	Porcupine Creek	
0563	F 189 (3)	F 189 (5) U1	822 + 75.0	H20-S16	U	28	120	4	45	Continuous Concrete T Beam	1956	Porcupine Creek Overflow	
0706	F 189 (4) U2	F 189 (4) U1	1577 + 41.0	H20-S16	U	28	204	4	51.5	Prestressed Concrete Beams	1960	Little Porcupine Creek	
0716	F 232 (3) U2	F 232 (3) U1	880 + 97.0	H15-S12	U	36	25	1	25	Treated Timber Trestle	1960	Indian Service Canal	
0784	F 232 (2)	F 232 (4) U1	1239 + 15.8	H15-S12	U	36	63	3	25	Treated Timber Trestle	1958	Oswego Creek	
Roosevelt County													
143-0020-0009	F 84 (21)	F 84 (29) U1	1368 + 00.0	H15-S12	U	36	57	3	19	Treated Timber Trestle	1956	Flynn Creek	
0078	F 84 (21)	F 84 (29) U1	1732 + 20.0	H15-S12	U	28	152	4	58	Continuous Concrete T Beam	1956	Wolf Creek	
0106	FAGH 240-2F	FAP 240 (9)	83 + 13.5	H15	U	28	63	3	25	Treated Timber Trestle	1939	Mosquito Creek	
0116	FAGH 240-2F	FAP 240 (9)	135 + 62.6	H15	U	28	100	4	25	Treated Timber Trestle	1939	Little Wolf Creek	
0202	F 84 (25)		598 + 25.0	H20-S16	U	28	120	4	45	Concrete T Beam	1958	Tule Creek	
0301	FAP 84-E	F 84 (26)	1117 + 42.0	H15	U	26	294	5	90	Concrete T Beam	1937	Poplar River	
0336	FAP 240-A		589 + 00.0		U		3x6x30			Concrete Box (Double)	1928	Drainage	
0339	FAP 240-A		575 + 00.0	H15	U	19	57	3	19	Untreated Timber Trestle	1928	Drainage	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 1													
Roosevelt County													
143-0020-0362	FAP 240-A		455 + 74.0	H15	U	19	57	3	19	Untreated Timber Trestle	1928	Deer Creek	
0382	FAP 240-A		349 + 00.0	H15	U	19	57	3	19	Untreated Timber Trestle	1928	Drainage	
0387	FAP 240-A		326 + 00.0		U		3x6x30			Concrete Box	1928	Drainage	
0389	FAP 240-A		316 + 00.0		U		3x6x30			Concrete Box (Double)	1928	Drainage	
0396	FAP 240-A		277 + 00.0		U		3x6x28			Concrete Box	1928	Drainage	
0409	FAP 240-A		205 + 00.0		U		3x6x28			Concrete Box	1928	Drainage	
0413	FAP 240-A		188 + 00.0		U		3x6x28			Concrete Box	1928	Drainage	
0420	FAP 240-A		153 + 00.0		U		4x5x28			Concrete Box	1928	Drainage	
0451	FAP 84-F (3)		16 + 11.0	H15	U	28	38	2	19	Treated Timber Trestle	1942	Drainage	
0477	FAP 84-F (3)		154 + 37.5	H15	U	28	75	3	25	Treated Timber Trestle	1942	Box Elder Creek	
0499	SN-FAP 84-I(4)	F 84 (18)	267 + 79.0		U	32	11	1	11	Treated Timber Trestle	1946	Stockpass	
0510	SN-FAP 84I(4)	F 84 (18)	324 + 75.5		U	32	19	1	19	Treated Timber Trestle	1946	Stockpass	
0578	SN-FAP 84I (4)	F 240 (7)	688 + 41.0	H15-S12	U	28	162.5	3	62.5	Continuous Steel Girder	1952	Big Muddy River	
0645	F 84 (20)	F 84 (28)	1028 + 00.00	H15-S12	U	28	57	3	19	Treated Timber Trestle	1955	Clover Creek	
0779	FAP 84-J	F 84 (22)	147 + 13.7	H15	U	28	76	4	19	Treated Timber Trestle	1924	Shotgun Creek	Widened 1955
F.A.P. Route 1 -	WEST GLACIER SPUR												
Flathead County													
115-0020-0001	WPGH 375-A		1 + 98.9		14'	40				Underpass	1936	GN RY	
0002	FAP 375-B		14 + 19.9	H15	U	24	380	5	168	Continuous Steel Truss	1938	Middle Fork Flathead River	
F.A.P. Route 1 -	EAST GLACIER SPUR												
Glacier County													
116-0020-0001	FAP 226		5 + 80.0		15'3"	19.8				Underpass	1926	GN RY	
0251	FAP 226		140 + 41.3	H15	U	20	66	2	31.7	Concrete Arch	1928	Two Medicine Creek	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER BUILT UNDER	PROJECT NUMBER USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 2													
& FAI Route 90	Present Routing												
Mineral County													
131-0100-0024	FAP 183-A(3)		127 + 17.9	H15	U	30	42.3	1	42	Steel Girder	1939	St. Regis River	
0068	FAP 183-B(2)		360 + 74.8	H15	U	30	42.3	1	23.3	Steel I Beam	1940	Randolph Creek	
0082	FHP 8 G2, G3	FHP 8-G (4)	78 + 50.0	H15	U	30	100	3	70	Cantilever Steel Girder	1941	St. Regis River	
0109	FHP 8 G2, G3	FHP 8-G (4)	216 + 71.0	H15	U	26	100	3	70	Cantilever Steel Girder	1941	St. Regis River	
0173	FHP 8 I2, J6	FI 183 (11)	558 + 50.0		U		16x8x47			Concrete Box	1953	Drainage	
0189	FHP 8 I2, J6	FI 183 (11)	643 + 00.0		U		6x7x49			Concrete Box (Double)	1953	Twin Creek	
0224	FHP 8 J4, K3, U1	FI 183 (11)	28 + 52.5	H20-S16	U	32	41.5	1	41.5	Concrete T Beam	1951	Twelve Mile Creek	
0321	FHP 8 J4, K3, U2	FI 183 (11)	586 + 00.0		U		6x7x42			Concrete Box	1951	Stockpass	
0343	FHP 8-N		417 + 25.0	H15	U	24	190	3	55	Continuous Steel Girder	1937	St. Regis River	
0346	SNFHP 8-O		433 + 71.5	H15	U	26	787	8	180	Steel Truss	1942	Clark Fork & NP RY	
0391	FGI 183 (10)		251 + 78.5	H20-S16	U	28	482	10	73.3	Steel Plate Girder	1956	CMST P&P RR	
0456	I 90-1(5) 46	I 90-1(6)43	112 + 49.5	H20-S16	U	28	621	5	180	Riveted Plate Girder	1960	Clark Fork	Roadway Completion Date 7-1-61
0466	I 90-1(6)43 U1		166 + 79.6	H20-S16	U	44	17.2	1	17.2	Concrete Slab		Junior Grade Separation	Completion Date 7-1-61
0479	I 90-1(6)43 U2	I 90-1(6)43U1	237 + 82.7	H20-S16	U	28	153	3	61.5	Prestressed Concrete Beams	1960	FAS Route 257-Superior Int.	Roadway Completion Date 7-1-61
0479P	I 90-1(6 43 U2	I 90-1(6)43U1	237 + 70.5	H20-S16	U	28	153	3	61.5	Prestressed Concrete Beams	1960	FAS Route 257-Superior Int.	Roadway Completion Date 7-1-61
0495	I 90-1(6 43 U2	I 90-1(6)43U1	318 + 00.0	H20-S16	U	28	168	3	56.5	Prestressed Concrete Beams	1960	Cedar Creek	Roadway Completion Date 7-1-61
0498	I 90-1(5) 46	I 90-1(6)43U1	335 + 43.2	H20-S16	U	28	800.9	6	190	Riveted Plate Girder	1960	Clark Fork	Roadway Completion Date 7-1-61
0594	NPGH 271-C		20 + 77.0		14'	30				Underpass	1938	CMST P&P RR	
0603	I 90-1(4)60U2	I 90-1(4)60U1	43 + 60.0		U	44	17.2	1	17.2	Concrete Slab	1959	Junior Grade Separation	
0604	FHP 8-C	I 90-1(4)60U1	71 + 76.9	H15	U	20	73.1	3	25.3	Steel I Beam	1925	Nemote Creek	
0620	I 90-1(4)60U2	I 90-1(4)60U1	158 + 84.3	H20-S16	U	38	128	3	46.5	Prestressed Concrete Beams	1959	Tarkio Interchange	
0620P	I 90-1(4)60U2	I 90-1(4)60U1	158 + 84.3	H20-S16	U	38	128	3	46.5	Prestressed Concrete Beams	1959	Tarkio Interchange	
0666	FAP 233	FI 233 (2)	31 + 07.2		15'3"	20				Underpass	1910	CMST P&P RR	
0667	FAP 233	FI 233 (2)	32 + 57.2	H15	U	24	421.5	5	190	Steel Truss	1928	Clark Fork	
0706	FHP E8-A3	FHE C8-A6	209 + 83.8	H15	U	24	516.3	3	240	Continuous Steel Truss	1933	Clark Fork	
0758	FHP E8-A2	FHE C8-A6	474 + 25.0		14'	24				Underpass	1933	CMST P&P RR	
Missoula County													
132-0100-0014	FAP 271-B	NPGH 271-B	141 + 51.0	H15	U	24	123	3	60	Concrete T Beam	1936	CMST P&P RR	
0021	FAP 271-B		106 + 35.5	H15	U	29	23	1	23	Treated Timber Trestle	1949	Drainage	
0043	FHP 8-D1	FHP 8-D(3)	169 + 59.4	H15	U	20	121.7	3	50	Concrete T Beam	1924	Nine Mile Creek	
0044	FHP 8-D (3)		169 + 59.4		18'	20				Underpass	1914	CMST P&P RR	
0051	FHP 8-D (4)		130 + 05.7	H20-S16	U	28	378.5	15	27	Treated Timber Trestle	1947	Nine Mile Slide	
0142	FAP 271-A(3)		388 + 00.0				48x4.5x76			Concrete Box	1945	French Town Canal	
0171	FAP 271-A(3)		583 + 00.0		U	28	19	1	19	Treated Timber Trestle	1945	O'Keefe Creek	
0203	FI 219 (12)		246 + 37.2		16'3"	31.3				Underpass	1934	NP RY	
0287	City Constr.	NRM 219-D	691 + 45.6	H15	U	30	120	1	80	Concrete Arch	1914	Rattlesnake Creek	
0305	FAP 231-C		96 + 26.5		16'3	30				Underpass	1931	NP RY	
0348	FAP 231 (8)		73 + 73.5	H20-S16	U	30	354	6	146	Continuous Steel Girder	1949	Big Blackfoot River	
0354	FAP 231-B	FGI 231 (10)	33 + 80.4	H20-S16	U	28	88	3	29	Concrete T Beam	1929	CMST P&P RR	Widened 1953
0423	FAP 131-B (5)		195 + 75.0	H15	U	32	27	2	13.5	Untreated Timber Trestle	1945	Truck Road	
0438	FAP 131-B(5)		17 + 75.0				4x6x54.5			Concrete Box	1946	Drainage	
0459	FAP 131-B (5)		135 + 00.0				3x7x44			Concrete Box	1940	Drainage	
0475	FAP 131-B (5)		214 + 75.0				3x7x79			Concrete Box	1940	Drainage	
0545	FI 131 (8)		586 + 00.0				4x6x72			Concrete Arch	1952	Stockpass	
Granite County													
120-0100-0139	FAP 184-A		77 + 25.0				6x6x78			Concrete Box	1937	Drainage	
0145	FAP 184-A		111 + 50.0				3x6x56			Concrete Box	1937	Drainage	
0156	FAP 184-B		170 + 00.0				3x6x44			Concrete Box (Double)	1937	Drainage	
0172	FAP 184-B		395 + 50.0				6x6x46			Concrete Box	1937	Drainage & Stockpass	
0265	I 90-1(3)157U2	I90-1(3)157U1	1899 + 00.0		U	38	17.2	1	17.2	Concrete Slab	1959	Junior Grade Separation	
0265P	I 90-1(3)157U2	I90-1(3)157U1	1899 + 00.0		U	38	17.2	1	17.2	Concrete Slab	1959	Junior Grade Separation	
0283	I 90-1(3)157U2	I90-1(3)157U1	1992 + 00.0		U	38	17.2	1	17.2	Concrete Slab	1959	Junior Grade Separation	
0283P	II 90-1(3)157U2	I90-1(3)157U1	1992 + 00.0		U	38	17.2	1	17.2	Concrete Slab	1959	Junior Grade Separation	
Powell County													
139-0100-0001	I 90-1(3)157U2	I90-1(3)157U1	2081 + 89.1		U	38	17.2	1	17.2	Concrete Slab	1959	Junior Grade Separation	
0001P	I 90-1(3)157U2	I90-1(3)157U1	2081 + 89.1		U	38	17.2	1	17.2	Concrete Slab	1959	Junior Grade Separation	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 2													
& FAI Route 90													
Powell County													
139-0100-0007	I90-1(3)157U2	I90-1(3)157U1	2114 + 40.0		U	38	17.2	1	17.2	Concrete Slab	1959	Junior Grade Separation AWO1	
0007P	I90-1(3)157U2	I90-1(3)157U1	2114 + 40.0		U	38	17.2	1	17.2	Concrete Slab	1959	Junior Grade Separation AWC1	
0015	I90-1(3)157U2	I90-1(3)157U1	2160 + 68.1	H20-S16	U	38	113	3	41.5	Prestressed Concrete Beams	1959	Jens Interchange	
0015P	I90-1(3)157U2	I90-1(3)157U1	2160 + 68.1	H20-S16	U	38	113	3	41.5	Prestressed Concrete Beams	1959	Jens Interchange	
0047	I90-1(3)157U2	I90-1(3)157U1	2326 + 50.0		U	38	17.2	1	17.2	Concrete Slab	1959	Junior Grade Separation	
0047P	I90-1(3)157U2	I90-1(3)157U1	2326 + 50.0		U	38	17.2	1	17.2	Concrete Slab	1959	Junior Grade Separation	
0055	I90-1(3)157U2	I90-1(3)157U1	2371 + 44.3	H20-S16	U	28	153	3	61.5	Prestressed Concrete Beams	1959	FAS R.460-Gold Creek Int.	
0055P	I901-(3)157U2	I90-1(3)157U1	2371 + 44.3	H20-S16	U	28	153	3	61.5	Prestressed Concrete Beams	1959	FAS R.460-Gold Creek Int.	
0142	FGI 184 (9)	FI 184 (13)	507 + 87.0	H20-S16	U	30	204	3	94	Continuous Rolled Beam	1949	NP RY	
0146	FI 184 (11)	FI 184 (13)	530 + 17.5	H20-S16	U	28	140.5	3	43.1	Concrete T Beam	1952	Little Blackfoot River	
0179	FI 184 (11)	FI 184 (13)	707 + 50.0		U		7x18x45			Concrete Stockpass	1952	Stockpass	
0195	I90-3(8)180U2	I90-3(8)180U1	30 + 78.8	H20-S16	U	44	20	1	20	Concrete Slab		County Road-Jr.Grade Sep.	Comp. Date 8-31-61 Rdwy 4-10-62
0224	I90-3(8)180U2	I90-3(8)180U1	162 + 89.6	H20-S16	U	44	20	1	20	Concrete Slab		County Road-Jr.Grade Sep.	Comp. Date 8-31-61 Rdwy 4-10-62
0244	I90-3(8)180U2	I90-3(8)180U1	266 + 89.5	H20-S16	U	44	123	3	51.5	Prestressed Concrete Beams		County Road-North Interchange	Comp. Date 8-31-61 Rdwy 4-10-62
0255	I90-3(8)180U2	I90-3(8)180U1	322 + 63.8	H20-S16	U	44	118	3	46.5	Prestressed Concrete Beams		Milwaukee Avenue Separation	Comp. Date 8-31-61 Rdwy 4-10-62
0265	I90-3(8)180U2	I90-3(8)180U1	388 + 52.3	H20-S16	U	28	168	3	61.6	Prestressed Concrete Beams		County Road Separation	Comp. Date 8-31-61 Rdwy 4-10-62
0272	I90-3(8)180U2	I90-3(8)180U1	419 + 82.0	H20-S16	U	28	153	3	51.5	Prestressed Concrete Beams		Clark Fork	Comp. Date 8-31-61 Rdwy 4-10-62
0272P	I90-3(8)180U2	I90-3(8)180U1	419 + 82.0	H20-S16	U	28	153	3	51.5	Prestressed Concrete Beams		Clark Fork	Comp. Date 8-31-61 Rdwy 4-10-62
0275	I90-3(8)180U2	I90-3(8)180U1	433 + 33.1		17	36.5				Underpass		FAP Route 2-South Interchange	Comp. Date 8-31-61 Rdwy 4-10-62
0275P	I90-3(8)180U2	I90-3(8)180U1	433 + 33.1		17	36.5				Underpass		FAP Route 2-South Interchange	0275 & 0275P One-Also 131-0100-0031
0280	FAP 261-A	FI 261 (12)	1110 + 17.5	H15	U	36	35	1	35	Concrete T Beam	1930	Powell Creek	Widened 1949
0287	FI 261 (10)	FI 261 (12)	1069 + 75.0				6x6x48			Concrete Box	1949	Drainage & Stockpass	
0312	FAP 261-A	FAP 261-A(3)	939 + 39.1	H15	U	30	62	3	21	Concrete Slab Spans	1930	Dempsey Creek	Widened 1941
0322	FAP 261-A	FAP 261-A(3)	891 + 00.0				4x6x44			Concrete Box	1930	Drainage	Widened 1941
0331	FAP 261-A	FAP 261-A(3)	833 + 01.3	H15	U	30	35	1	35	Concrete T Beam	1930	Race Track Creek	Widened 1941
0342	WPGH 261-A		772 + 02.6	H15	U	24	182.2	5	55	Concrete T Beam	1936	CMST P&P RR	
Deer Lodge County													
112-0100-0016	FAP 261-B	FAP 261-B (6)	679 + 25.0				4x6x56			Concrete Box	1931	Drainage	
0034	FAP 261-A	FAP 261-B (6)	583 + 40.5	H15	U	36	35	1	35	Concrete T Beam	1931	Lost Creek	Widened 1946
0061	FAP 261-A	FAP 261-B (5)	438 + 98.5	H15	U	36	27	1	27	Concrete T Beam	1931	Warm Springs Creek	Widened 1944
0088	FAP 261-B	FAP 261-B (4)	298 + 00.0	H15	U	36	31	1	31	Concrete T Beam	1931	Drainage	Widened 1940
0093	FAP 261-B	FAP 261-B (4)	273 + 02.5	H15	U	36	35	1	35	Concrete T Beam	1931	Drainage	Widened 1940
0099	FAP 261-B	FAP 261-B (4)	238 + 17.5	H15	U	36	35	1	35	Concrete T Beam	1931	Willow Creek	Widened 1940
0102	FAP 261-B	FAP 261-B (4)	222 + 92.6	H15	U	36	75	2	37	Concrete T Beam	1931	Clark Fork (Signed Silver Bow Creek)	Widened 1940
0116	FAP 261-B	FAP 261-B (3)	149 + 88.3	H15	U	36	25	1	25	Concrete T Beam	1931	Drainage	Widened 1940
Silver Bow County													
147-0100-0002	WPGH 70-B	FI 70 (9)	672 + 43.0		13'9"	40				Underpass	1936	CMST P&P RR	
FAP Route 2 &													
FAI Route 15	Present Routing	(FAI Route	90 - Coincident)										
0084	I 70 (12) U3		246 + 77.0	H20-S16	U	28	161	3	65	Continuous Concrete T Beam	1956	US 91	
0113	FGI 70 (11)U1	FGI 70(11)U3	401 + 64.0	H20-S16	U	28	133	3	51	Concrete T Beam	1955	BA & P RY	
0113P	FGI 70 (11 U1	FGI 70(11)U3	401 + 64.0	H20-S16	U	28	133	3	51	Concrete T Beam	1955	BA & P RY	
FAP Route 2 &													
FAI Routes 15, 90 & 115	Present Routing												
0121	UG 279(3) U2	UI 70 (14)U3	445 + 88.4		15'	28				Underpass	1955	US 10-A	
0123	UI 70 (14) U1	UI 70 (14)U3	456 + 21.0				12x12x38			Concrete Box	1955	Truck Road	
0123P	UI 70 (14) U1	UI 70 (14)U3	453 + 06.0				12x12x50			Concrete Box	1955	Truck Road	
0127	UI 70 (14) U2	UI 70 (14)U3	473 + 44.8	H20-S16	U	28	156	3	60	Concrete T Beam	1955	Excelsior Street	
FAP Route 2 &													
FAI Route 90	Present Routing												
0136	FAP 207-A	WPMH 207-A	37 + 63.4	H15	U	42	35.5	2	17.8	Concrete Slab	1918	Clark Fork	
0137	WPGM 207-A		39 + 12.2		14'9"	51				Underpass	1936	NP RY	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 2													
& FAI Route 90													
147-0100-0138	I15-2(7)127	FAP 207-A	48 + 70.0		15'	70				Underpass		Interstate Routes 15 & 90	Completion Date 6-30-61
0139	I15-2(7)127	FAP 207-A	49 + 30.0		15'	70				Underpass		Interstate Routes 15 & 90	Completion Date 6-30-61
F.A.I. Route 15	(FAI Route 90	Coincident)	Structures only	- Roadway not let		12-31-60							
	I15-2(7)127		519 + 81.0	H20-S16	U	28	168	3	76.5	Prestressed Concrete Beams		U.S. 10-Montana St. Interchange	Also #147-0100-0139 Completion Date 6-30-61
P	I15-2(7)127		519 + 81.0	H20-S16	U	28	168	3	76.5	Prestressed Concrete Beams		U.S. 10-Montana St. Interchange	Also #147-0100-0138 Completion Date 6-30-61
	I15-2(9)128		545 + 78.5		17'	38.5				Underpass	1960	Lexington St.-Separation	
P	I15-2(9)128		545 + 78.5		17'	38.5				Underpass	1960	Lexington St.-Separation	Preceeding Same Structure
	I15-2(9)128		569 + 93.6		17'	38.5				Underpass	1960	Oregon Street-Separation	
P	I15-2(9)128		569 + 93.6		17'	38.5				Underpass	1960	Oregon Street-Separation	Preceeding Same Structure
	I15-2(9)128		605 + 51.0	H20-S16	U	28	209.5	4	61.5	Prestressed Concrete Beams	1960	US 10 Bypass-Harrison Avenue Interchange	
P	I15-2(9)128		605 + 15.4	H20-S16	U	40	209.5	4	61.5	Prestressed Concrete Beams	1960	US 10 Bypass - Harrison Avenue Interchange	
	I15-2(9)128		652 + 30.0		17'	38.5				Underpass	1960	Sheridan Street-Separation	
P	I15-2(9)128		652 + 30.0		17'	38.5				Underpass	1960	Sheridan Street-Separation	Preceeding Same Structure
F.A.P. Route 2													
& FAI Route 90	Present Routing												
0145	FAP 207-A		79 + 00.0				6x6x32			Concrete Box	1936	Drainage	
0156	FAP 207-A		147 + 80.0	H13.7	U	27	33	2	16	Concrete Slab	1923	Drainage	
0217	FAP 207-B		185 + 50.0				34x95x38			Concrete Box	1928	Blacktail Creek	
Jefferson County													
122-0100-0047	FAP 69-B		276 + 88.0		U	24	6	1	5	Treated Timber Trestle	1931	Stockpass	
0051	FAP 69-B		301 + 50.0		U	24	6	1	6	Treated Timber Trestle	1931	Stockpass	
0055	FAP 69-B		321 + 00.0		U	24	6	1	6	Treated Timber Trestle	1931	Stockpass	
0073	FAP 69-B	FAP 69-B (3)	427 + 78.0		U	32	7	1	7	Treated Timber Trestle	1931	Stockpass	
0075	FAP 69-B	FAP 69-B (3)	440 + 58.3	H15	U	30	95	5	19	Treated Timber Trestle	1931	Rader Creek	Widened 1940
0078	FAP 69-B	FAP 69-B (3)	452 + 55.0		U	32	7	1	7	Treated Timber Trestle	1931	Stockpass	
0092	FAP 69-B	FAP 69-B (3)	529 + 75.0				4x6x48			Concrete Box	1931	Drainage	
0098	FAP 69-B	FAP 69-B (4)	560 + 30.0	H15	U	30	38	2	19	Treated Timber Trestle	1931	Colbert Creek	Widened 1941
0123	FAP 69-B	FAP 69-B (4)	690 + 13.0		U	32	7	1	7	Treated Timber Trestle	1931	Stockpass	
0132	FAP 69-B	FAP 69-B (5)	741 + 86.0	H15	U	30	76	4	19	Treated Timber Trestle	1931	Big Pipestone Creek	Widened 1942
0135	FAP 69-B	FAP 69-B (5)	754 + 68.0		U	32	7	1	7	Treated Timber Trestle	1931	Stockpass	
0136	FAP 69-B	FAP 69-B (5)	759 + 67.6	H15	U	22	113	3	37	Concrete T Beam	1932	NP RY	
0186	F 248 (10)		32 + 00.0	H20-S16	U	30	63.8	3	40	Concrete T Beam	1955	Whitetail Creek	
0256	FAP 248-A		44 + 11.7	H15	U	20	90	1	90	Steel Pony Truss	1929	North Boulder River	
0264	FAP 248-A		87 + 60.0		U	23	7	1	7	Treated Timber Trestle	1929	Stockpass	
0334	FAP 248-B		416 + 66.7				6x6x28			Concrete Box	1929	Stockpass	
0370	FAP 248-B		612 + 50.0				4x4x28			Concrete Box	1929	Drainage	
0373	FAP 248-B		628 + 00.0				4x6x36			Concrete Box	1929	Drainage	
0391	FAP 248-C		722 + 48.5	H15	U	21	57	3	19	Treated Timber Trestle	1932	Drainage	
Broadwater County													
104-0100-0003	FAP 248-C		933 + 10.5	H15	U	21	57	3	19	Treated Timber Trestle	1932	Dry Wash	
0017	FAP 248-C		1004 + 50.0		U	23	7	1	7	Treated Timber Trestle	1932	Stockpass	
0024	FAP 248-C		1042 + 10.0		U	26.5	7	1	7	Treated Timber Trestle	1932	Stockpass	
0031	FAP 248-C		1076 + 85.0		U	26	7	1	7	Treated Timber Trestle	1932	Stockpass	
0038	FAP 248-C		1113 + 90.0		U	26	7	1	7	Treated Timber Trestle	1932	Stockpass	
0045	FAP 248-C		1153 + 75.0	H15	U	23	76	4	19	Treated Timber Trestle	1932	Dry Wash	
0047	FAP 12 (5)		81 + 59.3	H20-S16	U	28	247	3	95	Continuous Steel Girder	1949	Jefferson River	
Gallatin County													
116-0100-0016	FAGH 12-C		173 + 05.8	H15	U	28	208.3	5	60	Steel Girder	1938	CMST P&P RR	
0042	FAP 169 (3)		66 + 60.0	H20-S16	U	28	220	2	110	Continuous Steel Girder	1948	Madison River	
0048	FAP 169		140 + 90.0	H15	U	20	100	5	20	Concrete Slab	1922	Middle Fork Madison River	Lengthened 1930
0052	FAP 169		122 + 00.0			29	6x6x30			Concrete Box	1922	Drainage	
0055	FAP 169		106 + 56.0	H15	U	20	80	5	16	Concrete Slab	1922	East Fork Madison River	Lengthened 1930
0059	FAP 169		86 + 00.0			29	6x6x30			Concrete Box	1922	Drainage	
0062	FAP 169		66 + 80.0	H15	U	20	80	4	20	Concrete Slab	1930	Ray Creek	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (If Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 2													
& FAI Route 90													
Gallatin County													
116-0100-0082	FAP 177-C		89 + 50.0		U		4x6x40			Concrete Box	1931	Drainage	
0085	FAP 177-C		77 + 50.0		U		4x7x30			Concrete Box	1931	Drainage	
0086	NRH 177-D		70 + 84.0	H15	U	22	77	3	25	Concrete T Beam	1934	County Road	
0087	NRH 177-D		66 + 97.1	H15	U	22	343.2	8	57	Concrete T Beam	1934	NP RY	
0119	FAP 177-B		106 + 30.7	H15	U	22	21.5	1	21.5	Concrete Slab	1931	Drainage	
0156	FAGH 82ABCD(2)		39 + 81.8	H15	U	28	280	6	58	Concrete Girder	1941	NP RY	
0163	FAP 82-ABCD		78 + 25.0		U		4x6x50			Concrete Box	1922	Drainage	
0165	FAP 82-ABCD		81 + 79.0	H15	U	28	41	1	41	Concrete T Beam	1920	Camp Creek	Widened 1934
0167	FAP 82-ABCD		99 + 17.2	H15	U	28	51.6	2	25	Concrete T Beam	1921	Baker Creek	Widened 1934
0174	NRH 82-ABCD		111 + 77.0		U		3x6x26			Concrete Box	1921	Drainage	
0181	F 82 (5)		175 + 48.5	H20-S16	U	28	247	3	95	Steel Girder	1949	West Gallatin River	
0183	NRH 82-ABCD		186 + 00.0		U		2x3x44			Concrete Box	1922	Drainage	
0187	NRH 82-ABCD		206 + 00.0		U		2x2x43			Concrete Box	1949	Drainage	
0189	NRH 82-ABCD		216 + 00.0		U		2x5x44			Concrete Box	1949	Drainage	
0248	FAP 82-D		29 + 00.0		U		3x4x26			Concrete Box (Double)	1922	Drainage	
0265	FAP 82-D		26 + 94.0		U		5x6x26			Concrete Box (Double)	1922	Drainage	
0268	FAP 82-D		41 + 50.0		U		4x6x26			Concrete Box (Double)	1922	Drainage	
0286	FAP 44-A		225 + 75.0		U		4x6x50			Concrete Box	1922	Stockpass	
0302	FAP 44-A		135 + 84.0		U	29	19	1	17	Treated Timber Trestle	1937	Stockpass	
0318	FAP 44-A		50 + 21.5	H15	U	30	208.5	7	55	Concrete T Beam	1936	NP RY	
0324	FAGH 44-A(3)		15 + 71.0	H15	U	30	154	3	64	Continuous Steel Beam	1945	NP RY	
0406	NRH 222-D		310 + 96.3	H15	U	24	156	3	60	Concrete T Beam	1954	NP RY	
0440	FAP 222-C (2)		487 + 00.0		U		6x8x22.6			Concrete Box (Double)	1928	Jackson Creek	
Park County													
134-0100-0083	I-IG90-7(9)327 U2	I-IG90-7(9)327 U1	55 + 00.0	H20-S16	U	38	113	3	41.5	Prestressed Concrete Beams		US 10-West Interchange	Completion Date 9-15-62-Roadway
0083P	I-IG90-7(9)327 U2	I-IG90-7(9)327 U1	55 + 00.0	H20-S16	U	38	113	3	41.5	Prestressed Concrete Beams		US 10-West Interchange	Completion Date 9-15-62-Roadway
0084	I-IG90-7(9)327 U2	I-IG90-7(9)327 U1	158 + 52.0	H20-S16	U	28	251	5	51.5	Prestressed Concrete Beams		US 89-South Interchange	Completion Date 9-15-62 (FAP Rte. 11 #134-0890-0548)
0084P	I-IG90-7(9)327 U2	I-IG90-7(9)327 U1	158 + 63.9	H20-S16	U	40	251	5	51.5	Prestressed Concrete Beams		US 89-South Interchange	Completion Date 9-15-62 (FAP Rte 11 #134-0890-0549)
0090	I-IG90-7(4)330	I-IG90-7(9)327 U1	191 + 05.0	H20-S16	U	28	730	5	185	Riveted Plate Girder		Yellowstone River	Completion Date 9-30-61 Roadway - 9-15-62
0090P	I-IG90-7(4)330	I-IG90-7(9)327 U1	191 + 05.0	H20-S16	U	28	730	5	185	Riveted Plate Girder		Yellowstone River	Completion Date 9-30-61 Roadway 9-15-62
0113	I-IG90-7(9)327 U2	I-IG90-7(9)327 U1	312 + 75.0		U	38	15.2	1	15.2	Concrete Slab		Junior Grade Separation	Completion Date 9-15-62 - Roadway
0113P	I-IG90-7(9)327 U2	I-IG90-7(9)327 U1	312 + 75.0		U	38	15.2	1	15.2	Concrete Slab		Junior Grade Separation	Completion Date 9-15-62 - Roadway
0123	I-IG90-7(9)327 U2	I-IG90-7(9)327 U1	366 + 88.2	H20-S16	U	38	128	3	51.5	Prestressed Concrete Beams		FAS Route 295-Separation	Completion Date 9-15-62 - Roadway
0123P	I-IG90-7(9)327 U2	I-IG90-7(9)327 U1	366 + 88.2	H20-S16	U	38	128	3	51.5	Prestressed Concrete Beams		FAS Route 295-Separation	Completion Date 9-15-62 - Roadway
0133	I-IG90-7(9)327 U2	I-IG90-7(9)327 U1	418 + 92.0		17'	38.5				Underpass		US 89 - East Interchange	Completion Date 9-15-62 (FAP Rte. 11 #134-0890-0597)
0133P	I-IG90-7(9)327 U2	I-IG90-7(9)327 U1	418 + 92.0		17'	38.5				Underpass		US 89 - East Interchange	#0133 & 0133P One Structure
0159	I-IG90-7(9)327 U2	I-IG90-7(9)327 U1	553 + 16.3		17'	38.5				Underpass		US 89 - Mission Interchange	Completion Date 9-15-62-Roadway
0159P	I-IG90-7(9)327 U2	I-IG90-7(9)327 U1	553 + 16.3		17'	38.5				Underpass		US 89 - Mission Interchange	#0159 & 0159P One Structure
0198	I 117 (10) U1		437 + 78.5	H20-S16	U	44	118	3	46.5	Prestressed Concrete Beams	1959	Mission Creek	
Sweetgrass County													
149-0100-0157	FAP 125		14 + 44.0	H15	U	26	286	5	91	Steel Plate Girder	1938	Boulder River	
0158	FAP 127-A		16 + 87.5	H15	U	28	25	1	25	Treated Timber Trestle	1937	Boulder River Overflow	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (@Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 2													
& FAI Route 90													
Sweetgrass County													
149-0100-01[illegible]	FAP 127-A		235 + 61.5	H15	U	29	57	3	19	Treated Timber Trestle	1937	Dry Creek	
0204	FAP 127-A		260 + 80.0		U	29	11	1	11	Treated Timber Trestle	1937	Stockpass	
0206	FAP 127-A		271 + 00.0		U	29	11	1	11	Treated Timber Trestle	1937	Stockpass	
0213	FAP 127-C		310 + 29.5		U	29	19	1	19	Treated Timber Trestle	1937	Stockpass	
0220	FAP 127-C		343 + 85.5	H15	U	24	39	2	19	Concrete I Beam	1920	Upper Deer Creek	Widened 1934
0236	FAP 127-C		431 + 29.5	H15	U	36	39	1	39	Steel I Beam	1928	Lower Deer Creek	Widened 1937
0239	FAP 127-B		449 + 59.5	H15	U	29	25	1	25	Treated Timber Trestle	1936	Drainage & Stockpass	
0246	FAP 127-B		481 + 86.0		U		6x4x54			Concrete Box	1936	Stockpass	
0261	FAP 127-D		17 + 75.0		U	27	6x6x28			Concrete Box	1938	Drainage & Stockpass	
0264	FAP 127-D		33 + 75.0		U	27	6x6x28			Concrete Box	1938	Drainage & Stockpass	
0274	FAP 127-D		87 + 75.0		U		6x6x36			Concrete Box	1938	Drainage	
0294	FAP 127-E		191 + 00.0		U	34	7x6x36			Concrete Box	1932	Stockpass	
0311	FAP 127-E		283 + 45.0	H15	U	22	95	3	31	Concrete T Beam	1932	Bridger Creek	
0314	FAP 127-E		308 + 50.0		U		3x8x60			Concrete Box	1932	Drainage	
0344	FAP 133		134 + 25.0		U		7x6x32			Concrete Box	1932	Drainage	
0345	FAP 133		141 + 62.5	H15	U	22	67	2	33	Concrete T Beam	1932	Work Creek	
0357	FAP 133		206 + 04.5	H15	U	22	29	1	29	Concrete T Beam	1932	Humph Creek	
Stillwater County													
148-0100-0001	FAP 123-C		5 + 75.0		U		3x6x30			Concrete Box (Double)	1932	Drainage	
0054	FAP 123-A		287 + 79.4	H15	U	20	89	3	37	Concrete T Beam	1930	Section House Creek	Signed Section House Coulee
0065	FAP 123-A		347 + 28.0	H15	15	20	568.6	5	160	Steel Truss	1930	Yellowstone River	On P.T.H.
0065	I90-8(7)394		399 + 94.0	H20-S16	U	28	558	4	[illegible]	Riveted Plate Girder		Yellowstone River	Comp. Date 12-31-61 Roadway not let
0071	FAP 123-A		375 + 32.1	H15	U	24	207.6	7	52	Steel Girder	1930	NP RY	
0079	FAP 123-A		420 + 50.0		U		6x6x34			Concrete Box	1930	Stockpass	
0085	FAP 123-A		453 + 49.7	H15	U	20	65	3	29	Concrete T Beam	1930	Coulee Creek	
0091	FAP 123-A		486 + 82.0	H15	U	20	75.5	3	31	Concrete T Beam	1930	Berry Creek	
0094	FAP 123-B		501 + 03.3	H15	U	22	21.7	1	21.7	Concrete Slab	1931	Merrill Ditch	
0104	FAP 123-B		551 + 75.0		U		4x6x34			Concrete Box	1931	Drainage	
0107	FAP 123-B		572 + 00.0		U		6x8x34			Concrete Box	1931	Stockpass & Drainage	
0171	FAP 123-B		908 + 37.7	H15	U	20	75.5	3	31	Concrete T Beam	1931	Keyser Creek	
0229	FAP 109-A		256 + 09.0	H15	U	28	96	3	44	Concrete T Beam	1935	Brown Creek	
0235	FAP 170-B		29 + 68.0	H15	U	24	83.5	3	31	Steel I Beam	1928	Hensley Creek	Widened 1948
0257	FAP 170-B		145 + 24.5	H15	U	24	23	1	23	Steel I Beam	1928	Cove Irrigation Ditch	Widened 1948
0285	FAP 170-B		304 + 80.0	H15	U	24	21	1	21	Steel I Beam	1928	Allen Creek	Widened 1948
0299	FI 170 (4)		368 + 44.0	H20-S16	U	28	100	3	64	Continuous Concrete T Beam	1955	Big Ditch	
0342	FAP 170-C		595 + 97.7	H15	U	24	107.6	3	35	Steel I Beam	1928	Valley Creek	Widened 1948
0364	FAP 170-C		387 + 48.0	H15	U	28	34	1	34	Steel I Beam	1918	Big Ditch	Widened 1948
0367	FAP 170-C		372 + 28.5	H15	U	24	27	1	27	Steel I Beam	1928	Cove Irrigation Ditch	Widened 1948
0384	FAP 170-C		279 + 98.5	H15	U	24	25	1	25	Steel I Beam	1928	Cove Irrigation Ditch	Widened 1948
Yellowstone County													
156-0100-0015	FAP 170-A		194 + 68.5	H15	U	22	63.4	2	31	Concrete T Beam	1932	Big Ditch	
0085	WPGH 228-F		128 + 45.2	H15	U	30	269	3	114	Steel Girder	1936	NP RY	Mossmain Overpass
0091	FAP 228-C		155 + 40.0	H15	U	29	25	1	25	Treated Timber Trestle	1936	Canyon Creek Irrigation	
0095	FAP 228-C		178 + 08.5	H15	U	30	36	1	36	Steel I Beam	1918	BL&I Ditch	Widened 1941
0117	I90-8(8)438U1		294 + 65.0	H20-S16	U	28	153	3	61.5	Prestressed Concrete Beams		County Road-Beet Dump Separation	Roadway-Completion Date 9-1-61
0117P	I90-8(8)438U1		295 + 14.9	H20-S16	U	28	153	3	61.5	Prestressed Concrete Beams		County Road - Beet Dump Separation	Roadway-Completion Date 9-1-61
0141	I90-8(6)441	I90-8(8)438U1	423 + 50.0		17	38.5				Underpass	1959	County Road-Separation	Roadway-Completion Date 9-1-61
0141P	I90-8(6)441	I90-8(8)438U1	423 + 50.0		17	38.5				Underpass	1959	County Road-Separation	#0141 & 0141P One Structure
0141A	I90-8(6)441	I90-8(8)438U1	106 + 46.5	H15-S12	U	24	133	3	51.5	Prestressed Concrete Beams	1959	Canyon Creek	Roadway - Completion Date 9-1-61
0142	I90-8(6)441	I90-8(8)438U1	430 + 71.5	H20-S16	U	28	153	3	51.5	Prestressed Concrete Beams	1959	Canyon Creek	Roadway - Completion Date 9-1-61
0142P	I90-8(6)441	I90-8(8)438U1	430 + 71.5	H20-S16	U	28	153	3	51.5	Prestressed Concrete Beams	1959	Canyon Creek	Roadway - Completion Date 9-1-61
0143F	I90-8(6)441	I90-8(8)438U1	430 + 71.5	H20-S16	U	28	153	3	51.5	Prestressed Concrete Beams	1959	Canyon Creek	Roadway - Completion Date 9-1-61
0169	I90-8(6)441	I90-8(8)438U1	569 + 54.7	H20-S16	U	38	81.5	2	40.7	Prestressed Concrete Beams	1959	Hogan Slough	Roadway - Completion Date 9-1-61
0169P	I90-8(6)441	I90-8(8)438U1	569 + 54.7	H20-S16	U	38	81.5	2	40.7	Prestressed Concrete Beams	1959	Hogan Slough	Roadway - Completion Date 9-1-61
0169F	I90-8(6)441	I90-8(8)438U1	569 + 54.7	H20-S16	U	28	81.5	2	40.7	Prestressed Concrete Beams	1959	Hogan Slough	Roadway - Completion Date 9-1-61

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 2													
& FAI Route 90													
Yellowstone County													
156-0100-0192	F-FG 228 (14)	F 228 (18)	688 + 96.7	H20-S16	U	28	1711	33	77	Prestressed Concrete Beams	1960	NP RY & U.S. 10 Bypass	
0192P	F-FG 228 (14)	F 228 (18)	688 + 96.7	H20-S16	U	28	1711	33	77	Prestressed Concrete Beams	1960	NP RY & U.S. 10 Bypass	
F.A.P. Route 2													
& FAI Route 94	Present Routing												
156-0100-0232	FAP 230 (2)		59 + 85.0	H20-S16	U	28	130	3	50	Continuous Steel Girder	1947	Alkali Creek	
0265	FAP 53 (8)		179 + 39.5	H20-S16	U	30	63	3	25	Treated Timber Trestle	1947	Bitter Creek	
0272	FAP 53 (8)		219 + 37.5	H20-S16	U	30	67	3	29	Treated Timber Trestle	1947	BL&I Irrigation Ditch	
0276	FAP 53 (8)		241 + 00.0		U	32.5	11	1	11	Treated Timber Trestle	1947	Stockpass	
0281	FAP 53 (8)		264 + 60.5	H20-S16	U	30	59	3	29	Treated Timber Trestle	1947	BL&I Irrigation Ditch	
0282	FAP 53 (8)		267 + 00.0		U	32.5	11	1	11	Treated Timber Trestle	1947	Stockpass	
0287	FAP 53 (8)		298 + 87.5	H20-S16	U	30	25	1	25	Treated Timber Trestle	1947	Seven Mile Creek	
0345	FAP 53 (8)		497 + 90.0	H20-S16	U	30	100	4	25	Treated Timber Trestle	1947	Twelve Mile Creek	
0347	FI 59 (9)		613 + 31.0	H20-S16	U	28	1022	8	185	Steel Girder	1951	Yellowstone River	
0381	FAP 53-A		209 + 85.5	H15	U	30	25	1	25	Steel I Beam	1928	Custer Coulee	Widened 1939
0390	FAP 53-A		260 + 15.0		U	28	14.2	1	14.2	Concrete Bridge	1928	Drainage	
0402	FAP 53-A		321 + 00.0		U		4x6x36			Concrete Box	1928	Drainage	
0437	FAP 53-B		1 + 53.0		U		4x6x36			Concrete Box	1922	Drainage	
0445	FAP 53-B		43 + 63.0	H15	U	29.5	24.4	1	24.4	Steel I Beam	1918	Drainage	Widened 1931
0461	FAP 53-B		128 + 93.0		U	25	4x6x34			Concrete Box	1922	Drainage	
0474	FAP 53-B		198 + 10.0		U	25	4x6.5x34			Concrete Box	1922	Drainage	
0517	FAGH 53-B(2)		422 + 30.2	H15	U	29.5	268.3	5	120	Steel Pony Truss	1939	NP RY	
0540	FAP 53-B (3)		543 + 12.5	H15	U	29	125	5	25	Treated Timber Trestle	1940	Fly Creek	
0557	FAP 160-A		23 + 70.7	H15	U	28	57	3	19	Treated Timber Trestle	1940	Sand Creek	
0571	FAP 160-A		95 + 06.2	H15	U	28	57	3	19	Treated Timber Trestle	1940	Mill Creek	
0596	FAP 160-A		226 + 79.5	H15	U	28	57	3	19	Treated Timber Trestle	1940	Kaiser Creek	
0612	FAP 160-B		311 + 00.0	H15	U	28	57	3	19	Treated Timber Trestle	1940	Drainage	
0627	FAP 160-B(2)		391 + 55.0	H15	U	28	57	3	19	Treated Timber Trestle	1940	Spring Creek	
0632	FAP 160 (8)		7 + 00.0		U		4x8x48			Concrete Box	1952	Canal	
0654	FI 160 (8) U2	FI 160 (8) U1	124 + 69.5	H20-S16	U	28	106	2	53	Steel Girder	1951	Automatic Creek	
0801	FAP 160-D		921 + 87.0	H15	15	20	629	4	275	Steel Thru Truss	1932	Big Horn River	
Treasure County													
152-0100-0018	FAP 160-D		1019 + 24.0	H15	U	26	38	2	19	Treated Timber Trestle	1932	Irrigation Ditch	Widened 1954
0046	FAP 160-D		1162 + 71.5	H15	U	25	133	7	19	Treated Timber Trestle	1932	Unknown Creek	Widened 1955
0103	FAP 160-D		1473 + 40.0	H15	U	25	76	4	19	Treated Timber Trestle	1932	Forty Four Creek	Widened 1955
0130	FAP 160-D		1671 + 09.5	H15	U	26	95	5	19	Treated Timber Trestle	1932	Buckingham Coulee	Widened 1954
0168	FAP 160-D		1871 + 28.0		U	26	19	1	19	Treated Timber Trestle	1932	Stockpass	Widened 1954
0177	FAP 160-D		1918 + 97.5	H15	U	25	95	5	19	Treated Timber Trestle	1932	Box Elder Creek	Widened 1955
0188	FAP 114-B		52 + 64.0	H15	U	25	25	1	25	Treated Timber Trestle	1933	Irrigation Ditch	Widened 1955
0200	FAP 114-B		117 + 87.5		U	26.5	19	1	19	Treated Timber Trestle	1933	Stockpass	
0203	FAP 114-B		133 + 67.0		U	27	19	1	19	Treated Timber Trestle	1933	Drainage	
0216	FAP 114-B		203 + 65.5	H15	U	25	57	3	19	Treated Timber Trestle	1933	Drainage	Widened 1955
0221	FAP 114-B		228 + 08.0	H15	U	26	38	2	19	Treated Timber Trestle	1933	Drainage	Widened 1954
0226	FAP 114-B		252 + 78.5	H15	U	25	95	5	19	Treated Timber Trestle	1933	Sarpy Creek	Widened 1955
0231	FAP 114-B		280 + 99.0	H15	U	26	38	2	19	Treated Timber Trestle	1933	Drainage	Widened 1954
0234	FAP 114-B		298 + 78.5	H15	U	25	57	3	19	Treated Timber Trestle	1933	Drainage	Widened 1955
0266	FAP 114-B		464 + 11.0	H15	U	25	76	4	19	Treated Timber Trestle	1933	Irrigation Ditch	Widened 1955
0277	FAP 114-B		522 + 23.5		U	27	19	1	19	Treated Timber Trestle	1933	Stockpass	
0282	FAP 114-B		547 + 72.5	H15	U	26	57	3	19	Treated Timber Trestle	1933	Irrigation Ditch	Widened 1954
0283	FAP 114-B		554 + 99.6		U	27	19	1	19	Treated Timber Trestle	1933	Stockpass	
0286	FAP 114-B		568 + 65.5		U	27	19	1	19	Treated Timber Trestle	1933	Drainage	
Rosebud County													
144-0100-0023	NPGH 114-A		120 + 90.0		U	27	19	1	19	Treated Timber Trestle	1936	Drainage & Stockpass	
0032	NPGH 114-A		170 + 60.0		U	27	19	1	19	Treated Timber Trestle	1936	Drainage	
0039	NPGH 114-A		203 + 50.0	H15	U	27	100	4	25	Treated Timber Trestle	1936	Reservation Creek	
0053	NPGH 114-A		277 + 50.0		U	27	19	1	19	Treated Timber Trestle	1936	Drainage	
0081	FAP 114-A (3)		423 + 62.4	H15	U	30	65	3	25	Steel I Beam	1932	Wyant Coulee	Widened 1941

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER BUILT UNDER	PROJECT NUMBER USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modificotions - Etc.)
F.A.P. Route 2													
& FAI Route 94													
Rosebud County													
144-0100-0100	FAP 114-B(3)		523 + 93.3	H15	U	30	129	4	31	Concrete T Beam	1932	Armells Creek	Widened 1941
0116	FAP 15 (2)		609 + 50.0		U	32.5	7	1	7	Treated Timber Trestle	1941	Stockpass	
0130	FAP 15 (2)		678 + 71.5	H15	U	30	57	3	19	Treated Timber Trestle	1941	Drainage	
0142	FAP 15	FI 15 (3)	19 + 74.4	H20-S16	U	30	89	3	27.5	Steel I Beam	1928	Smith Creek	Widened 1950
0262	FAP 135-C		142 + 40.5	H15	U	20	123	3	30	Steel Pony Truss	1930	Rosebud Creek	
0280	FAP 135-C		239 + 53.0	H15	U	19.5	76	4	19	Treated Timber Trestle	1930	Butte Creek	
0302	FAP 135-C		354 + 00.0		U		6x6x34			Concrete Box	1930	Drainage	
0337	FAP 135-C		543 + 72.0	H15	U	23.7	114	6	19	Treated Timber Trestle	1930	Sweeney Creek	Widened 1955
0365	FAP 135-C		688 + 97.5	H15	U	23.2	95	5	19	Treated Timber Trestle	1930	Coal Creek	Widened 1955
0377	FAP 135-B		60 + 75.0		U	26	4x6x28			Concrete Box (Double)	1930	Drainage	
0402	FAP 135-B		195 + 00.0		U		4x6x28			Concrete Box (Double)	1928	Drainage	
0408	FAP 135-B		223 + 50.0		U	28	6x6x32			Concrete Box	1928	Stockpass & Drainage	
0412	FAP 135-B		245 + 48.0	H15	U	20	39	1	39	Steel I Beam	1928	Graveyard Coulee	
Custer County													
109-0100-0006	FAP 135-B		354 + 70.5	H15	U	22	31	1	31	Steel I Beam	1928	Snell Creek	
0039	FAP 135-D		9 + 46.0	H15	U	19.3	152	8	19	Treated Timber Trestle	1930	Cottonwood Creek	
0083	FAP 135-D		241 + 57.5	H15	U	19.2	95	5	19	Treated Timber Trestle	1930	Moon Creek	
0093	I94-4(5)127 U1		1446 + 30.0		17	52				Underpass		Radar Base Interchange	Roadway - Completion Date 9-15-61
0140	I94-4(5)127 U1		140 + 18.0	H20-S16	U	44	17.2	1	17.2	Concrete Slab		Junior Grade Separation	Roadway - Completion Date 9-15-61
0154	I94-4(5)127 U1		212 + 00.0	H20-S16	U	44	17.2	1	17.2	Concrete Slab		Junior Grade Separation	Roadway - Completion Date 9-15-61
0161	I94-4 3)134	I94-4(5)127U1	252 + 63.7		17	38.5				Underpass		U.S.10-West Interchange	Roadway - Completion Date 9-15-61
0161P	I94-4(3)134	I94-4(5)127U1	252 + 63.7		17	38.5				Underpass		U.S.10-West Interchange	#0161 & 0161P One Structure
0171	I94-4(5)127U1		304 + 57.0	H20-S16	U	44	17.2	1	17.2	Concrete Slab		Junior Grade Separation	Roadway - Completion Date 9-15-61
0176	I94-4(3)134	I94-4(5)127U1	331 + 58.5	H20-S16	U	28	290	3	112	Riveted Plate Girder		Tongue River	Roadway - Completion Date 9-15-61
0185	I94-4(3)134		377 + 33.7	H20-S16	U	28	153	3	61.5	Prestressed Concrete Beams		County Road - Separation	Completion Date 7-31-61 Roadway not let
0189	I94-4(3)134		399 + 09.9	H20-S16	U	28	158	3	66.5	Prestressed Concrete Beams		U.S. 212 (FAP Route 23) Separation	Completion Date 7-31-61 Roadway not let
0161	I94-4(3)134	I94-4(5)127U1	252 + 63.7	H20-S16	U	28	268	4	72.5	Steel Girder		I94 - West Interchange	#0161 & 0161P One Structure - Connection to P.T.W.
0169	FGI 135 (14)		154 + 17.9	H20-S16	U	28	310.5	6	63	Steel Plate Girder	1954	NP RY	
0176	FGI 135 (14)		188 + 27.0		U	34	10x115			Concrete Box	1954	Stockpass	
0183	NRH 135-G		234 + 95.0	H15	U	22	300	3	114.3	Steel Girder	1934	Tongue River	
0192	CITY CONSTR.		281 + 42.5		13	28				Underpass	1931	NP RY	
F.A.P. Route 2													
109-0120-0224	FAP 86-D	F 86 (15)	84 + 76.5	H15	U	21	57	3	19	Treated Timber Trestle	1933	Irrigation Canal	
0232	FAP 86-D	F 86 (15)	126 + 85.5	H15	U	21	57	3	19	Treated Timber Trestle	1933	Kircher Creek	
0248	FAP 86-D	F 86 (15)	212 + 16.5	H15	U	21	57	3	19	Treated Timber Trestle	1933	Dry Wash	
0256	FAP 86-D	F 86 (15)	256 + 24.0	H15	U	21	76	4	19	Treated Timber Trestle	1933	Bensley Creek	
0305	FAP 86-D	FAP 86-D (4)	513 + 70.0		U	25.5	7	1	7	Treated Timber Trestle	1933	Stockpass	
0337	FAP 86-D	FAP 86-D (4)	682 + 15.0		U	25	7	1	7	Treated Timber Trestle	1933	Stockpass	
0353	FAP 86-D	FAP 86-D (4)	768 + 10.0		U	25	7	1	7	Treated Timber Trestle	1933	Stockpass	
0360	FAP 86-D	FAP 86-D (4)	805 + 13.0	H15	U	21	76	4	19	Treated Timber Trestle	1933	Meadow Creek	
0367	FAP 75-D	FAP 86-D (4)	840 + 26.0	H15	U	21	76	4	19	Treated Timber Trestle	1933	Ash Creek	
0384	FAP 86-D		933 + 00.0		U	25	7	1	7	Treated Timber Trestle	1933	Stockpass	
0390	FAP 86-D		965 + 44.0	H15	U	21	38	2	19	Treated Timber Trestle	1933	Little Cottonwood Creek	
0398	FAP 86-D		1005 + 45.0		U	25	7	1	7	Treated Timber Trestle	1933	Stockpass	
0402	FAP 86-D		1026 + 38.0	H15	U	21	76	4	19	Treated Timber Trestle	1933	Cottonwood Creek	
0435	FAP 86-D		1201 + 43.5	H15	U	21	57	3	19	Treated Timber Trestle	1933	South Fork Smith Creek	
0442	FAP 86-D		1235 + 02.5	H15	U	21	95	5	19	Treated Timber Trestle	1933	Smith Creek	
0464	FAP 86-D		1353 + 08.5	H15	U	21	57	3	19	Treated Timber Trestle	1933	Dry Wash	
0479	NRH 86-E		1434 + 80.0	H15	U	21	76	4	19	Treated Timber Trestle	1934	Smith Creek	
0481	NRH 86-E		1483 + 54.7	H15	15	20	553.5	3	250	Steel Truss	1934	Powder River	
0508	NRH 86-E		1587 + 19.5		U	21	19	1	19	Treated Timber Trestle	1934	Stockpass	
0513	NRH 86-E		1612 + 17.0	H15	U	21	114	6	19	Treated Timber Trestle	1934	Rabbage Creek	
0518	NRH 86-E		1639 + 44.5	H15	U	21	95	5	19	Treated Timber Trestle	1934	Dry Wash	
0522	NRH 86-E		1658 + 06.5		U	21	19	1	19	Treated Timber Trestle	1934	Drainage	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 2													
Custer County													
109-0120-0525	NRH 86-E		1677 + 77.5		U	21	19	1	19	Treated Timber Trestle	1934	Stockpass	
0530	NRH 86-E		1701 + 50.0	H15	U	21	76	4	19	Treated Timber Trestle	1934	Dry Wash	
0538	NRH 86-E		1742 + 53.5	H15	U	21	95	5	19	Treated Timber Trestle	1934	Dry Wash	
0542	NRH 86-E		1767 + 96.0	H15	U	21	76	4	19	Treated Timber Trestle	1934	Johnnie Creek	
0548	NRH 86-E		1798 + 79.5	H15	U	21	57	3	19	Treated Timber Trestle	1934	Dry Wash	
0559	NRH 86-E		1860 + 00.0	H15	U	21	76	4	19	Treated Timber Trestle	1934	Hogan Creek	
0573	NRH 86-E		1933 + 12.5	H15	U	21	95	5	19	Treated Timber Trestle	1934	Archdale Creek(Signed-Locate)	
0576	NRH 86-E		1948 + 29.5		U	21	19	1	19	Treated Timber Trestle	1934	Stockpass	
0582	NRH 86-E		1976 + 99.5		U	21	19	1	19	Treated Timber Trestle	1934	Stockpass	
0589	NRH 86-E		2016 + 22.0		U	25	7	1	7	Treated Timber Trestle	1934	Stockpass	
0612	NRH 86-E		2140 + 45.0		U	21	19	1	19	Treated Timber Trestle	1934	Stockpass	
0614	NRH 86-E		2149 + 83.5	H15	U	21	57	3	19	Treated Timber Trestle	1934	Locate Creek	
0636	NRH 86-E		2266 + 45.0		U	25	7	1	7	Treated Timber Trestle	1934	Stockpass	
0659	FAP 86-A		34 + 97.0		U	25	7	1	7	Treated Timber Trestle	1932	Stockpass	
0682	FAP 86-A		155 + 99.6	H15	U	21	38	2	19	Treated Timber Trestle	1932	South Fork Cottonwood Creek	
Fallon County													
113-0120-0011	FAP 86-A		220 + 60.0	H15	U	21	38	2	19	Treated Timber Trestle	1932	South Fork Cottonwood Creek	
0020	FAP 86-A		264 + 65.0		U	25	7	1	7	Treated Timber Trestle	1932	Stockpass	
0028	FAP 86-A		305 + 33.5		U	25	7	1	7	Treated Timber Trestle	1932	Stockpass	
0037	FAP 86-A		354 + 60.3		U	25	7	1	7	Treated Timber Trestle	1932	Stockpass	
0047	FAP 86-A		406 + 93.5		U	23	7	1	7	Treated Timber Trestle	1932	Stockpass	
0054	FAP 86-A		443 + 45.7	H15	U	21	76	4	19	Treated Timber Trestle	1932	Cottonwood Creek	
0071	FAP 86-A	F 86 (16)	533 + 79.9	H15	U	22	199.8	4	60	Steel Girder	1932	O'Fallon Creek	
0099	FAP 86-A	F 86 (16)	681 + 04.5	H15	U	38	57	3	19	Treated Timber Trestle	1932	Hay Creek	Widened 1958
0162	FAP 86-A	F 86 (16)	1017 + 50.0	H15	U	22	140	2	68	Steel Girder	1932	Sandstone Coulee	
0190	FAP 86-A		1166 + 20.4	H15	U	22	132.9	3	60	Steel Girder	1932	Sandstone Creek	
0206	FAP 86-B (3)		789 + 43.0		U	30.5	7	1	7	Treated Timber Trestle	1932	Stockpass	
0211	FAP 86-B	FAP 86-B (3)	820 + 75.0	H15	U	28	38	2	19	Treated Timber Trestle	1937	Drainage	
0229	FAP 86-B	FAP 86-B (3)	914 + 21.0	H15	U	28	50	2	25	Treated Timber Trestle	1937	Drainage	
0241	FAP 86-B	FAP 86-B (3)	978 + 84.0		U	28.5	19	1	19	Treated Timber Trestle	1937	Stockpass	
0246	FAP 86-B	FAP 86-B (3)	1000 + 10.0		U	30.7	7	1	7	Treated Timber Trestle	1937	Stockpass	
0256	FAP 86-B	FAP 86-B (3)	1057 + 45.0	H15	U	28	76	4	19	Treated Timber Trestle	1937	Timber Creek	
0280	FAP 86-B	FAP 86-B (3)	1192 + 61.8	H15	U	28	57	3	19	Treated Timber Trestle	1932	Red Butte Creek	Widened 1939
0296	FAP 86-B	FAP 86-B (3)	1291 + 20.0		U	31	7	1	7	Treated Timber Trestle	1937	Stockpass	
0306	FAP 86-B	FAP 86-B (3)	1346 + 73.0	H15	U	28	57	3	19	Treated Timber Trestle	1937	Drainage	Widened 1939
0341	NPGH 86-B	FAP 86-B	1530 + 00.0	H15	U	24	159.5	3	60	Concrete T Beam	1936	CMST P&P RR	
0342	NPGH 86-B	FAP 86-B	1536 + 31.5	H15	U	25	75	4	18.8	Treated Timber Trestle	1936	Sandstone Creek	
0405	FAP 86-C		1861 + 16.0		U	29	7	1	7	Treated Timber Trestle	1936	Stockpass	
0413	FAP 86-C		1904 + 17.5	H15	U	25	57	3	19	Treated Timber Trestle	1936	Waterhole Creek	
0433	FAP 86-C		2012 + 67.5	H15	U	25	75	3	25	Treated Timber Trestle	1936	Sand Creek	
F.A.P. Route 2	LOOP IN BUTTE												
Silver Bow County													
147-0100-0001	UG 279 (3)		4 + 46.6	H20-S16	U	28	96	3	60	Concrete T Beam	1955	U.S. 10	Same Structure Underpass on US 10
0002	UG 279 (3)		12 + 56.8	H20-S16	U	28	162.4	3	66.5	Steel Girder	1955	BA&P RY & CMST P&P RR	
0008	NRS 279				14	30.3				Underpass		CMST P&P RR	(Front Street.)
0019	Harrison Ave.				14'3	64.8				Underpass		NP RY	
0021	Harrison Ave.				U	65						Clark Fork	
0026	Harrison Ave.				U	55	20	1	20	Concrete Slab		Blacktail Creek	
F.A.P. Route 2	SPUR IN BUTTE												
Silver Bow County													
No Structures													

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 2	LOOP IN BOZEMAN												
Gallatin County													
No Structures													
F.A.P. Route 2	LOOP IN BILLINGS												
Yellowstone County													
156-0100-0025	U 386 (2)		122 + 75.0		U		5x8x63			Concrete Box	1950	Drainage	
0027	UG 386 (3)		141 + 06.6		14	30				Underpass	1953	NP RY	
F.A.P. Route 2	SECTIONS IN	LOCAL USE AFTER	INTERSTATE	CONSTRUCTION									
Mineral County -	Thru Superior												
131-0100-0[illegible]	FAP 254-A		163 + 96.7		14'5"	24				Underpass	1929	CMST P&P RR	
0501	FAP 254-C		438 + 70.0		14'7"	24				Underpass	1931	CMST P&P RR	
Powell County -	Thru Deer Lodge												
131-0100-0011	FAP 184-F	F 184 (14)	49 + 58.9	H15	U	40	23	1	23	Concrete Slab	1933	Cottonwood Creek	
0025	FI 261 (10)	FI 261 (12)	1192 + 95.0	H20-S16	U	28	130	2	65	Continuous Steel Girder	1949	Clark Fork	
0031	I90-3(8)180U2	I90-3(8)180U1	433 + 33.1	H20-S16	U	24	256	5	61.5	Prestressed Concrete Beams		FAI Route 90-South Interchange	Also #131-0100-0275-Completion Date 8-31-61
Park County -	Livingston Junction U.S. 89 (F. A. P. Route 11)												
134-0100-0001	I-IG90-7(9)327 U2	I-IG90-7(9)327 U1	55 + 00.0		14'4"	38				Underpass		I90-- West Interchange	Also #134-0100-0083-Completion Date 9-15-62
0002	I-IG90-7(9)327 U2	I-IG90-7(9)327 U1	55 + 00.0		14'4"	38				Underpass		I90-- West Interchange	Also #134-0100-0083P-Completion Date 9-15-62
Custer County -	West of Miles City												
109-0100-0107	FAP 135-D		386 + 38.0	H15	U	19	114	6	19	Treated Timber Trestle	1930	Lignite Creek	
0118	FAP 135-D		433 + 35.0				4x6x27			Concrete Box	1930	Drainage	
0128	FAP 135-D		495 + 50.5	H15	U	19	57	3	19	Treated Timber Trestle	1930	Ulmer Creek	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 3 &													
FAI Route 15	Present Routing												
Beaverhead County													
101-0910-0005	I-ING255(12)U2	I-IG15-1(9)0	3365 + 00.0	H20-S16	U	44	118	3	46.5	Prestressed Concrete Beams	1959	Monida Interchange	
0015	I-ING255(12)U2	I-IG15-1(9)0	3307 + 82.1	H20-S16	U	28	280.5	6	48	Prestressed Concrete Beams	1959	UP RR	
0128	I-ING82-01(6)U2	I-IG15-1(9)0	2714 + 65.3	H20-S16	U	28	450	8	78.7	Steel Plate Girder	1959	UP RR	
0151	I-ING82-01(6)U2	I-IG15-1(9)0	2590 + 00.0	H20-S16	U	44	118	3	46.5	Prestressed Concrete Beams	1959	Lima Interchange	
0199	FAP 255-C		2336 + 00.0		U		4x8x30			Concrete Box	1931	Drainage	
0222	FAP 255-C		2218 + 00.0		U		4x8x80			Concrete Box	1931	Drainage	
0232	FAP 255-C		2165 + 50.8	H15	U	22	21.5	1	21.5	Concrete Slab	1931	Big Sheep Creek	
0268	FAP 255-C		1972 + 50.0		U		4x5x30			Concrete Box	1931	Drainage	
0310	FAP 255-C		1753 + 07.7	H15	U	22	21.5	1	21.5	Concrete Slab	1931	Drainage	
0443	FAP 255-B		1049 + 81.5	H15	U	20	63	2	31.7	Concrete T Beam	1931	Horse Prairie Creek	
0465	FAP 255-B		932 + 00.0		U		7x6x40			Concrete Box	1931	Stockpass	
0475	FAP 255-B		879 + 00.0		U		7x6x32			Concrete Box	1931	Stockpass	
0477	FAP 255-B		867 + 00.0		U		7x6x32			Concrete Box	1931	Stockpass	
0479	FAP 255-B		860 + 00.0		U		4x6x32			Concrete Box	1931	Drainage	
0491	FAP 255-B		795 + 00.0		U		7x6x32			Concrete Box	1931	Stockpass	
0495	FAP 255-B		775 + 00.0		U		7x6x30			Concrete Box	1930	Stockpass	
0518	FAP 255-B		653 + 50.0		U		7x6x46			Concrete Box	1930	Stockpass & Drainage	
0536	FAP 255-A		558 + 50.0	H15	U	20	31	1	31	Concrete T Beam	1929	Grasshopper Creek	
0562	FAP 255-A		419 + 00.0		U		3x6x28			Double Concrete Box	1931	Canal	
0574	FAP 255-A		354 + 00.0		U		2x6x28			Concrete Box	1931	Drainage	
0580	FAP 255-A		323 + 00.0		U		2x6x28			Concrete Box	1931	Drainage	
0587	FAP 255-A		289 + 50.0		U		3.5x2x28			Concrete Box	1931	Drainage	
0608	FAP 255-A(4)		175 + 26.5	H20-S16	U	28	139.5	3	57.5	Continuous Steel I Beam	1945	Beaverhead River	
0609	FAP 255-A		169 + 50.0		U		4x6x28			Concrete Box	1945	Drainage	
0613	FAP 255-A		151 + 09.3	H15	U	24	143	3	50	Concrete T Beam	1936	UP RR	
0614	FAP 255-A		145 + 28.5	H15	U	24	77	3	25	Concrete T Beam	1936	Poindexter Slough	
0629	FAP 255-A		65 + 50.0		U		4x6x30			Concrete Box (Double)	1936	Drainage	
0642	F 241 (15)		12 + 10.0	H20-S16	U	42	4x10x66			Concrete Box (Double)	1957	Union Ditch	
0662	FAP 241-D (3)		429 + 63.0	H20-S16	U	28	149.5	3	57.5	Continuous Steel I Beam	1946	Beaverhead River	
0687	FAP 241-D		247 + 00.0		U		2x6x28			Concrete Box	1930	Canal	
0695	FAP 241-D		255 + 75.0		U		2x6x28			Concrete Box	1930	Canal	
0698	FAP 241-D		236 + 86.0	H15	U	20	29	1	29	Concrete T Beam	1929	Irrigation Canal	
0707	FAP 241-D		192 + 54.2	H15	U	20	66	3	25	Concrete T Beam	1929	Fry Pan Creek	
0799	FAP 241-A		293 + 00.0		U		6x8x35			Concrete Box (Double)	1928	Sand Creek	
0815	FAP 241-A		372 + 25.0		U		7x8x28			Concrete Box (Double)	1928	Birch Creek	
0828	FAP 241-A		441 + 50.0		U		7x6x50			Concrete Box	1928	Sand Gulch	
0830	FAP 241-A		451 + 25.0		U	28	6x8x30			Concrete Box	1928	Willow Creek	
0835	FAP 241-A		475 + 25.0		U		4x8x29			Concrete Box (Double)	1928	Irrigation Canal	
0880	FAP 241-B		715 + 49.2	H15	16'2"	20	237.7	3	148	Steel Truss	1928	Big Hole River	
Madison County													
129-0910-0046	FAP 241-B		958 + 00.0		U		4x4x28			Concrete Box (Double)	1928	Drainage	
0073	FAP 241-B		1099 + 00.0		U		4x8x28			Concrete Box	1928	Camp Creek	
Silver Bow County													
147-0910-0025	FAP 241-C		1229 + 00.0		U		3x6x28			Concrete Box	1930	Drainage	
0029	FAP 241-C		1254 + 25.0		U		3x6x28			Concrete Box	1930	Drainage	
0047	FAP 241-C		1346 + 00.0		U		3x6x32			Concrete Box	1930	Drainage	
0081	FAP 241-C		1538 + 00.0		U		3x6x42			Concrete Box	1930	Drainage	
0102	FAP 241-C		1655 + 00.0		U		4x6x28			Concrete Box	1930	Drainage	
0148	FAP 241-C		1897 + 50.0		U		6x6x38			Concrete Box	1930	Stockpass	
0157	FAP 241-C		1946 + 35.0		U		6x6x30			Concrete Box	1930	Stockpass	
0171	FAP 241-C		2022 + 50.0		U		6x6x28			Concrete Box (Double)	1930	Drainage	
0189	FAP 241-C		2115 + 50.0		U		6x4x30			Concrete Box	1930	Stockpass	
0219	FAP 241-C		2275 + 50.0		U		4x4x34			Concrete Box	1930	Drainage	
0281	I-ING15-2(8)118		65 + 35.7		17	38.5				Underpass		FAS Rte. 423-Victor	
												Interchange	Roadway Completion Date 7-1-61
0281P	I-ING15-2(8)118		65 + 35.7		17	38.5				Underpass		FAS Rte. 423 - Victor	
												Interchange	#0281 & 0281P One Structure

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 3&													
FAI Route 15													
Silver Bow County													
147-0910-0289	I-ING15-2(8)												
	118		21 + 46.5	H20-S16	U	28	613.5	11	70	Steel Girder		BA&P RY, CMST P&P RY, NP RY, Clark Fork	
0289P	I-ING15-2(8)		21 + 80.7	H20-S16	U	28	598.5	11	70	Steel Girder		BA&P RY, CMST P&P RY, NP RY, Clark Fork	Roadway Completion Date 7-1-61
	118												Roadway Completion Date 7-1-61
F.A.P Route 3 &													
FAI Route 15	(FAI Route 90	Coincident)	See FAP Route 2 for listing of Structures										
0368	FAP 242-B		224 + 87.3	H15	U	28	147.5	7	89	Concrete T Beam	1929	Truck Road	
0372	FAGH 242-B(2)		12 + 20.5	H15	U	30	157	5	45	Steel Beam	1940	NP RY	
0373	FAGH 242-B(2)		18 + 40.0	H15	U	30	158	6	39	Treated Timber Trestle	1940	Clark Fork	(Signed - Silver Bow Creek)
0374	FAGH 242-B(2)		22 + 59.7	H15	U	30	145	5	45	Continuous Steel Beam	1940	NP RY	
0381	FI 242 (12)		120 + 13.4	H15	U	30	125.8	3	45	Steel Girder	1953	GN RY	
0382	FI 242 (12)		116 + 84.5	H20-S16	U	30	25	1	25	Concrete T Beam	1949	Dry Wash	
Jefferson County													
122-0910-0088	NRH 242-A		466 + 08.7	H15	U	28	31	1	31	Steel I Beam	1927	Bison Creek	Widened 1934
0094	NRH 242-A		495 + 00.0		U		4x4x56			Concrete Box	1927	Drainage	
0123	FHP 26-A		122 + 56.5	H15	U	22	81	3	35	Concrete T Beam	1931	Bison Creek	
0125	FHP 26-A		129 + 70.0	H15	U	22	98.8	3	35	Concrete T Beam	1931	Bison Creek	
0144	FAP 242-C		234 + 84.5	H15	U	22	31	1	31	Concrete T Beam	1931	Bison Creek	
0168	FAP 242-C		364 + 14.9		13'11"	30.3				Underpass	1931	GN RY	
0179	FAP 242-C		421 + 78.5	H15	U	22	43	2	21	Concrete T Beam	1931	Boulder River	
0187	FAP 242-C		464 + 75.0		U		7x6x32			Concrete Box	1931	Stockpass	
0188	FAP 242-C		470 + 49.9	H15	U	22	21.5	1	21.5	Concrete Slab	1931	Red Rock Creek	
0221	F 242 (14)	FAP 242-D	640 + 94.1	H20-S16	U	38	23.3	1	23.3	Concrete Slab	1957	Basin Creek	
0231	FAP 242-D		693 + 83.0	H15	U	22	79	3	27	Concrete T Beam	1933	Cataract Creek	
0247	FAP 242-D		784 + 79.8		14'9"	25.2				Underpass	1933	GN RY	
0248	FAP 242-D		786 + 67.3	H15	U	26	148.8	3	56.7	Concrete T Beam	1933	Boulder River	
0266	FAP 242-D		882 + 43.0	H15	U	22	137.5	3	45	Concrete T Beam	1933	Boulder River	
0294	FAP 242-D		1032 + 50.0		U	24	6x6x29			Concrete Box	1933	Stockpass	
0321	FAP 178-D		1437 + 50.0		U	24	7	1	7	Treated Timber Trestle	1933	Stockpass	
0334	FAP 178-D		1370 + 50.0		U	24	7	1	7	Treated Timber Trestle	1932	Stockpass	
0343	FAP 178-D		1324 + 00.0		U	24	7	1	7	Treated Timber Trestle	1932	Stockpass	
0349	FAP 178-D		1293 + 00.0		U	24	7	1	7	Treated Timber Trestle	1932	Stockpass	
0358	FAP 178-D		1246 + 35.0		U	30	7	1	7	Treated Timber Trestle	1932	Stockpass	
0367	FAP 178-D		1197 + 25.0		U	30	7	1	7	Treated Timber Trestle	1932	Stockpass	
0371	FAP 178-D		1177 + 50.0		U	30	7	1	7	Treated Timber Trestle	1932	Stockpass	
0433	FAP 178-C		855 + 00.0		U		3x12x80			Concrete Box	1931	Drainage	
0471	FAP 178-B		650 + 93.3	H15	U	20	31	1	31	Concrete T Beam	1929	Prickly Pear Creek	
0479	FAP 178-B		605 + 00.0		U		6x4x34			Concrete Box	1929	Drainage	
0480	FAP 178-B		600 + 75.0		U		5x6x30			Concrete Box (Double)	1929	Drainage	
0534	FAP 178-A		318 + 83.6	H15	U	24	244.5	6	46.3	Concrete T Beam	1929	GN RY & Prickly Pear Creek	
Lewis & Clark County													
125-0910-0020	I-IG-ING15-4												
	(4)182		134 + 91.1		17	46.5				Underpass		US 12-Colonial Club Interchange	(FAP Rte. 8 #125-0120-0178) Completion Date 9-15-61
0020P	I-IG-ING15-4												
	(4) 182		134 + 91.1		17	38.5				Underpass		US 12-Colonial Club Interchange	#0020 & 0020P One Structure
0021	I-IG-ING15-4												
	(4) 182		135 + 42.9		17	46.5				Underpass		US 12-Colonial Club Interchange	(FAP Rte. 8 #125-0120-0178P) Completion Date 9-15-61
0021P	I-IG-ING15-4												
	(4) 182		135 + 42.9		17	38.5				Underpass		US 12-Colonial Club Interchange	#0021 & 0021P One Structure
0028	I-IG-ING15-4												
	(4) 184		163 + 35.1	H20-S16	U	28	797.5	13	177	Riveted Plate Girder		GN RY, NP RY, & Boulder Ave	Completion Date 4-1-61, Roadway not let

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railrood, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
Lewis & Clark County													
125-0910-0028P	I-IG-ING 15-4 (4) 184		164 + 15.6	H20-S16	U	28	809.7	13	177	Riveted Plate Girder		GN RY, NP RY, & Boulder Ave	Completion Date 4-1-61, Roadway not let
0046	NRH 269-C		34 + 00.4	H15	U	28	83	3	28	Concrete T Beam	1934	GN RY	
0048	NRH 269-C		40 + 74.9	H15	U	28	119	3	40	Concrete T Beam	1934	NP RY	
0068	BUR.RECLAMATION FAP 269-B		143 + 41.7	H20-S16	U	44	23.1	1	23.1	Steel & Concrete	1958	Helena Valley Canal	
0074	FAP 269-B		179 + 97.8	H15	U	28	67	2	33	Concrete T Beam	1934	Ten Mile Creek	
0075	FAP 269-B		186 + 25.0		U		2.5x10x40			Concrete Box	1934	Drainage	
0097	FAP 269-B		302 + 75.0		U	27.3	19	1	19	Treated Timber Trestle	1934	Drainage	
0100	FAP 269-B		318 + 75.0		U		4x10x36.5			Concrete Box	1934	Drainage	
0101	FAP 269-B		325 + 00.0		U		2.5x10x40.5			Concrete Box	1934	Drainage	
0197	FAP 269-B		837 + 13.5	H15	U	22	27	1	27	Concrete T Beam	1934	Drainage	
0262	FAP 269-B		1178 + 00.0	H15	U	21	25	1	25	Treated Timber Trestle	1934	Stockpass & Drainage	
0277	FAP 269-B		1268 + 60.0		U	21	19	1	19	Treated Timber Trestle	1934	Stockpass	
0286	FAP 269-B		1304 + 09.5		U	21	19	1	19	Treated Timber Trestle	1934	Stockpass	
0293	FAP 269-B		1339 + 26.5		U	21	19	1	19	Treated Timber Trestle	1934	Drainage	
0369	ECHP 269-A		1741 + 78.9	H15	U	22	63.2	2	31	Concrete T Beam	1933	Sheep Creek	
0407	NRH 172-D		1949 + 36.5		U	21	19	1	19	Treated Timber Trestle	1933	Stockpass	
0414	NRH 172-D		1985 + 95.5		U	21	19	1	19	Treated Timber Trestle	1933	Stockpass	
0426	ECHP 172-D		2047 + 50.7	H15	15'	20	472.6	5	180	Continuous Steel Truss	1933	Missouri River	
0438	ECHP 172-D		2114 + 00.0		U	21	19	1	19	Treated Timber Trestle	1933	Stockpass & Drainage	
0453	NRH 172-D		2190 + 49.5		U	21	19	1	19	Treated Timber Trestle	1933	Stockpass	
0464	NRH 172-D		2246 + 90.5		U	21	19	1	19	Treated Timber Trestle	1933	Stockpass	
0481	FAP 172-A		6 + 36.9	H15	U	20	39.3	1	39.3	Concrete T Beam	1934	Wagner Creek	
0502	FAP 172-A		118 + 25.0		U		6x6x32			Concrete Box	1930	Stockpass	
0505	FI 172(13) U2		135 + 05.0	H20-S16	U	28	92	1	60	Concrete T Beam	1953	Stickney Creek	
0516	FAP 172-A		194 + 50.0		U		6x6x30			Concrete Box	1930	Stockpass	
0518	FAP 172-A		202 + 50.0		U		4x4x30			Concrete Box	1930	Drainage	
0524	FAP 172-A		237 + 00.0		U		6x6x32			Concrete Box	1930	Stockpass	
0534	FAP 172-C		290 + 00.0		U		7x6x32			Concrete Box	1931	Stockpass	
Cascade County													
107-0910-0007	FAP 172-C		373 + 25.0		U		7x6x32			Concrete Box	1931	Stockpass	
0041	FAP 172-C		552 + 00.0		U	23	11	1	11	Treated Timber Trestle	1931	Stockpass	
0049	FAP 172-C		594 + 13.5	H15	U	22	43	2	21	Concrete T Beam	1931	Novak Creek	
0064	FAP 172-C		676 + 04.2	H15	14'2"	20	546.2	4	198	Steel Truss	1931	Missouri River & GN RY	
0071	FAP 172-C		86 + 11.6	H15	U	22	79.2	3	35	Concrete T Beam	1931	Pryetter Creek	
0084	FAP 172-C		156 + 25.0		U		7x6x32			Concrete Box	1931	Stockpass	
0088	FAP 172-C		177 + 34.2	H15	U	22	96.3	3	31	Concrete T Beam	1931	Hardy Creek	
0237	I 182 (5)		341 + 00.0	H20-S16	U	38	100	3	60	Continuous Concrete T Beams	1958	Little Muddy Creek	
0237P	I 182 (5)		341 + 00.0	H20-S16	U	38	100	3	60	Continuous Concrete T Beams	1958	Little Muddy Creek	
0315	I 182 (5)		750 + 54.5	H20-S16	U	44	130	3	50	Continuous Concrete T Beams	1958	Ulm Interchange	
0405	FAGH 218 (4)		563 + 94.8	H20-S16	U	30	174	3	67	Continuous Steel Girder	1946	GN RY	
0409	FAP 218-B		126 + 96.0	H15	12'	17	396.1	5	216	Steel Truss	1928	Sun River	
0416	FAP 218-C		13 + 45.0		12'10"	27.3				Underpass	1929	GN RY	
0446	I15-5(9)275U2	I15-5(9)275U1	875 + 00.0		U	38	17.2	1	17.2	Concrete Slab	1960	Junior Grade Separation	
0446P	I15-5(9)275U2	I15-5(9)275U1	875 + 00.0		U	38	17.2	1	17.2	Concrete Slab	1960	Junior Grade Separation	
0489	I15-5(9)275U2	I15-5(9)275U1	998 + 56.0	H20-S16	U	38	108	3	36.5	Prestressed Concrete Beams	1960	County Road - Manchester Interchange	
0489P	I15-5(9)275U2	I15-5(9)275U1	998 + 56.0	H20-S16	U	38	108	3	36.5	Prestressed Concrete Beams	1960	County Road - Manchester Interchange	
0517	I15-5(9)275U2	I15-5(9)275U1	1145 + 00.0		U	38	17.2	1	17.2	Concrete Slab	1960	Junior Grade Separation	
0517P	I15-5(9)275U2	I15-5(9)275U1	1145 + 00.0		U	38	17.2	1	17.2	Concrete Slab	1960	Junior Grade Separation	
F.A.P. Route 3													
107-0810-0530	I15-5(9)275U2	I15-5(9)275U1	1197 + 79.5	H20-S16	U	28	219	4	65.5	Steel Girder	1960	I15 - Vaughn Interchange	FAP Rte. 21 #150-0910-0001
0532	FG 10 (5)		20 + 87.7	H15-S12	U	28	138	3	45	Concrete T Beam	1955	CMST P&P RR & GN RY	
0534	F 10 (4)		29 + 68.5	H15-S12	U	28	146	4	58	Concrete Girder	1955	Muddy Creek	
0610	FAP 65-B		1582 + 50.0		U	26	19	1	19	Treated Timber Trestle	1940	Irrigation Canal	
0615	FAP 65-B(2)		1556 + 75.5	H15	U	28	76	4	19	Treated Timber Trestle	1940	Mill Coulee Creek	
0635	FAP 65-B(2)		1445 + 90.0	H15	U	28	76	4	19	Treated Timber Trestle	1940	Mill Coulee Creek	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 3													
Cascade County													
107-0890-0671	FAP 65-B(2)		1262 + 84.5	H15	U	28	25	1	25	Treated Timber Trestle	1940	Ashuelot Canal	
0679	FAP 65-B(3)		1215 + 58.0		U	32	11	1	11	Treated Timber Trestle	1942	Stockpass	
0710	FAP 65-B		1311 + 59.9	H15	U	17	40.9	2	21	Continuous Concrete Slab	1922	Greenfields South Canal	
Teton County													
150-0890-0008	State Forces	FAP 65-A	1152 + 06.5	H15	U	24	57	3	19	Treated Timber Trestle	1949	Irrigation Canal	
0038	FAP 65-A		989 + 20.0	H15	U	17	31	1	31	Concrete Thru Girder	1921	US RS Irrigation Canal	
0143	FAP 65-A		353 + 00.0		U	30.5	11	1	11	Treated Timber Trestle	1940	Stockpass	
0149	FAP 65-A		319 + 40.0		U	30.5	11	1	11	Treated Timber Trestle	1940	Stockpass	
0156	FAP 65-A		285 + 40.0		U	30.5	11	1	11	Treated Timber Trestle	1940	Stockpass	
0166	FAP 65-A		231 + 00.0		U	30.5	11	1	11	Treated Timber Trestle	1940	Stockpass	
0185	FAP 65-A		131 + 24.5		U	30.5	11	1	11	Treated Timber Trestle	1940	Stockpass	
0193	FAP 65-A (2)		90 + 48.8	H15	U	26	189.7	4	90	Steel Pony Truss	1939	Teton River	
0267	FAP 136		275 + 40.0		U	18	20	1	20	Concrete Slab	1921	Drainage	
0281	FAP 136		352 + 25.0		U		2x6x26			Double Concrete Box	1921	Irrigation Ditch	
0287	FAP 136		383 + 00.0		U		1.5x6x26			Concrete Box	1921	Drainage	
0292	FAP 136		408 + 50.0		U		2x5x26			Concrete Box (Double)	1921	Drainage	
0293	FAP 136		411 + 75.0		U		3x6x26			Concrete Box (Double)	1921	Drainage	
0298	FAP 136		441 + 50.0		U		2.5x6x26			Concrete Box	1921	Drainage	
0303	FAP 136		468 + 75.0		U	18	20	1	20	Concrete Slab	1921	Drainage	
0314	FAP 136		526 + 00.0		U		2x6x26			Concrete Box (Double)	1921	Drainage	
0333	FAP 136 (2)		624 + 28.5	H15	U	28	45	3	15	Treated Timber Trestle	1940	Foster Creek	
0354	FAP 151		36 + 57.5	H15	U	19	285	15	19	Treated Timber Trestle	1929	Big Muddy Creek	
0360	FAP 151		85 + 75.0		U		3x6x30			Concrete Box (Double)	1929	Drainage	
0370	FAP 151		134 + 50.0		U		3x6x28			Concrete Box (Double)	1929	Drainage	
0375	FAP 151		162 + 53.5	H15	U	19	57	3	19	Treated Timber Trestle	1929	Jones Coulee	
0389	FAP 151		237 + 11.0	H15	U	19	38	2	19	Treated Timber Trestle	1929	Drainage	
0395	FAP 151		268 + 28.5	H15	U	19	57	3	19	Treated Timber Trestle	1929	Drainage	
0400	FAP 151		289 + 41.0	H15	U	19	38	2	19	Treated Timber Trestle	1929	Bynum Canal	
0429	FAP 151		446 + 61.5	H15	U	19	57	3	19	Treated Timber Trestle	1929	Farmers Coulee	
0450	FAP 151		558 + 64.0	H15	U	19	38	2	19	Treated Timber Trestle	1929	Walenstein Coulee	
0460	FAP 151		611 + 00.0		U	19	11	1	11	Treated Timber Trestle	1929	Stockpass	
Pondera County													
137-0890-0003	FAP 236-B		735 + 66.0	H15	U	19	114	6	19	Treated Timber Trestle	1929	Mines Coulee	
0025	FAP 236-B		881 + 71.5	H15	U	19	57	3	19	Treated Timber Trestle	1929	Dry Fork Marias River	
0027	FAP 93		893 + 21.5	H15-S12	U	24	75	3	25	Treated Timber Trestle	1949	Dry Fork Marias River	
0052	FAP 236-B		1024 + 87.5	H15	U	19	95	5	19	Treated Timber Trestle	1929	Matchett Coulee	
0072	FAP 236-A		87 + 95.0	H15	U	19	190	10	19	Untreated Timber Trestle	1928	Dupuyer Creek	
0073	FAP 236-A		91 + 25.0		U		4x6x36			Concrete Box	1928	Drainage	
0074	FAP 236-A		97 + 50.0		U		2x3x32			Concrete Box	1928	Drainage	
0076	FAP 236-A		106 + 73.5	H15	U	19	57	3	19	Untreated Timber Trestle	1928	Dupuyer Creek Overflow	
0078	FAP 236-A		116 + 35.5	H15	U	19	57	3	19	Untreated Timber Trestle	1928	Sheep Creek	
0079	FAP 236-A		121 + 25.0		U		3x6x28			Concrete Box	1928	Drainage	
0083	FAP 236-A		141 + 00.0		U		2x4x28			Concrete Box	1928	Drainage	
0103	FAP 236-A		247 + 00.0		U		3x6x28			Concrete Box	1928	Drainage	
0107	FAP 236-A		272 + 25.0	H15	U	19	57	3	19	Untreated Timber Trestle	1928	Valier Canal	
0108	FAP 236-A		277 + 50.0		U		3x6x28			Concrete Box	1928	Drainage	
0110	FAP 236-A		290 + 00.0		U		3x6x28			Concrete Box	1928	Drainage	
0112	FAP 236-A		297 + 50.0		U		2x4x28			Concrete Box	1928	Drainage	
0128	FAP 236-A		379 + 07.5	H15	U	19	38	2	19	Untreated Timber Trestle	1928	Cartwright Coulee	
0148	FAP 236-A		492 + 73.0		U	19	19	1	19	Untreated Timber Trestle	1928	Drainage	
0171	FAP 236-C		608 + 35.0	H15	U	21	175	7	25	Treated Timber Trestle	1933	Birch Creek	
0172	FAP 190		6 + 00.0		U		6x6x28			Concrete Box	1933	Stockpass & Drainage	
0191	FAP 190		106 + 43.2	H-13.2	U	20	53	3	25	Steel I Beam	1924	Blacktail Creek	
0196	FAP 190		137 + 00.0		U		6x6x40			Concrete Box	1924	Drainage	
0197	FAP 190		143 + 98.5	H-12.3	U	20	39	1	39	Steel I Beam	1924	Badger Fisher Canal	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES					REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (#Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railrood, Highwoy, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 3													
Glacier County													
116-0890-0073	FAP 190		594 + 21.5	H-12.3	U	20	31	1	31	Steel I Beam	1924	Agency Creek	
0075	FAP 190		607 + 66.5	H-12.3	U	20	63	2	31	Steel I Beam	1924	Badger Creek Overflow	
0076	FAP 190		611 + 76.0	H15	U	20	129.8	3	70	Steel Pony Truss	1924	Badger Creek	
0101	FAP 190		742 + 00.0		U		5x3x28			Concrete Box	1925	Drainage	
0128	F . 190 (2)		894 + 00.0	H15-S12	U	28	265	3	105	Steel Girder	1950	Two Medicine Creek	
0135	F 190 (2)		929 + 15.0	H15-S12	U	28	50	2	25	Treated Timber Trestle	1950	Two Medicine Canal	
0284	FAP 196-B		1746 + 28.0		U	20	18		11	Concrete Arch	1925	Willow Creek	
0285	FAP 196-B		1753 + 50.0		U		3x6x36			Concrete Box	1925	Drainage	
0326	FAP 196-B		1967 + 50.0		U		4x4x34			Concrete Box (Double)	1925	Drainage	
0337	FAP 196-B		2022 + 00.0		U		6x6x52			Concrete Box	1925	Drainage	
0366	FAP 226		700 + 50.0		U		5x6x34			Concrete Box (Double)	1929	Drainage	
0380	FAP 227-A		654 + 65.0		U	23	42		20	Concrete Arch	1928	Drainage	
0384	FAP 227-A		681 + 02.5	H15	U	20	53	1	30	Concrete Arch	1928	South Fork Cut Bank Creek	
0427	FAP 227-A		911 + 10.5	H15	U	20	120	1	90	Steel Truss	1928	North Fork Cut Bank Creek	
0465	FAP 227-A		1111 + 66.8		U	20	48		20	Concrete Arch	1928	Drainage	
0472	FAP 227-A		1150 + 25.0		U		5x6x32			Concrete Box (Double)	1928	Drainage	
0642	F 227 (2)		382 + 40.0	H15-S12	U	28	312	3	120	Continuous Steel Girder	1956	St. Mary's River	
0695	F 208 (3)		215 + 40.0	H20-S16	U	28	121.5	2	60.7	Prestressed Concrete Beams		Kennedy Creek	Completion Date 6-15-61
F.A.P. Route 3	SPUR IN GREAT FALLS												
Cascade County													
107-0910-0009	U 388 (1) U2		45 + 89.4	H20-S16	U	28	2092.8	27	185	Steel Girder	1951	Missouri River GN RY	FAP Route 41-Br.No.107-0875-0047
	FG 388 (2) U2												
F.A.P. Route 3	- Sections in Local Use after Interstate Construction												
Cascade County	- Between CASCADE AND ULM												
107-0910-0235	FAP 182		330 + 67.4	H12.2	U	20	74.4	3	25	Steel I Beam	1923	Little Muddy Creek	
0308	FAP 182		714 + 53.5	H12.3	U	20	33	1	33	Steel I Beam	1923	Muddy Creek Slough	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 4													
Carbon County													
105-3100-0005	FAP 258-B	F 258 (7)	56 + 43.8	H15	U	28	57	3	19	Treated Timber Trestle	1931	US RS Frannie Canal	Widened 1948
0042	FAP 258-B	F 258 (9)	223 + 19.0	H20-S16	U	38	76	4	19	Treated Timber Trestle	1931	Sage Creek	Widened 1955
0121	FAP 258-B	FG 258 (9)	639 + 62.4	H20-S16	U	36	142.2	5	41	Concrete T Beam	1931	CB & Q RR	Widened 1955
0225	FAP 258-A		559 + 52.5		U	24.3	19	1	19	Treated Timber Trestle	1930	Drainage	
0235	FAP 258-A		613 + 58.5	H15	U	24	57	3	19	Treated Timber Trestle	1930	Bridger Creek	Widened 1954 by State Forces
0237	FAP 258-A		623 + 40.0	H15	U	22	300	4	84	Steel Girder	1933	Clark-Fork-Yellowstone River	Built by Non-Federal Aid
0241	FAP 258-C		647 + 20.0		U	23	7	1	7	Treated Timber Trestle	1933	Stockpass	
0244	FAP 258-C		663 + 57.5		U	26.5	19	1	19	Treated Timber Trestle	1933	Drainage	
0254	FAP 258-C		719 + 56.5		U	26	19	1	19	Treated Timber Trestle	1933	Drainage	
0290	FAP 107-A		124 + 26.5	H15	U	21	57	3	19	Treated Timber Trestle	1934	Sand Creek	
0306	FAP 107-A		210 + 30.0		U	24	19	1	19	Treated Timber Trestle	1933	Drainage & Stockpass	
0355	FAP 107-C		21 + 35.0		U		4x6x36			Concrete Box	1928	Drainage	
0374	FAP 107-C		122 + 41.0	H15	U	22.3	28.5	1	28.5	Combination T Beam & I Beam	1927	Elbow Creek	Widened 1931 by State Forces
0423	PWA 1833-12	NRH 107-D	380 + 74.2	H15	U	22	137.3	3	45	Concrete T Beam	1934	Rock Creek	
0447	F 4 (2)		503 + 25.0		U		3.5x5x27			Concrete Box (Double)	1949	Drainage	
0458	F 4 (2)		563 + 00.0		U		5x10x482			Concrete Box	1949	Drainage	
0468	F 4 (2)		614 + 00.0		U		4x6x49			Concrete Box	1949	Drainage	
Yellowstone Co.													
156-3100-0018	FASH 134-A(3)		94 + 64.6		14'6"	34				Underpass	1939	NP RY	
0020	FAP 134-A		107 + 82.5		U	30.5	11	1	11	Treated Timber Trestle	1939	Stockpass	
0024	FAP 134-A		138 + 95.0	H15	15	22	496	3	164	Steel Truss	1936	Yellowstone River	
0028	FAP 134-A		145 + 00.0		U	26	5x6x26			Concrete Box (Double)	1936	Drainage	
0029	FAP 134-A		153 + 07.0		U	25	2.5x6x28			Concrete Box (Double)	1922	Drainage	
0036	SAP 134		188 + 75.0	H15	U	26	25	1	25	Treated Timber Trestle	1934	Drainage	Widened 1954 by State Forces
0038	WPGM 134-B		201 + 45.4		14'	28				Underpass	1936	NP RY	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES					DESCRIPTIVE FEATURES				REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 5													
Missoula County													
132-0930-0099	FAP 219-C		165 + 35.0	H15	U	22	125	5	28	Steel Beam	1931	GN RY	
0104	FAP 219-C		193 + 30.0		U	24	4x4x68			Concrete Box	1931	Drainage	Wooden Sidewalls
0120	FAP 219-C		279 + 50.0		U	25	4x4x42			Concrete Box	1931	Drainage	Wooden Sidewalls
Lake County													
124-0930-0039	F 192 (7)	F 192 (8)	199 + 43.0	H20-S16	U	30	104	3	64	Concrete T Beam	1955	Jocko River	
0231	FAP 63	F 63 (5)	284 + 55.5	H15	U	28	51	2	25	Concrete T Beam	1933	Post Creek	Widened 1950
0261	FAP 63	F 63 (5)	467 + 04.0	H15	U	28	76	4	19	Treated Timber Trestle	1933	Nine Pipe Reservoir	Widened 1950
0295	FAP 63-A		659 + 51.5	H15	U	21	57	3	19	Treated Timber Trestle	1933	Crow Creek	
0341	FAP 63-A		1022 + 28.0		U	23.8	20		20	Concrete Slab	1921	Drainage	
0421	F 191 (16)	F 191 (18)	243 + 35.9	H20-S16	U	28	82	3	50	Continuous Concrete T Beam	1956	Pablo Feeder Canal	
0462	FAP 200		13 + 57.0	H15	U	20.7	2014	106	19	Treated Timber Trestle	1927	Flathead River	
0672	FAP 191-C		976 + 70.0	H15	U	20	61	3	24	Concrete T Beam	1930	Dayton Creek	
Flathead County													
115-0930-0227	ECHF 270-A	F 270 (10)	174 + 68.8	H20-S16	U	30	155.3	3	52.2	Concrete T Beam	1953	Stillwater River	Widened 1957 by F-270(7) U2
0346	APNH 98-C		940 + 68.5	H15	U	30	215	3	65	Steel Beam	1938	Whitefish River	
0512	F 98 (9)		48 + 23.4		13'10"	32.5				Underpass	1936	GN RY	
Lincoln County													
127-0930-0012	FHP 12-A2,C	FHP 12 A (4)	658 + 76.0	H20-S16	U	28	60	3	36	Concrete T Beam	1955	Stillwater River	
0076	FAP 263-A		1023 + 48.5	H15	U	19	57	3	19	Treated Timber Trestle	1931	Dickey Creek	
0081	FAP 263-A		1049 + 35.5	H15	U	19	57	3	19	Treated Timber Trestle	1931	Murphy Creek	
0103	FAP 263-A		1170 + 64.5	H15	U	19	95	5	19	Treated Timber Trestle	1931	Deep Creek	
0133	FAP 263-A		1326 + 77.5	H15	U	22	57	2	29	Concrete T Beam	1933	Graves Creek	
0136	FAP 263-B		1344 + 21.5	H15	U	22	43	2	21	Concrete T Beam	1933	Drainage	
0273	F 263 (6)		2062 + 00.5		U	24	11	1	11	Treated Timber Trestle	1950	Stockpass	
0301	F 263 (6)		2209 + 00.5		U	24	11	1	11	Treated Timber Trestle	1950	Stockpass	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER BUILT UNDER	PROJECT NUMBER USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 6													
Sanders County													
145-0105-0110	AR 5018		235 + 70.0	H15-S12	U	28	161.5	3	62	Steel Girder	1952	Bull River	
0127	AR 5063		140 + 13.5	H20-S16	U	28	346	3	120	Steel Girder	1957	NP RY	Built By Washington Power Company
0170	AR 5063		75 + 34.5	H20-S16	U	28	315	3	104	Continuous Deck Plate Girder	1957	NP RY	Built By Washington Power Company
0281	AR 5063		36 + 79.8	H20-S16	U	28	1061	4	200	Continuous Deck Plate Girder	1958	Clark Fork	Built By Washington Power Company
0301	FHP 6 I 2	FHP 6 I 3	782 + 50.0		U		5x7x36			Concrete Box	1954	Stockpass	
0314	FG 90 (3)	FHP 6 N 1	864 + 48.0		14'4"	36				Underpass	1952	NP RY	
0335	FHP 6D-J1	FHP 6 J 6	978 + 99.0	H15	U	24	230	5	52	Steel Beam	1933	Beaver Creek	
0492	F 90 (4) FH	FHP 6 D 5	597 + 88.2	H20-S16	U	28	949	7	200	Riveted Plate Girder	1960	Clark Fork	
0532	FHP 6 M	FHP 6 M 2	1022 + 14.7	H15	U	26	156	9	32	Steel Girder	1935	NP RY	
0561	NR 6 L 1	FHP 6-L 2	868 + 58.0	H15	U	24	426.5	5	201	Steel Truss	1935	Thompson River	
0729	FAP 223-B		24 + 87.5	H15	U	22	83	2	41	Concrete T Beam	1931	Lynch Creek	
0766	FAP 223-B		218 + 65.5	H15	U	22	51.1	2	25	Concrete T Beam	1931	Boyer Creek	
0826	FAP 223-A		202 + 06.4	H15	15	20	969.6	8	188	Steel Truss	1930	Clark Fork	
0846	FAP 223-D		307 + 82.5	H15	15	20	455	3	152	Steel Truss	1933	Clark Fork	
0883	FAP 223-C		192 + 00.0		U		6x6x34			Concrete Box (Double)	1931	Drainage	
0922	FAP 186		548 + 65.0	H-12.3	U	20	31	1	31	Steel I Beam	1923	Seepay Creek	
1003	FAP 186		68 + 20.5	H-13.4	U	20	39	1	39	Steel I Beam	1923	Magpie Creek	
1051	FAP 88-A		180 + 05.0		U	18	19	1	19	Concrete Slab	1922	Reveals Creek	
1143	FAP 197-A		60 + 74.0		U	25.5	3x5x30			Concrete Box	1934	Drainage	
Lake County													
124-0105-0007	FAP 197-B		36 + 99.2	H15	U	22	332.4	7	61.5	Concrete T Beam	1934	NP RY & Jocko River	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (@Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F. A. P. Route 7													
Ravalli County													
141-0930-0076	FHP NR 19-C	FHP 19-C 2	422 + 50.0		U	30.5	6x4x32			Concrete Box (Double)	1935	Camp Creek	
0084	FHP NR 19-C	FHP 19-C 2	469 + 92.0		U	26.7	6x7x32			Treated Timber Trestle	1935	Stockpass	
0095	FHP NR 19-C	FHP 19-C 2	526 + 26.0		U		6x7x32			Treated Timber Trestle	1935	Stockpass	
0106	FHP NR 19-C	FHP 19-C 2	586 + 35.0		U	24	7	1	7	Treated Timber Trestle	1935	Stockpass	
0129	FHEC 19-C1	FHP 19-C 2	706 + 20.0	H15	U	24	140	3	55	Steel Beam	1935	East Fork Bitterroot River	
0156	FHP 19-D1	FHP 19-D 2	846 + 37.9	H15	U	24	130	3	60	Continuous Steel Beam	1936	East Fork Bitterroot River	
0181	FHP 19-E1	FHP 19-E 2	980 + 88.7	H15	U	24	130	3	60	Continuous Steel Girder	1937	East Fork Bitterroot River	
0225	FHP 19-F	FHP 19 F 1	1212 + 58.0		U	26.3	10x7x34			Treated Timber Trestle	1937	Stockpass	
0233	FHP 19-F	FHP 19 F 1	1257 + 50.0		U	26.3	10x7x34			Treated Timber Trestle	1937	Stockpass	
0259	FAP 139-D		134 + 92.0	H15	U	23	76	4	19	Treated Timber Trestle	1936	Rye Creek	
0265	FAP 139-A		161 + 61.5	H15	U	20	182	2	90	Pony Truss	1926	Bitterroot River	
0271	FAP 139-D		194 + 81.0		U	24	19	1	19	Treated Timber Trestle	1936	Drainage	
0284	FAP 139-D		261 + 25.0		U	27.3	7	1	7	Treated Timber Trestle	1936	Stockpass	
0293	FAP 139-D		311 + 04.5	H15	U	23	209	11	19	Treated Timber Trestle	1936	Fern Creek	
0299	FAP 139-D		343 + 98.8	H15	U	23	57	3	19	Treated Timber Trestle	1936	Tincup Creek	
0317	FAP 139-B		59 + 75.0		U		3x6x54			Concrete Box	1936	Drainage	
0336	FAP 139-B		159 + 62.5		U	21	19	1	19	Treated Timber Trestle	1936	Drainage	
0346	FAP 139-B		234 + 00.0		U		6x8x52			Concrete Box	1936	Drainage	
0350	FAP 139-B		231 + 00.5	H15	U	22	95	3	31	Concrete T Beam	1934	Rock Creek	
0360	FAP 139-B		281 + 75.0		U		8x8x30			Concrete Box	1934	Drainage	
0370	FAP 139-B		336 + 42.0	H15	U	21	76	4	19	Treated Timber Trestle	1934	Lick Creek	
0376	FAP 139-B		369 + 80.0	H15	U	22	137.3	3	45	Concrete T Beam	1934	Lost Horse Creek	
0388	FAP 139-B		437 + 07.5		U	21	19	1	19	Treated Timber Trestle	1934	Drainage	
0399	FAP 139-B		493 + 77.0	H15	U	21	38	2	19	Treated Timber Trestle	1934	Camas Creek	
0418	FAP 139-B		593 + 24.0	H15	U	21	100	4	25	Treated Timber Trestle	1934	Gold Creek	
0437	F 174 (8)		33 + 00.0	H15-S12	U	28	300	4	83	Steel Girder	1949	Bitterroot River	
0451	NRH 174-B	FAP 174-B	27 + 70.5	H15	U	21	57	3	19	Treated Timber Trestle	1934	Skalkaho Creek	
0486	FAP 259-B (3)		105 + 72.0	H15	U	28	36	1	36	Concrete T Beam	1940	Corvallis Creek	
0495	FAP 259-B (3)		152 + 45.0	H15	15'	24	392	4	76	Continuous Steel Truss	1940	Bitterroot River	
0500	FAP 259-B (4)	FAP 259 (7)	175 + 80.0	H15	U	32	25	1	25	Treated Timber Trestle	1941	Irrigation Canal	
0503	FAP 259-B (4)	F 259 (7)	195 + 16.0	H15	U	28	49	3	19	Treated Timber Trestle	1941	Bloggett Creek	
0504	FAP 259-B (4)	F 259 (7)	201 + 96.0		U	32	11	1	11	Treated Timber Trestle	1941	Stockpass	
0508	FAP 259-B (4)	F 259 (7)	220 + 65.0	H15	U	32	25	1	25	Treated Timber Trestle	1941	Sheafman Creek	
0509	FAP 259-B (4)	F 259 (7)	223 + 00.0		U		2x3x46			Concrete Box	1941	Drainage	
0546	FAP 259-B (4)	F 259 (7)	418 + 64.0	H15	U	28	88	4	25	Treated Timber Trestle	1941	Mill Creek	
0571	FAP 259-B (4)	F 259 (7)	550 + 70.7	H15	U	28	100	4	25	Treated Timber Trestle	1941	South Fork Bear Creek	
0578	FAP 259-B (4)	F 259 (7)	590 + 50.0		U		6x6x46			Concrete Box	1941	Drainage	
0583	FAP 259-B (4)	F 259 (7)	618 + 52.0	H15	U	28	38	2	19	Treated Timber Trestle	1941	North Fork Bear Creek	
0597	FAP 259-A (2)	F 259 (8)&(9)	36 + 59.9	H15	U	28	81	3	31	Treated Timber Trestle	1941	Sweathouse Creek	
0616	FAP 259-A (2)	F 259 (8)&(9)	135 + 85.8	H15	U	28	114	6	19	Treated Timber Trestle	1941	Big Creek	
0651	FAP 259-A (2)	F 259 (8)&(9)	317 + 62.3	H15	U	28	38	2	19	Treated Timber Trestle	1941	McCalla Creek	
0661	FAP 259-A (2)	F 259 (8)&(9)	371 + 82.1	H15	U	28	57	3	19	Treated Timber Trestle	1941	McCalla Creek	
0662	FAP 259-A (2)	F 259 (8)&(9)	378 + 02.0	H15	U	28	75	3	25	Treated Timber Trestle	1941	Kootenai Creek	
0741	FAP 259-A		402 + 50.0		U		6x6x30			Concrete Box (Double)	1930	One Horse Creek	
Missoula County													
132-0930-0062	FAP 215-E		866 + 35.0	H15	U	20	140	4	39	Concrete T Beam	1930	Lolo Creek	
0066	FAP 215-E		887 + 00.0		U		4x8x28			Concrete Box (Double)	1930	Drainage	
0067	FAP 215-E		892 + 90.0		U		3x5x28			Concrete Box	1930	Drainage	
0135	FAP 215-A		68 + 85.0	H15	16'2"	20	381	4	149.3	Steel Truss	1925	Bitterroot River	
0147	FAP 215-D		91 + 50.0		U		3x6x32			Concrete Box	1929	Drainage	
0174	Missoula City	F 215 (6)	15 + 69.0	H15	U	30	1022.6	15	95	Plate Girders	1909	Clark Fork & CMST P&P RR	
Missoula County													
Orange Street Spur													
Missoula City													
132-0930-0012	UPGM 374-A		75 + 94.1	H15	U	30	248.5	5	51.1	Concrete T Beam	1936	CMST P&P RR	
0013	UPMS 374-B		82 + 83.4	H15	U	30	503.2	7	130.0	Deck Truss	1937	Clark Fork	
0019	FAGM 1-A		5 + 27.3		14'	30				Underpass	1939	NP RY	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES					REMARKS
BRIDGE NUMBER	PROJECT NUMBER		STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
	BUILT UNDER	USED IN PLACE											
FAP Route 7													
Missoula County													
Madison Avenue Spur													
132-0930-0012	U-UG 405 (2)	U-UG 405 (3) U2	28 + 82.5	H20-S16	U	28 - 28	551.6	6	152	Steel Plate Girder	1958	Clark Fork & CMST P&P RR	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER BUILT UNDER	PROJECT NUMBER USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 8													
Powell County													
139-0120-0062	F-FG 249 (7)	F-FG 249 (11)	322 + 19.0	H20-S16	U	28	462	9	56.5	Steel Girder	1958	Little Blackfoot River & NP RY	
0118	FAP 249-B		633 + 68.6	H15	U	22	107.3	3	35	Concrete T Beam	1933	Little Blackfoot River	
0131	FAP 249-B		703 + 25.5	H15	U	22	95	3	31	Concrete T Beam	1933	Little Blackfoot River	
0146	FAP 249-B		784 + 50.0		U		4x6x32			Concrete Box	1933	Drainage	
0149	FAP 249-B		798 + 50.0		U		4x6x34			Concrete Box	1933	Drainage	
0221	FAP 249-B		1182 + 65.5	H15	U	22	59	2	27	Concrete T Beam	1933	Little Blackfoot River	
0241	FHP 28-A		195 + 00.0		U	39	8x7x30			Concrete Box	1931	Stockpass	
Lewis & Clark County													
125-0120-0092	FAP 249-C		918 + 03.1	H15	U	28	102.2	3	33	Concrete T Beam	1932	Ten Mile Creek	
0178	I-IG-ING-15-4												
	(4) 182		54 + 64.7	H20-S16	U	28	260.5	4	76	Steel Girders		I 15 (Colonial Club Interchange)	Comp.9-15-61(FAP Rte.3#125-0910--0020)/
0178P	I-IG-ING-15-4												
	(4) 182		54 + 39.3	H20-S16	U	28	260.5	4	76	Steel Girders		I 15 (Colonial Club Interchange)	Comp.9-15-61(FAP Rte.3#125--0910-0021)/
0202	WPGH 77-A	FAP 77-A	126 + 83.1	H15	U	30	148.8	5	37	Concrete T Beam	1936	GN RY	
0203	FAGH 77-A	FAP 77-A	129 + 80.0	H15	U	30	211.5	5	60	Concrete T Beam	1936	NP RY	
0216	NRN 77-B	FMH 77-B	201 + 62.3	H15	U	40	65.2	2	32	Concrete T Beam	1934	Prickly Pear Creek	
0244	FAP 77-C		349 + 00.0		U		2.5x10x408			Concrete Box	1936	Drainage	
0265	FAP 77-C		462 + 00.0		U		6x8x42			Concrete Box (Double)	1936	Drainage	
Broadwater County													
104-0120-0032	FAP 77-D		251 + 19.0		U	29	11	1	11	Treated Timber Trestle	1937	Stockpass	
0033	FAP 77-D		253 + 50.0		U		4x6x40			Concrete Box	1937	Drainage	
0041	FAP 77-D		327 + 95.0		U	29	11	1	11	Treated Timber Trestle	1937	Stockpass	
0076	FAP 77-D		478 + 25.0		U		4x4x42			Concrete Box	1937	Drainage	
0078	FAP 77-D		490 + 50.0		U		6x8x42			Concrete Box (Double)	1937	Beaver Creek	
0079	FAP 77-D		497 + 75.0		U		3x6x44			Concrete Box	1937	Drainage	
0203	F 77 (10)		1150 + 35.6	H15	U	22	500	5	107	Continuous Plate Girders	1935	Missouri River	
104-2870-0229	FAP 204-C	FAP 204-C (3)	504 + 02.4	H15	U	36	21.5	1	21.5	Concrete Slab	1931	Irrigation Canal	Widened 1939
0241	FAP 204-C	FAP 204-C (3)	444 + 07.1	H15	U	36	65.5	3	21	Concrete T Beam	1931	Deep Creek	Widened 1939
0246	FAP 204-C	FAP 204-C (3)	414 + 76.8	H15	U	36	22	1	22	Concrete Slab	1931	Deep Creek Overflow	Widened 1939
0277	FAP 204-C	FAP 204-C (3)	247 + 50.0		U		6x6x46			Concrete Box	1931	Stockpass	
0298	FAP 204-C	FAP 204-C (3)	137 + 00.0		U		3x7.6x476			Concrete Box	1931	Drainage	
0313	FAP 204-C	FAP 204-C (3)	63 + 94.6	H15	U	36	21.7	1	21.7	Concrete Slab	1931	Six Mile Creek	Widened 1939
0321	FG 204 (6)		1054 + 20.1	H20-S16	U	28	385.5	7	77.3	Concrete T Beam	1955	NP RY	
0323	F 204 (7)		1041 + 77.8	H20-S16	U	28	689.5	8	125	Steel Girder	1955	Missouri River	
F.A.P. Route 8 - Spur - In Helena													
Lewis & Clark County													
125-0120-0002	WPGM 376		13 + 10.5		U	30	205.6	6	44.2	Concrete T Beam	1936	GN RY	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (#Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 9													
Lewis & Clark County													
225-2870-0001	ECHP 238-E		2 + 37.1	H15	U	24	151.5	4	37	Concrete T Beam	1933	Little Prickly Pear Creek	
0040	FAP 238-C		591 + 72.5	H15	U	22	75	2	37	Concrete T Beam	1931	Rock Creek	
0155	FAP 238-A		28 + 00.0	H15	16'2"	20	218	3	148	Steel Truss	1927	Dearborn River	
0179	FAP 238-D		1225 + 00.0		U	22	7	1	7	Treated Timber Trestle	1931	Stockpass	
0188	FAP 238-D		1178 + 00.0		U	21	7	1	7	Treated Timber Trestle	1931	Stockpass	
0202	FAP 238-D		1102 + 50.0		U	21	7	1	7	Treated Timber Trestle	1931	Stockpass	
0228	FAP 238-D		965 + 96.0	H15	U	21	38	2	19	Treated Timber Trestle	1931	Dry Coulee	
0263	FAP 238-D		785 + 85.0	H15	U	21	57	3	19	Treated Timber Trestle	1931	Flat Creek	
0311	FAP 238-D		533 + 50.0		U	20.5	7	1	7	Treated Timber Trestle	1931	Stockpass	
0315	FAP 238-D		512 + 00.0		U	20.5	7	1	7	Treated Timber Trestle	1931	Stockpass	
0340	FAP 238-D		377 + 70.5		U	21	19	1	19	Treated Timber Trestle	1931	Stockpass	
0343	FAP 238-D		361 + 96.0	H15	U	21	38	2	19	Treated Timber Trestle	1931	Stockpass	
0347	FAP 238-D		334 + 50.0		U	21	19	1	19	Treated Timber Trestle	1931	Drainage	
0353	FAP 238-D		305 + 65.0	H15	U	21	38	2	19	Treated Timber Trestle	1931	Dry Creek	
0398	FAP 238-D		66 + 50.0		U	21	19	1	19	Treated Timber Trestle	1931	Drainage	
0406	FAP 238-D		26 + 21.4	H15	U	22	41	1	41	Concrete T Beam	1931	South Fork Sun River	
0407	FAP 238-D		20 + 33.5	H15	U	21	57	3	19	Treated Timber Trestle	1931	Slough	
0427	NRH 275-A		82 + 16.5		U	21	19	1	19	Treated Timber Trestle	1935	Stockpass	
0430	NRH 275-A		100 + 50.0		U		3x8x32			Concrete Box	1935	Drainage	
0457	FAP 275-C		243 + 20.0	H15	U	24	315	3	105	Steel Girder	1936	North Fork Sun River	
Teton County													
250-2870-0002	FAP 275-C		251 + 85.5	H15	U	23	93	3	43	Treated Timber Trestle	1936	Floweree Coulee	
0011	NRH 275-A		308 + 50.0		U		4x5x32			Concrete Box	1935	Stockpass	
0017	NRH 275-A		336 + 00.0		U	25.3	7	1	7	Treated Timber Trestle	1935	Stockpass	
0036	NRH 275-A		434 + 13.0	H15	U	21	100	4	25	Treated Timber Trestle	1935	US RS Canal	
0083	NRH 275-A		685 + 75.0		U		7x6x34			Concrete Box	1935	Stockpass	
0102	NRH 275-A		784 + 50.0		U		7x6x36			Concrete Box	1935	Stockpass	
0155	FAP 275-B		1059 + 17.5	H15	U	23	57	3	19	Treated Timber Trestle	1936	Dry Wash	
0164	FAP 275-B		1107 + 50.0		U	23	19	1	19	Treated Timber Trestle	1936	Stockpass	
0176	FAP 275-B		1163 + 00.0		U		3x8x40			Concrete Box	1936	Drainage	
0177	FAP 275-B		1169 + 75.0		U		4x8x48			Concrete Box	1936	Drainage	
0184	FAP 275-B		1205 + 12.0	H15	U	23	150	6	25	Treated Timber Trestle	1936	Deep Creek	
0191	FAP 275-B		1244 + 00.0		U	27.5	11	1	11	Treated Timber Trestle	1936	Stockpass	
0203	FAP 275-B		1305 + 55.0	H15	U	23	200	8	25	Treated Timber Trestle	1936	Teton River	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER BUILT UNDER	PROJECT NUMBER USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 10													
Cascade County													
107-0870-0005	City Const.		None	H15	U	42	965.4	8	131	Concrete Arch	1920	Missouri River & US 87 ByPass	
0008	FG 224 (5)		75 + 30.1		14'4"	34.5-34.5				Underpass	1959	GN RY	
0015	FAP 149-C		2 + 86.0		14'2"	31				Underpass		GN RY	
0016	FAP 149-C		3 + 80.4		17	30.5				Underpass	1931	CMST P&P RR	
0021	Co. Const.			H15	U	29.5	1130	8	141.3	Concrete Arch	1920	Missouri River	
Chouteau County													
108-0870-0045	FAP 149-E		1024 + 33.0	H15	U	21	76	4	19	Treated Timber Trestle	1932	Dry Course	
0245	WPGH 252-I		746 + 10.0		U	28	11	1	11	Treated Timber Trestle	1936	Stockpass	
0300	NRH 252-E		379 + 72.4	H15	U	22	126	3	41	Concrete T Beam	1934	GN RY	
0358	WPGH 252-F		695 + 64.6	H15	15	22	1150.5	4	195	Continuous Steel Truss	1936	Marias River & GN RY	
0413	NRH 252-D		1057 + 24.5		U	21	19	1	19	Treated Timber Trestle	1934	Stockpass & Drainage	
0461	NRH 252-D		1309 + 50.0		U	21	19	1	19	Treated Timber Trestle	1934	Stockpass	
0463	NRH 252-D		1324 + 00.0		U	21	19	1	19	Treated Timber Trestle	1934	Drainage & Stockpass	
0466	NRH 252-D		1339 + 33.5		U	21	19	1	19	Treated Timber Trestle	1934	Stockpass	
0467	NRH 252-D		1342 + 74.5		U	21	19	1	19	Treated Timber Trestle	1934	Stockpass	
0480	NRH 252-D		1413 + 01.0	H15	U	21	114	6	19	Treated Timber Trestle	1933	Spring Coulee	
0509	NRH 252-D		1568 + 47.5	H15	U	21	25	1	25	Treated Timber Trestle	1933	Dry Course	
0526	NRH 252-D		1657 + 20.0		U	23	7	1	7	Treated Timber Trestle	1933	Stockpass	
0530	NRH 252-D		1679 + 35.5	H15	U	21	95	5	19	Treated Timber Trestle	1933	Dry Course	
0540	NRH 252-D		1729 + 37.5	H15	U	21	95	5	19	Treated Timber Trestle	1933	Dry Course	
0577	NRH 252-D		1875 + 13.8	H15	U	22	95	3	31	Concrete T Beam	1933	GN RY	
0598	NRH 252-D		2037 + 75.0	H15	U	21	38	2	19	Treated Timber Trestle	1933	Dry Course	
0669	FAP 252-C		374 + 40.5	H15	U	21	95	5	19	Treated Timber Trestle	1932	Big Sandy Creek	
0689	FAP 252-C		479 + 98.5	H15	U	21	57	3	19	Treated Timber Trestle	1932	Dry Course	
0721	FAP 252-C		644 + 57.0	H15	U	21	76	4	19	Treated Timber Trestle	1932	Duck Creek	
Hill County													
121-0870-0003	FAP 252-B		17 + 12.0	H15	U	19	76	4	19	Treated Timber Trestle	1930	Box Elder Creek	
0039	FAP 252-B		208 + 00.0		U		4x4x28			Concrete Box	1930	Drainage	
0048	FAP 252-B		253 + 48.0	H15	U	19	76	4	19	Treated Timber Trestle	1930	Dry Course	
0102	F 252 (12)		467 + 80.0	H15-S12	U	28	95	5	19	Treated Timber Trestle	1954	Gravelly Coulee	
0128	FAP 252-A		606 + 50.0		U		3x6x28			Concrete Box (Double)	1928	Drainage	
0137	FAP 252-A		652 + 25.0		U		3x6x30			Concrete Box	1928	Drainage	
0180	FAP 252-A		878 + 51.7	H15	U	20	103.5	3	39	Steel I Beam	1928	Beaver Creek	
0183	FAP 252-A		895 + 00.0		U		3x5x28			Concrete Box	1928	Drainage	
0189	FAP 252-A		922 + 00.0		U		1.5x3x28			Concrete Box	1928	Drainage	
F.A.P. Route 10	- Spur - In Great Falls												
Cascade County													
107-0870-0018	U-F-FG 395 (4)		26 + 27.1	H20-S16	U	28 - 28	1125.7	9	185	Riveted Plate Girder		Missouri River & G.N. RY.	Completion Date 11-30-61

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 11													
Park County													
134-0890-0002	FHP 43-D		397 + 31.4	H15	U	22	408.8	6	192	Steel Truss	1930	Yellowstone River	
0072	FAP 217-E		26 + 00.0		U	23	6x6x24			Untreated Timber Trestle	1929	Stockpass	
0100	FHP 43-B		124 + 50.0		U	19	17	1	17	Steel I Beam	1926	Cedar Creek	
0204	F 217 (9)		57 + 31.0	H20-S16	U	28	450	4	125	Steel Plate Girder	1958	Yellowstone River	On New Alignment (Incomplete)
0241	F 217 (9)		250 + 21.0	H20-S16	U	28	90	3	54	Continuous Concrete T Beam	1957	Big Creek	On New Alignment (Incomplete)
0223	FAP 217-F		714 + 90.0		U	23	7	1	7	Untreated Timber Trestle	1929	Stockpass	On P.T.W.
0255	FAP 217-F		535 + 00.0		U	23	13	1	13	Untreated Timber Trestle	1929	Stockpass	On P.T.W.
0262	FAP 217-F		500 + 57.0	H15	U	19	57	1	57	Treated Timber Trestle	1929	Hay Wagon Pass	On P.T.W.
0272	FAP 217-F		448 + 50.0	H15	U	20	31	1	31	Steel I Beam	1929	Six Mile Creek	On P.T.W.
0283	FAP 217-D		391 + 15.0	H15	U	19.7	31	1	31	Steel I Beam	1928	Emigrant Creek	On P.T.W.
0364	FAP 217-B		419 + 10.5	H-12.3	U	20	67	2	33	Steel I Beam	1925	Mill Creek	On P.T.W.
0368	FAP 217-B		401 + 25.0		U		4x6x28			Concrete Box	1925	Drainage	On P.T.W.
0377	FAP 217-B		350 + 50.0		U	26.5	3x6x28			Concrete Box	1925	Drainage	On P.T.W.
0388	FAP 217-B		297 + 00.0		U		4x6x32			Concrete Box (Double)	1925	Drainage	On P.T.W.
0430	FAP 59-A-B		75 + 00.0		U		4x6x30			Concrete Box	1924	Drainage	On P.T.W.
0444	FAP 59-A-B		1 + 85.0		U	20	20.8	1	20.8	Steel I Beam	1924	Drainage (Signed Pine Creek)	On P.T.W.
0467	FAP 105		456 + 10.0		U	18	18	1	18	Concrete Slab	1922	Drainage	On P.T.W.
0488	FAP 105		351 + 79.0		U		6x6x26			Concrete Box	1922	Drainage	On P.T.W.
0513	F 105 (2)		223 + 00.0		U		6x4x55.6			Concrete Box	1955	Stockpass	On P.T.W.
0514	F 14 (2)		218 + 48.0	H15-S12	U	24	284.9	3	93.7	Rein. Concrete Rib Arch	1921	Yellowstone River	Wid. 1955
0548	I-IG90-7(9)	I-IG90-7(9)	158 + 75.0		23	38.5				Underpass		I90 - South Interchange	Completion Date 9-15-62 (FAP Rte.
	327 U2	327 U1											2 - #134-0100-0084)
0548P	I-IG90-7(9)	I-IG90-7(9)											
	327 U2	327 U1	158 + 75.0		23	36.5				Underpass		I90 - South Interchange	#0548 & 0548P One Structure
0549	I-IG90-7(9)	I-IG90-7(9)											
	327 U2	327 U1	158 + 86.2		23	38.5				Underpass		I90 - South Interchange	Completion Date 9-15-62 (FAP Rte.
0549P	I-IG90-7(9)	I-IG90-7(9)											2 - #134-0100-0084P)
	327 U2	327 U1	158 + 86.2		23	36.5				Underpass		I90 - South Interchange	#0549 & 0549P One Structure
0577	NRH 117-B		50 + 88.0	H15	U	22	500	5	114	Cantilever Steel Girder	1934	Yellowstone River	
0597	I-IG90-7(9)	I-IG90-7(9)											
	327 U2	327 U1	418 + 92.4	H20-S16	U	28	279	4	71.5	Continuous Steel Girder		I90 - East Interchange	Completion Date 9-15-62 (FAP Rte.
													2 - #134-0100-0133
0623	I-IG90-7(9)	I-IG90-7(9)											
	327 U2	327 U1	553 + 16.3	H20-S16	U	28	209.5	4	61.5	Prestressed Concrete Beams		I90 - Mission Interchange	Completion Date 9-15-62 (FAP Rte.
													2-#134-0100-0159)
0628	FG 60 (11)		1 + 96.5	H15-S12	U	28	128	3	46.5	Concrete T Beam	1955	MP RY	
0637	F 60 (10)		49 + 70.0	H15-S12	U	28	390	4	108	Steel Girder Deck Truss	1955	Yellowstone River	
0654	FAP 60-B (1)	FAP 60-B (2)	139 + 61.0	H15	U	30	60	3	20	Concrete Slab	1923	Drainage	Widened 1940
0672	FAP 60-C (2)		236 + 45.0		U	26	11	1	11	Treated Timber Trestle	1941	Stockpass	
0676	FAP 60-C (2)		258 + 90.5		U	26	19	1	19	Treated Timber Trestle	1941	Stockpass	
0695	FAP 60-C (2)		358 + 09.5		U	26	19	1	19	Treated Timber Trestle	1941	Stockpass	
0699	FAP 60-C (2)		378 + 81.0	H15	U	24	38	2	19	Treated Timber Trestle	1940	Willow Creek	
0708	FAP 60-C (2)		424 + 73.5		U	26	19	1	19	Treated Timber Trestle	1941	Drainage	
0719	FAP 60-C (2)		483 + 35.0		U	26	11	1	11	Treated Timber Trestle	1941	Stockpass	
0724	ER-F 13 (1)		507 + 50.0	H15-S12	U	24	38	2	19	Treated Timber Trestle	1949	Drainage	
0734	FAP 60-C (2)		561 + 72.8	H15	U	24	140.7	3	104	Steel Pony Truss	1940	Shiglas River	
0744	FAP 60-C (2)		615 + 40.0	H15	U	27.3	59	2	29	Steel I Beam	1929	Rock Creek	Widened 1940
0775	FAP 60-D		2 + 65.5		U	20	19	1	19	Steel I Beam	1926	Drainage	
0776	FAP 60-D		7 + 00.0		U		2x6x32			Concrete Box	1926	Drainage	
0788	FAP 60-D		71 + 29.0	H15	U	24	128.1	4	50	Steel Girder	1926	Shiglas River	
0831	NAH 60-E		27 + 89.5		U	21	19	1	19	Treated Timber Trestle	1934	Drainage	
0866	FAP 239-A		64 + 50.0	H15	U	20	55	3	31	Steel I Beam	1927	Flathead Creek	
0892	FAP 239-A		203 + 75.0		U		6x8x39			Concrete Box	1927	Stockpass & Drainage	
0897	FAP 239-A		228 + 50.0		U		6x8x37			Concrete Box	1927	Drainage	
0903	FAP 239-A		257 + 50.0		U		6x8x35			Concrete Box	1927	Drainage	
0909	FAP 239-A		292 + 75.0		U		8x6x37			Concrete Box	1927	Drainage	
0975	FAP 239 B (2)		635 + 50.0		U		4x4x35			Concrete Box	1941	Drainage	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 11													
Meagher County													
130-0890-0045	FAP 239-E		1009 + 00.0		U	23	7	1	7	Treated Timber Trestle	1931	Stockpass	
0058	FAP 239-E		1077 + 65.0	H15	U	21	38	2	19	Treated Timber Trestle	1931	Lost Creek	
0065	FAP 239-E		1111 + 74.0	H15	U	21	38	2	19	Treated Timber Trestle	1931	South Fork Sixteen Mile Creek	
0071	FAGH 239-E		1146 + 86.5	H15	U	24	245	6	72.5	Continuous Steel Girder	1939	C.M.ST P&P RR & Sixteen Mile Creek	
0143	FAP 239-E		1527 + 00.5	H15	U	21	57	3	19	Treated Timber Trestle	1939	South Fork Smith River	
0145	FAP 239-E		1535 + 00.0		U	21	19	1	19	Treated Timber Trestle	1931	Stockpass	
0152	FAP 239-E		1573 + 13.5	H15	U	21	57	3	19	Treated Timber Trestle	1931	South Fork Smith River	
0163	FAP 239-E		1629 + 60.0		U	23	7	1	7	Treated Timber Trestle	1931	Stockpass	
0197	FAP 239-F		1808 + 92.0	H15	U	21	76	4	19	Treated Timber Trestle	1932	South Fork Smith River	
0207	FAP 239-F		1859 + 52.5		U	21	19	1	19	Treated Timber Trestle	1932	Stockpass	
0225	FAP 239-F		1956 + 59.0		U	21	19	1	19	Treated Timber Trestle	1932	Drainage	
0314	F 94 (3)	F 94 (4)	92 + 68.5	H15-S12	U	28	38	2	19	Treated Timber Trestle	1955	North Fork Smith River	
0490	FHP 32-C4	FHP 32-E5	446 + 42.8	H15	U	26	69	3	31	Treated Timber Trestle	1939	Sheep Creek	
0576	FHP 32-G3	FHP 32-G4	445 + 25.0		U		8x6x69			Concrete Box	1956	Drainage	
Cascade County													
107-0890-0057	FHP 32-A3	FHP 32-A9	308 + 00.0		U		6x6x83			Concrete Box	1934	Drainage	
0063	FHP 32-A3	FHP 32-A9	336 + 97.0	H15	U	24	100	3	40	Concrete T Beam	1934	Belt Creek	
0102	FHP 32-A6	FHP 32-A7-D5	566 + 50.0		U		16x6x34			Concrete Box	1949	Carpenter Creek	
0118	FHP 32-A6	FHP 32-A7-D5	481 + 57.0	H20-S16	U	26	100	3	60	Concrete T Beam	1951	Belt Creek	
0137	FHP 32-A6	FHP 32-A7-D5	383 + 50.8	H15	U	20	83	3	35	Concrete T Beam	1927	Belt Creek	
0152	FHP 32-A5	FHP 32-A7-D5	302 + 00.0		U		8x8x46			Concrete Box	1949	Hoover Creek	
0214	FHP 32-A5	FHP 32-A7-D5	24 + 09.3	H15	U	26	33.5	1	33.5	Concrete T Beam	1924	Dry Fork Belt Creek	Widened 1949
0219	FHP 32-A5	FHP 32-A7-D5	45 + 00.0		U		12x8x45			Concrete Box	1949	Drainage	
0226	FHP 32-A5	FHP 32-A7-D5	85 + 00.0		U		12x8x32			Concrete Box	1949	Drainage	
0369	FAP 73		385 + 17.5	H-9.8	U	18	105	1	105	Steel Pony Truss	1923	Belt Creek	
0383	FAP 73		312 + 27.5	H-9.1	U	18	105	1	105	Steel Pony Truss	1923	Belt Creek	
0417	FAP 73		130 + 45.0		U	27	6x4x28			Treated Timber Trestle	1923	Stockpass	
0434	F 73 (2)		52 + 28.5	H15-S12	U	28	75	3	25	Treated Timber Trestle	1954	Otter Creek	
0438	F 64 (8)		1045 + 50.6	H15-S12	U	28	156	4	62	Concrete T Beam	1954	Belt Creek	
0550	F 64-A (4)		381 + 80.0	H15	U	30	40	1	40	Concrete T Beam	1941	Box Elder Creek	
0556	F 64-A (4)		351 + 50.0		U	32	11	1	11	Treated Timber Trestle	1941	Stockpass	
0584	WPGH 64-A		205 + 10.9		15'6"	30.3				Underpass	1936	GN RY	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER		STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
	BUILT UNDER	USED IN PLACE											
F.A.P. Route 12													
Gallatin County													
116-1910-0044	FHP 46-A4		235 + 86.0	H20-S16	U	34	60	3	36	Reinforced Concrete Girder		South Fork Madison River	Completion Date 1961

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 13													
Madison County													
229-2870-0080	FHP 60-A		434 + 30.0	H20-S16	U	28	259.5	5	52.5	Prestressed Concrete Girder		Madison River	Completion Date 1961
0150	FAP 244-B		432 + 06.5	H15	U	22	25	1	25	Concrete T Beam	1932	Papoose Creek	
0167	FAP 244-B		525 + 67.5	H15	U	22	25	1	25	Concrete T Beam	1932	Squaw Creek	
0308	FAP 244-C		634 + 20.5	H15	U	22	83	3	27	Concrete T Beam	1933	Indian Creek	
0350	FAP 244-C		854 + 25.0		U		3x6x36			Concrete Box	1933	Drainage	
0368	FAP 244-C		953 + 50.0		U		3x6x38			Concrete Box	1933	Drainage	
0383	FAP 244-C		1022 + 50.0		U		4x6x32			Concrete Box (Double)	1933	Bear Creek	
0409	FAP 244-C		1171 + 25.0		U		4x6x34			Concrete Box (Double)	1933	Bear Creek	
0421	FAP 244-C		1233 + 00.0		U		5x6x38			Concrete Box (Double)	1933	Bear Creek	
0470	FAP 244-C		1492 + 75.0		U		4x6x40			Concrete Box	1933	Drainage	
0475	FAP 244-D		1519 + 60.0		U	27	8	1	8	Treated Timber Trestle	1936	Stockpass	
0481	FAP 244-D		1548 + 95.0	H15	U	24	122	3	40	Concrete T Beam	1936	O'Dell Creek	
0483	FAP 244-D		1558 + 28.5	H15	U	24	107	3	35	Concrete T Beam	1936	Madison River Overflow	
0484	FAP 244-D		1562 + 80.5	H15	U	24	81	2	40	Concrete T Beam	1936	Madison River Overflow	
0485	FAP 244-D		1569 + 83.5	H15	U	24	107	3	36	Concrete T Beam	1936	Madison River Overflow	
0486	FAP 244-D		1575 + 45.0	H15	15	24	289.7	2	144	Thru Steel Truss	1935	Madison River	
0498	FAP 171-A		1640 + 00.0		U		6x6x32			Concrete Box	1933	Stockpass	
0541	FAP 171-A		1864 + 50.0		U		2x6x30			Concrete Box	1933	Drainage	
0559	FAP 171-A		1977 + 75.0		U		4x8x32			Concrete Box	1933	South Meadow Creek	
0565	FAP 171-B		7 + 14.5		U	23	19	1	19	Untreated Timber Trestle	1925	North Meadow Creek	
0578	FAP 171-B		23 + 00.0		U	25	7	1	7	Untreated Timber Trestle	1925	Stockpass	
0611	FAP 171-B		253 + 50.0		U	23	19	1	19	Untreated Timber Trestle	1925	Stockpass	
0653	FAP 171-C		530 + 80.0	H15	U	21	38	2	19	Treated Timber Trestle	1934	Warm Springs Creek	
0672	FAP 171-C		631 + 41.0		U	21	19	1	19	Treated Timber Trestle	1934	Stockpass	
0680	FAP 171-C		670 + 84.0	H15	U	21	38	2	19	Treated Timber Trestle	1934	Drainage	
0688	FAP 171-C		718 + 24.0		U	21	19	1	19	Treated Timber Trestle	1934	Stockpass	
0694	FAP 171-C		747 + 84.5		U	21	19	1	19	Treated Timber Trestle	1934	Stockpass	
0704	FAP 171-C		802 + 19.5		U	21	19	1	19	Treated Timber Trestle	1934	Stockpass	
0714	FAP 171-C		853 + 47.5		U	21	19	1	19	Treated Timber Trestle	1934	Stockpass	
0715	FAP 171-C		856 + 44.5		U	21	19	1	19	Treated Timber Trestle	1934	Norwegian Creek	
0736	FAP 171-C		967 + 74.0	H15	U	21	76	4	19	Treated Timber Trestle	1934	Dry Hollow Creek	
0752	FAP 171-C		1052 + 15.0	H15	U	21	38	2	19	Treated Timber Trestle	1934	South Willow Creek	
0761	FAP 171-C		1096 + 69.5		U	21	19	1	19	Treated Timber Trestle	1934	North Willow Creek	
0774	FAP 171-D		16 + 00.0		U		6x6x28			Concrete Box	1930	Stockpass	
0802	FAP 171-D		163 + 75.0		U		8x8x30			Concrete Box	1930	Drainage	
Gallatin County													
216-2870-0012	FAP 171-D		284 + 50.0		U		6x6x28			Concrete Box	1930	Stockpass	
0016	FAGH 171-D (2)		301 + 80.4	H15-S12	U	24	370	8	54	Steel Girder	1950	NP RY & GMST P&P RR	
0018	FAGH 171-D (2)		315 + 00.0		U		6x8x62			Concrete Box	1950	Drainage	
0020	FAP 171-D		324 + 50.0		U		3x7x34			Concrete Box	1930	Canal	
0020.5	FAP 171-D		325 + 00.0		U		3x6x42			Concrete Box	1930	Canal	
0021	FAP 171-D		332 + 00.0		U		3x6x38			Concrete Box	1930	Canal	
0022	FAP 171-D		333 + 52.7	H15	13	20	394.5	4	176	Thru Steel Truss	1930	Jefferson River	
Jefferson County													
222-2870-0001	FAP 171-D		342 + 00.0		U		6x3x28			Concrete Box (Double)	1930	Drainage	
0005	FAP 171-D		362 + 50.0		U		6x6x28			Concrete Box	1930	Stockpass	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 14													
Broadwater County													
104-0120-0007	NRH 264-B		39 + 50.0		U		4x6x52			Concrete Box	1935	Drainage	
0010	NRH 264-B		57 + 00.0		U	25	7		7	Treated Timber Trestle	1935	Stockpass	
0011	NRH 264-B		57 + 46.5	H15	U	21	25	1	25	Treated Timber Trestle	1935	Montana Canal	
0015	NRH 264-B		79 + 00.0		U	25	7	1	7	Treated Timber Trestle	1935	Stockpass	
0025	NRH 264-B		135 + 00.0		U		5x6x34			Concrete Box	1935	Drainage	
0053	NRH 264-B		281 + 25.0		U	25	7	1	7	Treated Timber Trestle	1935	Stockpass	
0065	NRH 264-B		343 + 30.0		U	25	7	1	7	Treated Timber Trestle	1935	Stockpass	
0073	NRH 264-B		388 + 50.0		U	25	7	1	7	Treated Timber Trestle	1935	Stockpass	
0090	NRH 264-B		474 + 03.0		U	25	7	1	7	Treated Timber Trestle	1935	Stockpass	
0111	NRH 264-B		587 + 20.0	H15	U	21	57	3	19	Treated Timber Trestle	1935	Deep Creek	
0117	NRH 264-B		618 + 65.5		U	21	19	1	19	Untreated Timber Trestle	1943	Drainage	
0119	NRH 264-B		628 + 13.0	H15	U	21	38	2	19	Treated Timber Trestle	1935	Deep Creek	
0148	NR 31 - A1	FHP 31-A4	73 + 89.5		U	24	19	1	19	Treated Timber Trestle	1934	Deep Creek	
0151	NR 31 - A1	FHP 31-A4	88 + 56.5	H15	U	24	39	3	13	Treated Timber Trestle	1934	Deep Creek	
0173	NR 31 - A1	FHP 31-A4	206 + 33.5	H15	U	24	39	3	13	Treated Timber Trestle	1935	Deep Creek	
0196	NR 31 - B2	FHP 31-B5	326 + 29.5		U	24	19	1	19	Treated Timber Trestle	1934	Deep Creek	
0198	NR 31 - B2	FHP 31-B5	338 + 90.5		U	24	19	1	19	Treated Timber Trestle	1934	Deep Creek	
Meagher County													
130-0120-0005	FAP 264-C	F 264 (5)	560 + 00.0		U	27	7	1	7	Treated Timber Trestle	1936	Stockpass	
0011	FAP 264-C	F 264 (5)	591 + 00.0		U	27	7	1	7	Treated Timber Trestle	1936	Stockpass	
0060	FAP 264-C	F 264 (5)	851 + 50.0		U	27	7	1	7	Treated Timber Trestle	1936	Stockpass	
0069	FAP 264-C	F 264 (5)	897 + 57.0		U	27	7	1	7	Treated Timber Trestle	1936	Stockpass	
0257	FAP 8-B		192 + 44.0	H15	U	28	25	1	25	Treated Timber Trestle	1937	Four Mile Creek	
0297	FAP 8-B		408 + 08.5		U	28.5	11	1	11	Treated Timber Trestle	1937	Stockpass	
0429	FAP 8-F		1125 + 62.0	H15	U	23	76	4	19	Treated Timber Trestle	1937	Flagstaff Creek	
0435	FAP 8-F		1157 + 09.5		U	23	19	1	19	Treated Timber Trestle	1937	Stockpass	
0450	FAP 8-F		1233 + 98.0	H15	U	23	76	4	19	Treated Timber Trestle	1937	Cooper Creek	
0463	NRH 8-E		1308 + 00.0	H15	U	21	25	1	25	Treated Timber Trestle	1935	Drainage	
0474	NRH 8-E		1367 + 70.0		U	21	19	1	19	Treated Timber Trestle	1935	Stockpass	
0497	NRH 8-E		1490 + 09.5		U	21	19	1	19	Treated Timber Trestle	1935	Stockpass	
0530	FAP 8-D		59 + 62.5	H15	U	21	95	5	19	Treated Timber Trestle	1933	No.Fork Musselshell River	
0531	FAP 8-D		66 + 99.5		U	21	19	1	19	Treated Timber Trestle	1933	Stockpass	
Wheatland County													
154-0120-0002	FAP 8-D		116 + 95.0		U	21	19	1	19	Treated Timber Trestle	1933	Stockpass	
0006	FAP 8-D		140 + 00.0		U	21	19	1	19	Treated Timber Trestle	1933	Stockpass	
0012	FAP 8-D		171 + 00.0		U	21	19	1	19	Treated Timber Trestle	1933	Stockpass	
0017	FAP 8-D		197 + 50.0		U	21	19	1	19	Treated Timber Trestle	1933	Stockpass	
0022	FAP 8-D		225 + 00.0		U	21	19	1	19	Treated Timber Trestle	1933	Stockpass	
0030	FAP 8-D		267 + 60.0		U	23	7	1	7	Treated Timber Trestle	1933	Stockpass	
0037	FAP 8-D		301 + 75.0		U	23	7	1	7	Treated Timber Trestle	1933	Stockpass	
0041	FAP 8-D		322 + 35.0		U	23	7	1	7	Treated Timber Trestle	1933	Stockpass	
0051	FAP 8-D		376 + 04.0	H15	U	21	57	3	19	Treated Timber Trestle	1933	Daisy Dean Creek	
0077	FAP 8-D		512 + 44.5	H15	U	21	57	3	19	Treated Timber Trestle	1933	Drainage	
0109	FAP 8-D		683 + 55.5	H15	U	21	57	3	19	Treated Timber Trestle	1933	Haymaker Creek	
0134	FAP 8-D		817 + 43.0	H15	U	21	38	2	19	Treated Timber Trestle	1933	Willis Coulee	
0140	FAP 8-D		848 + 00.0		U	25	7	1	7	Treated Timber Trestle	1933	Stockpass	
0164	FAP 8-D		972 + 72.0	H15	U	21	38	2	19	Treated Timber Trestle	1933	Drainage	
0184	FAP 8-D		1080 + 45.0	H15	U	21	76	4	19	Treated Timber Trestle	1933	Hopley Creek	
0188	FAP 8-D		1102 + 00.0		U	23	7	1	7	Treated Timber Trestle	1933	Stockpass	
0202	FAP 8-D		1172 + 93.0	H15	U	21	57	3	19	Treated Timber Trestle	1933	Drainage	
0211	FAP 8-D		1220 + 15.0		U	21	19	1	19	Treated Timber Trestle	1933	Stockpass	
0220	FAP 8-D		1268 + 11.5		U	21	19	1	19	Treated Timber Trestle	1933	Stockpass	
0232	FAGH 115-F		28 + 62.9	H15	U	26	203.9	4	64	Continuous Steel Beam	1939	C.ST P&P RR	
0249	FAP 115-A		32 + 30.0		U	23	7	1	7	Treated Timber Trestle	1931	Stockpass	
0270	FAP 115-A		145 + 58.6		U	23	7	1	7	Treated Timber Trestle	1931	Stockpass	
0274	FAP 115-A		164 + 09.5	H15	U	21	57	3	19	Treated Timber Trestle	1931	Drainage	
0280	FAP 115-A		199 + 38.5	H15	U	21	57	3	19	Treated Timber Trestle	1931	Drainage	
0293	FAP 115-A		264 + 36.0	H15	U	21	38	2	19	Treated Timber Trestle	1931	Drainage	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (#Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 14													
Wheatland County													
154-0120-0299	FAP 115-A		300 + 25.0		U	31	4x6x32			Concrete Box	1931	Drainage	
0320	F 115 (8)		410 + 40.0		U	28.3	19	1	19	Treated Timber Trestle	1953	Stockpass	
0334	F 115 (8)		482 + 75.5		U	28.3	19	1	19	Treated Timber Trestle	1953	Drainage	
0410	FAP 115-B		113 + 05.0	H15	U	19	57	3	19	Treated Timber Trestle	1929	Drainage	
0427	FAP 115-B		198 + 79.0	H15	U	19	38	2	19	Treated Timber Trestle	1929	Drainage	
0432	FAP 115-B		227 + 00.0		U	23.3	7	1	7	Treated Timber Trestle	1929	Stockpass	
Golden Valley County													
119-0120-0015	FAP 115-B		418 + 95.0		U	23.3	7	1	7	Treated Timber Trestle	1929	Stockpass	
0097	FAP 268-A		850 + 90.0	H15	U	21	38	2	19	Treated Timber Trestle	1933	Drainage	
0110	FAP 268-A		923 + 90.0	H15	U	21	114	6	19	Treated Timber Trestle	1933	Careless Creek	
0111	FAP 268-A		929 + 40.0		U	23	7	1	7	Treated Timber Trestle	1933	Stockpass	
0118	FAP 268-A		965 + 80.0		U	23	7	1	7	Treated Timber Trestle	1933	Stockpass	
0127	FAP 268-A		1010 + 15.0		U	23	7	1	7	Treated Timber Trestle	1933	Stockpass	
0133	FAP 268-A		1041 + 60.0	H15	U	21	57	3	19	Treated Timber Trestle	1933	Drainage	
0167	FAP 268-A		1225 + 00.0		U	23	7	1	7	Treated Timber Trestle	1933	Stockpass	
0171	FAP 268-A		1246 + 76.5	H15	U	21	57	3	19	Treated Timber Trestle	1933	Nine Mile Creek	
0172	NRH 268-C	FAP 268-C	1249 + 58.6		15'11"	31.8				Underpass	1934	GN RY	
0178	ECHP 268-A	FAP 268-A	1278 + 00.0	H15	U	21	38	2	19	Treated Timber Trestle	1933	Drainage	
0206	ECHP 268-A	FAP 268-A	1427 + 00.0	H15	U	21	76	4	19	Treated Timber Trestle	1933	Five Mile Creek	
0218	ECHP 268-A	FAP 268-A	1491 + 44.5	H15	U	21	95	5	19	Treated Timber Trestle	1933	Drainage	
0236	ECHP 268-A	FAP 268-A	1586 + 64.0		U	23.4	7	1	7	Treated Timber Trestle	1933	Stockpass	
0249	NRH 268-B		1652 + 98.5	H15	U	21	57	3	19	Treated Timber Trestle	1935	Twin Coulee	
0250	NRH 268-B		1659 + 85.5	H15	U	21	57	3	19	Treated Timber Trestle	1935	Twin Coulee	
0260	NRH 268-B		1713 + 58.5	H15	U	21	76	4	19	Treated Timber Trestle	1935	Drainage	
Musselshell County													
133-0120-0007	NRH 268-B		1916 + 02.0	H15	U	21	76	4	19	Treated Timber Trestle	1935	Dean Creek	
0014	NRH 268-B		1954 + 00.0		U	25	7	1	7	Treated Timber Trestle	1935	Stockpass	
0030	NRH 268-B		2036 + 24.5	H15	U	21	57	3	19	Treated Timber Trestle	1935	Drainage	
0097	FAP 268-D		2390 + 40.5	H15	U	23	95	5	19	Treated Timber Trestle	1936	Currant Creek	
0124	FAP 268-D		2535 + 21.5		U	27	7	1	7	Treated Timber Trestle	1936	Stockpass	
0141	FAP 268-D		2622 + 00.0	H15	U	23	75	3	25	Treated Timber Trestle	1936	Pole Creek-(Signed Horsethief Creek)	
0165	FAP 33	WFGH 33	238 + 25.0		U	39	6x6x40			Concrete Box	1932	Drainage	
0229	FAP 328-B	FAP 328-B(2)	272 + 39.0	H15	U	23	76	4	19	Treated Timber Trestle	1936	Willow Creek	
0238	FAP 328-B	FAP 328-B(2)	320 + 00.0	H15	U	23	76	4	19	Treated Timber Trestle	1936	Musselshell River	Old Channel
0246	FAP 328-B	FAP 328-B(2)	364 + 23.0	H15	U	23	76	4	19	Treated Timber Trestle	1936	Musselshell River	Old Channel
0254	FAP 328-B	FAP 328-B(2)	408 + 00.0		U	23	19	1	19	Treated Timber Trestle	1936	Stockpass	
0257	FAP 328-B	FAP 328-B(2)	422 + 65.5	H15	U	23	57	3	19	Treated Timber Trestle	1936	Drainage	
0273	FAP 328-B	FAP 328-B(2)	507 + 37.5	H15	U	23	57	3	19	Treated Timber Trestle	1936	Drainage	
0289	FAP 328-B	FAP 328-B(2)	590 + 74.0	H15	U	23	38	2	19	Treated Timber Trestle	1936	Drainage	
0303	FAP 328-F	FAP 328-F(2)	666 + 65.5		U	30.5	11	1	11	Treated Timber Trestle	1937	Stockpass	
0307	FAP 328-F	FAP 328-F(2)	683 + 80.5		U	28	19	1	19	Treated Timber Trestle	1937	Stockpass	
0311	FAP 328-F	FAP 328-F(2)	707 + 85.0	H15	U	28	76	4	19	Treated Timber Trestle	1937	Drainage	
0323	FAP 328-F	FAP 328-F(2)	768 + 40.5	H15	U	28	57	3	19	Treated Timber Trestle	1937	Drainage	
0337	FAP 328-F	FAP 328-F(2)	843 + 05.5		U	30	11	1	11	Treated Timber Trestle	1937	Stockpass	
0343	FAP 328-F	FAP 328-F(2)	877 + 15.5	H15	U	28	57	3	19	Treated Timber Trestle	1937	Drainage	
0354	FAP 328-F	FAP 328-F(2)	934 + 60.5		U	30	11	1	11	Treated Timber Trestle	1937	Stockpass	
0371	FAP 328-F	FAP 328-F(2)	1024 + 17.5	H15	U	28	57	3	19	Treated Timber Trestle	1937	Drainage	
0379	FAP 328-F	FAP 328-F(2)	1068 + 50.0		U	30.5	11	1	11	Treated Timber Trestle	1937	Stockpass	
0386	FAP 328-F	FAP 328-F(2)	1105 + 59.5	H15	U	28	25	1	25	Treated Timber Trestle	1937	Irrigation Canal	
0396	FAP 328-F	FAP 328-F(2)	1157 + 88.5	H15	U	28	57	3	19	Treated Timber Trestle	1937	Drainage	
0402	FAP 328-F	FAP 328-F(2)	1187 + 50.0	H15	U	28	76	4	19	Treated Timber Trestle	1937	Drainage	
0413	FAP 328-F	FAP 328-F(2)	1247 + 76.0	H15	U	28	57	3	19	Treated Timber Trestle	1937	Drainage	
0428	FAP 328-F	FAP 328-F(2)	1323 + 22.5	H15	U	28	95	5	19	Treated Timber Trestle	1937	Drainage	
0437	FAP 328-F	FAP 328-F(2)	1372 + 97.5		U	28.3	19	1	19	Treated Timber Trestle	1937	Stockpass	
0439	FAP 328-F	FAP 328-F(2)	1384 + 00.5		U	28.3	19	1	19	Treated Timber Trestle	1937	Stockpass	
0447	FAP 328-F	FAP 328-F(2)	1426 + 61.5	H15	U	28	57	3	19	Treated Timber Trestle	1937	Drainage	
0448	FAP 328-F	FAP 328-F(2)	1433 + 63.0		U	30.5	11	1	11	Treated Timber Trestle	1937	Stockpass	
0476	FAP 328-F	FAP 328-F(2)	1577 + 24.0		U	30.5	11	1	11	Treated Timber Trestle	1937	Stockpass	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 14													
Musselshell County													
133-0120-0483	FAP 328-F	FAP 328-F(2)	1615 + 61.0	H15	U	28	38	2	19	Treated Timber Trestle	1937	Drainage	
0498	FAP 328-F	FAP 328-F(2)	1692 + 16.5	H15	U	28	57	3	19	Treated Timber Trestle	1937	Old River Channel	
0513	FAP 328-F	FAP 328-F(2)	1775 + 45.5		U	28.5	19	1	19	Treated Timber Trestle	1937	Drainage	
0522	FAP 328-F	FAP 328-F(2)	1823 + 57.0	H15	U	28	76	4	19	Treated Timber Trestle	1937	Drainage	
0535	FAP 328 I (1)		61 + 16.0	H15	U	24	38	2	19	Treated Timber Trestle	1946	Drainage	
0554	FAP 328 I (1)		160 + 80.0	H15	U	24	224	5	77	Continuous Steel Girder	1942	Musselshell River	
Rosebud County													
144-0120-0008	FAP 328 I (1)		203 + 92.0	H15	U	24	38	2	19	Treated Timber Trestle	1942	Drainage	
0023	FAP 328 I (1)		281 + 82.5	H15	U	24	95	5	19	Treated Timber Trestle	1942	Home Creek	
0088	FAP 328 I (1)		629 + 30.0		U	26.5	11	1	11	Treated Timber Trestle	1942	Stockpass	
0089	FAP 328 I (1)		633 + 18.5	H15	U	24	57	3	19	Treated Timber Trestle	1942	Home Creek	
0094	FAP 328 I (1)		658 + 88.5	H15	U	24	57	3	19	Treated Timber Trestle	1942	Home Creek	
0097	FAP 328 I (1)		673 + 28.5	H15	U	24	57	3	19	Treated Timber Trestle	1942	Home Creek	
0099	FAP 328 I (1)		683 + 19.0	H15	U	24	38	2	19	Treated Timber Trestle	1942	Home Creek	
0128	FAP 328 (13)		864 + 00.0	H15-S12	U	24	57	3	19	Treated Timber Trestle	1947	Dry Wash	
0166	FAP 328 (13)		1065 + 00.0	H15-S12	U	24	38	2	19	Treated Timber Trestle	1947	Drainage	
0175	FAP 328 (13)		1109 + 72.0	H15-S12	U	24	57	3	19	Treated Timber Trestle	1947	Drainage	
0202	FAP 328 (13)		1251 + 85.5	H15-S12	U	24	57	3	19	Treated Timber Trestle	1947	Dry Wash	
0222	FAP 328 (13)		1360 + 00.0	H15-S12	U	24	25	1	25	Treated Timber Trestle	1947	Drainage	
0287	FAP 328-H(1)	FAP 328 (14)	1702 + 11.5	H15	U	24	57	3	19	Treated Timber Trestle	1941	Drainage	
0310	FAP 328-H(1)	FAP 328 (14)	1822 + 95.0	H15	U	24	38	2	19	Treated Timber Trestle	1941	Drainage	
0318	FAP 328-H(1)	FAP 328 (14)	1866 + 24.5	H15	U	24	57	3	19	Treated Timber Trestle	1941	Drainage	
0327	FAP 328-H(1)	FAP 328 (14)	1910 + 24.5	H15	U	24	57	3	19	Treated Timber Trestle	1941	Drainage	
0366	FAP 328-G(1)	FAP 328 (16)	2116 + 00.5	H15	U	24	57	3	19	Treated Timber Trestle	1940	Drainage	
0382	FAP 328-G(1)	FAP 328 (16)	2202 + 65.5	H15	U	24	57	3	19	Treated Timber Trestle	1940	Drainage	
0392	FAP 328-G(1)	FAP 328 (16)	2255 + 46.0	H15	U	24	57	3	19	Treated Timber Trestle	1940	Drainage	
0435	FAP 328-G(1)	FAP 328 (16)	2479 + 38.0	H15	U	24	100	4	25	Treated Timber Trestle	1940	Horse Creek	
0450	FAP 328-G(1)	FAP 328 (16)	2560 + 28.3	H15	U	24	57	3	19	Treated Timber Trestle	1940	Anderson Creek	
0459	FAP 328-D	F 328 (18)	47 + 25.0	H15	U	28	38	2	19	Treated Timber Trestle	1938	Drainage	
0474	FAP 328-D	F 328 (18)	125 + 30.5		U	28.7	19	1	19	Treated Timber Trestle	1938	Stockpass	
0484	FAP 328-D	F 328 (18)	179 + 50.0		U		7x6x42			Concrete Box	1938	Stockpass	
0499	FAP 328-D	F 328 (18)	260 + 44.5		U	29	19	1	19	Treated Timber Trestle	1954	Stockpass	
0501	FAP 328-D	F 328 (18)	269 + 15.4	H15	U	24	122	3	60	Steel Girder	1938	Porcupine Creek	
0504	FAP 328-D	F 328 (18)	282 + 95.0	H15	U	28	57	3	19	Treated Timber Trestle	1938	Drainage	1959 Lengthened 19' by Maintenance
0512	FAP 328-D	F 328 (18)	328 + 45.5		U	29	19	1	19	Treated Timber Trestle	1937	Stockpass	
0514	FAP 328-D	F 328 (18)	339 + 50.0		U	31	11	1	11	Treated Timber Trestle	1937	Stockpass	
0526	FAP 328-C	F 328 (18)	407 + 14.5	H15	U	23	38	2	19	Treated Timber Trestle	1937	Drainage	
0531	FAP 328-C	F 328 (18)	434 + 00.0		U	27	11	1	11	Treated Timber Trestle	1937	Stockpass	
0542	FAP 328-C	F 328 (18)	497 + 09.5		U	23.3	19	1	19	Treated Timber Trestle	1937	Drainage	
0547	FAP 328-C	F 328 (18)	521 + 68.5		U	23	19	1	19	Treated Timber Trestle	1937	Drainage	
0552	FAP 328-C	F 328 (18)	545 + 01.5	H15	U	23	95	5	19	Treated Timber Trestle	1937	Drainage	
0553	FAP 328-C	F 328 (18)	553 + 50.0		U	23.3	19	1	19	Treated Timber Trestle	1937	Drainage	
0556	FAP 328-C	F 328 (18)	566 + 80.5		U	23.3	19	1	19	Treated Timber Trestle	1937	Greasewood Creek	
0575	FAP 328-C	F 328 (18)	669 + 70.0	H15	U	23	38	2	19	Treated Timber Trestle	1937	McGraws Coulee	
0631	FG 384 (3)	DF-DFG-384(4)	273 + 01.6	H20-S16	U	28	825.3	8	183	Steel Girder	1958	Yellowstone R.&CMST P&P RR	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 15													
Cascade County													
107-0870-0002	F 235 (26) U2	F 235 (26) U1	13 + 78.5	H20-S16	U	28	123	3	41.5	Prestressed Concrete Beams	1959	Otter Creek	
0005	F 235 (26) U2	F 235 (26) U1	28 + 75.0	H20-S16	U	28	118	3	46.5	Prestressed Concrete Beams	1959	Otter Creek	
0008	F 235 (26) U2	F 235 (26) U1	47 + 40.5	H20-S16	U	28	118	3	46.5	Prestressed Concrete Beams	1959	Otter Creek	
0015	F 235 (26) U2	F 235 (26) U1	79 + 67.7	H20-S16	U	28	101.5	2	50.7	Prestressed Concrete Beams	1959	Otter Creek	
0019	F 235 (26) U2	F 235 (26) U1	101 + 10.0	H20-S16	U	28	101.5	2	50.7	Prestressed Concrete Beams	1959	Otter Creek	
0022	F 235 (26) U2	F 235 (26) U1	116 + 67.2	H20-S16	U	28	91.5	2	45.7	Prestressed Concrete Beams	1959	Otter Creek	
0025	F 235 (26) U2	F 235 (26) U1	134 + 71.7	H20-S16	U	28	91.5	2	45.7	Prestressed Concrete Beams	1959	Otter Creek	
0030	F 235 (26) U2	F 235 (26) U1	162 + 89.7	H20-S16	U	28	101.5	2	50.7	Prestressed Concrete Beams	1959	Otter Creek	
0035	F 235 (26) U2	F 235 (26) U1	190 + 10.7	H20-S16	U	28	101.5	2	50.7	Prestressed Concrete Beams	1959	Otter Creek	
0058	FAP 235-D		336 + 50.0		U		4x6x30			Concrete Box	1930	Drainage	
0063	FAP 235-D		361 + 75.0		U		6x6x32			Concrete Box	1930	Stockpass	
Judith Basin County													
123-0870-0014	FAP 235-D		474 + 13.5	H15	U	19	57	3	19	Treated Timber Trestle	1930	Otter Creek	
0022	FAP 235-D		518 + 18.5	H15	U	19	57	3	19	Treated Timber Trestle	1930	Otter Creek	
0033	FAP 235-D		571 + 64.5	H15	U	19	57	3	19	Treated Timber Trestle	1930	Otter Creek	
0038	FAP 235-E		599 + 87.0	H15	U	21	76	4	19	Treated Timber Trestle	1931	Otter Creek	
0043	FAP 235-E		624 + 40.5	H15	U	21	57	3	19	Treated Timber Trestle	1931	Otter Creek	
0069	FAP 235-E		761 + 00.0		U		7x6x34			Concrete Box	1931	Stockpass	
0098	FAP 235-E		917 + 00.0		U		7x6x34			Concrete Box	1931	Stockpass	
0104	FAP 235-E		946 + 50.0		U		4x6x32			Concrete Box	1931	Drainage	
0148	FAP 235-H		42 + 65.5	H15	U	23	57	3	19	Treated Timber Trestle	1936	McCarthy Creek	
0171	FAP 235-H		163 + 20.0		U	23	7	1	7	Treated Timber Trestle	1936	Stockpass	
0191	FAP 235-H		272 + 10.5		U	23	19	1	19	Treated Timber Trestle	1936	Stockpass	
0197	FAP 235-H		301 + 50.0		U	23	7	1	7	Treated Timber Trestle	1936	Stockpass	
0221	FAP 235-H		428 + 35.0		U	23	7	1	7	Treated Timber Trestle	1936	Stockpass	
0222	FAP 235-H		430 + 55.5	H15	U	23	57	3	19	Treated Timber Trestle	1936	Fox Coulee	
0232	FAP 235-H		485 + 74.5		U	23	19	1	19	Treated Timber Trestle	1936	Drainage	
0238	FAP 235-H		515 + 85.5	H15	U	23	57	3	19	Treated Timber Trestle	1936	Surprise Creek	
0247	FAP 235-H		562 + 60.5	H15	U	23	57	3	19	Treated Timber Trestle	1936	Sun Creek	
0265	FAP 235-A		24 + 90.0		U	29	11	1	11	Treated Timber Trestle	1937	Stockpass	
0273	FAP 235-A		65 + 00.0		U		4x6x54			Concrete Box	1937	Drainage	
0278	FAP 235-A		90 + 96.5	H15	U	29	57	3	19	Treated Timber Trestle	1937	Wolf Creek	
0292	FAP 235-A		165 + 50.0		U	29	11	1	11	Treated Timber Trestle	1937	Stockpass	
0301	FAP 235-A		211 + 99.0	H15	U	29	38	2	19	Treated Timber Trestle	1937	North Fork Skull Creek	
0303	FAP 235-A		222 + 25.0	H15	U	29	38	2	19	Treated Timber Trestle	1937	South Fork Skull Creek	
0318	FAP 235-A		301 + 44.5	H15	U	29	57	3	19	Treated Timber Trestle	1937	Coyote Creek	
0323	FAP 235-A		329 + 00.0		U	29	11	1	11	Treated Timber Trestle	1937	Stockpass	
0329	FAP 235-A		360 + 60.5	H15	U	29	57	3	19	Treated Timber Trestle	1937	Willow Creek	
0351	NRH 235-G		23 + 79.0	H15	U	23	38	2	19	Treated Timber Trestle	1935	Drainage	
0360	NRH 235-G		72 + 94.0	H15	U	23	38	2	19	Treated Timber Trestle	1935	Sage Creek	
0371	NRH 235-G		131 + 50.0	H15	U	21	38	2	19	Treated Timber Trestle	1935	Drainage	
0386	NRH 235-G		207 + 59.0	H15	U	21	38	2	19	Treated Timber Trestle	1935	Dry Creek	
0388	NRH 235-G		223 + 55.0		U	21	19	1	19	Treated Timber Trestle	1935	Stockpass	
0417	NRH 235-G		372 + 49.0		U	21	19	1	19	Treated Timber Trestle	1935	Stockpass	
0498	FG 235 (19)	FG 235 (19)U3	138 + 50.0	H15-S12	U	28	123	3	40	Concrete T Beam	1954	GN RY	
0511	FAP 235-F		209 + 87.0	H15	U	22	159	4	40	Concrete T Beam	1933	Judith River	
0553	FAP 235-F		434 + 95.1	H15	U	22	120.3	3	39	Concrete T Beam	1933	Ross Fork Creek	
0559	FAP 235-F		465 + 60.0	H15	U	21	38	2	19	Treated Timber Trestle	1933	Olson Creek	
0566	FAP 235-F		502 + 40.0		U	23	7	1	7	Treated Timber Trestle	1933	Stockpass	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER BUILT UNDER	PROJECT NUMBER USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 15													
Fergus County													
114-0870-0022	FAP 235-F		653 + 00.0		U		3x6x34			Concrete Box (Double)	1933	Drainage	
0050	FAP 235 (15)	F 235 (17)	128 + 34.0	H15-S12	U	28	38	2	19	Treated Timber Trestle	1947	Dry Coulee	
0052	FAP 235 (15)	F 235 (17)	139 + 26.0	H15-S12	U	28	38	2	19	Treated Timber Trestle	1947	Rock Creek	
0075	FAP 235 (15)	F 235 (17)	259 + 99.0	H15-S12	U	28	38	2	19	Treated Timber Trestle	1947	Little Rock Creek	
0081	FAP 235 (15)	F 235 (17)	295 + 00.0	H15-S12	U	28	57	3	19	Treated Timber Trestle	1947	King Coulee	
0094	FAP 235-B(4)	F 235 (17)	398 + 00.0		U	32	11	1	11	Treated Timber Trestle	1946	Stockpass	
0096	FAP 235-B(4)	F 235 (17)	387 + 08.5	H15	U	30	57	3	19	Treated Timber Trestle	1946	Beaver Creek	
0106	FAP 235-B(4)	F 235 (17)	336 + 00.0		U	32	11	1	11	Treated Timber Trestle	1946	Stockpass	
0110	FAP 235-B(4)	F 235 (17)	311 + 65.0	H15	U	30	75	3	25	Treated Timber Trestle	1946	Cottonwood Creek	
0140	FAP 235-B(4)	F 235 (17)	155 + 50.0		U		6x6x42			Concrete Box	1946	Stockpass	
0151	FAP 235-B(4)	F 235 (17)	96 + 07.8	H15	U	24	165	5	40	Concrete T Beam	1936	CMST P&P RR	
0179	FAP 112		1 + 79.0	H15	U	54	25	1	25	Concrete T Beam	1922	Mill Ditch	
0192	FAP 229-D(2)	FAP 229-D(3)	70 + 70.5	H15	U	28	57	3	19	Treated Timber Trestle	1942	Boyd Creek	
0217	FAP 229-D(2)	FAP 229-A(3)	176 + 10.5	H15	U	28	57	3	19	Treated Timber Trestle	1942	Boyd Creek	
0227	FAP 229-D(2)	FAP 229-A(3)	229 + 36.0		U	32	11	1	11	Treated Timber Trestle	1942	Stockpass	
0265	FAP 229-E		438 + 45.0		U	28	7	1	7	Treated Timber Trestle	1937	Stockpass	
0311	FAP 229-E		684 + 43.0	H15	U	27	38	2	19	Treated Timber Trestle	1930	Drainage	Widened 1937
0351	FAP 229-E(2)		878 + 87.7		U	37.5	7	1	7	Treated Timber Trestle	1939	Stockpass	
0363	FAP 229-E(2)	FAP 229-B(3)	964 + 20.0	H15	U	28	57	3	19	Treated Timber Trestle	1939	Drainage	
0393	FAP 229-C(2)	FAP 229-C(3)	30 + 77.5	H15	U	28	25	1	25	Treated Timber Trestle	1939	Drainage	
0408	FAP 229-C(2)	FAP 229-C(3)	110 + 65.5	H15	U	28	57	3	19	Treated Timber Trestle	1939	North Fork McDonald Creek	
0421	FAP 229-C(2)	FAP 229-C(3)	180 + 26.5	H15	U	28	38	2	19	Treated Timber Trestle	1939	Drainage	
0429	FAP 229-C(2)	FAP 229-C(3)	220 + 61.5	H15	U	28	57	3	19	Treated Timber Trestle	1939	Drainage	
0433	FAP 229-C(2)	FAP 229-C(3)	239 + 82.0	H15	U	28	100	4	25	Treated Timber Trestle	1939	Irrigation Reservoir	
0449	FAP 229-C(2)	FAP 229-C(3)	323 + 98.5	H15	U	28	57	3	19	Treated Timber Trestle	1939	Drainage	
0460	FAP 229-C(2)	FAP 229-C(3)	384 + 61.0	H15	U	28	57	3	19	Treated Timber Trestle	1939	Drainage	
0461	FAP 229-C(2)	FAP 229-C(3)	390 + 02.5		U	28	19	1	19	Treated Timber Trestle	1939	Drainage	
0465	FAP 229-C(2)	FAP 229-C(3)	409 + 86.5	H15	U	28	25	1	25	Treated Timber Trestle	1939	Drainage	
0472	FAP 229-C(2)	FAP 229-C(3)	447 + 89.0	H15	U	28	38	2	19	Treated Timber Trestle	1939	Drainage	
0480	FAP 229-C(2)	FAP 229-C(3)	488 + 40.0	H15	U	28	100	4	25	Treated Timber Trestle	1939	South Fork McDonald Creek	
114-0200-0493	FAP 256-C	F 256 (16)	67 + 81.5	H15	U	19	57	3	19	Treated Timber Trestle	1930	Charters Coulee	
0507	FAP 256-C	F 256 (16)	139 + 78.5	H15	U	19	57	3	19	Treated Timber Trestle	1930	Gerdrum Coulee	
0526	FAP 256-C	F 256 (16)	242 + 12.5	H15	U	19	95	5	19	Treated Timber Trestle	1930	McDonald Creek	
0554	FAP 256-C	F 256 (16)	386 + 82.0	H15	U	19	76	4	19	Treated Timber Trestle	1930	Briggs Coulee	
0580	FAP 256-A		524 + 50.0		U		6x8x38			Concrete Box	1929	Drainage & Stockpass	
0584	FAP 256-A		547 + 75.0		U		6x8x28			Concrete Box	1929	Drainage & Stockpass	
Petroleum County													
235-0200-0082	FAP 256-A		992 + 50.0		U		8x8x34			Concrete Box	1929	Drainage & Stockpass	
0098	FAP 256-A		1073 + 50.0		U		6x8x34			Concrete Box	1929	Stockpass	
0107	FAP 256-A		1126 + 50.0		U		6x8x30			Concrete Box	1929	Stockpass	
0116	FAP 256-A		1172 + 50.0		U		6x6x35			Concrete Box	1929	Stockpass	
0124	FAP 256-A		1214 + 25.0		U		6x6x30			Concrete Box	1929	Stockpass	
0129	FAP 256-D		1241 + 25.0		U		6x6x34			Concrete Box	1929	Stockpass	
0145	F 256 (18)		1326 + 25.0		U		6x8x43			Concrete Box	1954	Drainage & Stockpass	
0190	F 256 (18)		1560 + 25.0		U		6x6x35			Concrete Box	1954	Stockpass	
0220	F 256 (18)		1720 + 40.5	H15-S12	U	28	184	4	45	Concrete T Beam	1953	Box Elder Creek	
0345	FAP 256-E		725 + 60.0	H15	U	21	38	2	19	Treated Timber Trestle	1932	Drainage	
0350	FAP 256-E		751 + 48.7	H15	15	20	435.5	4	161.7	Steel Truss	1933	Musselshell River	
Garfield County													
217-0200-0030	FAP 256-E	F 256 (13)	908 + 00.0	H15	U	21	114	6	19	Treated Timber Trestle	1933	Drainage	
0040	FAP 256-E	F 256 (13)	977 + 68.5	H15	U	21	95	5	19	Treated Timber Trestle	1933	Sage Hen Creek	
0050	FAP 256-E	F 256 (13)	1028 + 10.0	H15	U	21	76	4	19	Treated Timber Trestle	1933	Dog Creek	
0098	FAP 256-E	F 256 (13)	1284 + 21.5	H15	U	21	57	3	19	Treated Timber Trestle	1933	Drainage	
0111	FAP 256-E	F 256 (13)	1353 + 84.5	H15	U	21	57	3	19	Treated Timber Trestle	1933	Drainage	
0114	FAP 256-E	F 256 (13)	1366 + 20.5	H15	U	21	57	3	19	Treated Timber Trestle	1933	Drainage	
0122	FAP 256-E	F 256 (13)	1409 + 49.5	H15	U	21	95	5	19	Treated Timber Trestle	1933	Calf Creek	
0132	FAP 256-E	F 256 (13)	1463 + 92.5	H15	U	21	57	3	19	Treated Timber Trestle	1932	Drainage	
0150	FAP 256-E	F 256 (13)	1558 + 99.5	H15	U	21	57	3	19	Treated Timber Trestle	1932	Drainage	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 15													
Garfield County													
217-0200-0165	FAP 256-E	F 256 (14)	1637 + 39.5	H15	U	21	57	3	19	Treated Timber Trestle	1932	Drainage	
0187	FAP 256-E	F 256 (14)	1753 + 44.0	H15	U	21	38	2	19	Treated Timber Trestle	1932	Drainage	
0207	FAP 256-E	F 256 (14)	1860 + 31.0		U	21	19	1	19	Treated Timber Trestle	1932	Stockpass	
0215	FAP 256-E	F 256 (14)	1902 + 30.5		U	21	19	1	19	Treated Timber Trestle	1932	Stockpass	
0231	NRH 256-F	F 256 (14)	70 + 64.0		U	25	7	1	7	Treated Timber Trestle	1934	Stockpass	
0247	NRH 256-F	F 256 (14)	156 + 55.0	H15	U	21	76	4	19	Treated Timber Trestle	1934	Drainage	
0256	NRH 256-F	F 256 (14)	205 + 63.0	H15	U	21	76	4	19	Treated Timber Trestle	1934	Drainage	
0261	NRH 256-F	F 256 (14)	231 + 65.0		U	21	19	1	19	Treated Timber Trestle	1934	Stockpass	
0264	NRH 256-F	F 256 (14)	246 + 80.0		U	25.5	7	1	7	Treated Timber Trestle	1934	Stockpass	
0293	NRH 256-F	F 256 (14)	397 + 60.5	H15	U	21	95	5	19	Treated Timber Trestle	1934	Dugout Coulee	
0306	NRH 256-F	F 256 (14)	466 + 04.0		U	21	19	1	19	Treated Timber Trestle	1934	Stockpass	
0318	NRH 256-F	F 256 (14)	529 + 00.0		U	25	7	1	7	Treated Timber Trestle	1934	Stockpass	
0324	NRH 256-F	F 256 (14)	563 + 18.0	H15	U	21	76	4	19	Treated Timber Trestle	1934	Drainage	
0327	NRH 256-F	F 256 (14)	576 + 62.5	H15	U	21	95	5	19	Treated Timber Trestle	1934	Drainage	
0338	NRH 256-F	F 256 (14)	636 + 51.2	H15	U	21	114	6	19	Treated Timber Trestle	1934	Drainage	
0348	NRH 256-F	F 256 (15)	691 + 61.5	H15	U	21	95	5	19	Treated Timber Trestle	1934	Drainage	
0357	NRH 256-F	F 256 (15)	735 + 45.5	H15	U	21	95	5	19	Treated Timber Trestle	1934	Drainage	
0383	NRH 256-F	F 256 (15)	874 + 10.0	H15	U	21	95	5	19	Treated Timber Trestle	1934	Drainage	
0387	NRH 256-F	F 256 (15)	895 + 85.0	H15	U	21	38	2	19	Treated Timber Trestle	1934	Drainage	
0403	NRH 256-F	F 256 (15)	980 + 70.0	H15	U	21	38	2	19	Treated Timber Trestle	1934	Drainage	
0415	NRH 256-G	F 256 (15)	1042 + 24.9	H15	U	21	162	5	60	Steel Girder	1935	Big Dry Creek	
0422	NRH 256-G	F 256 (15)	1078 + 10.0	H15	U	21	76	4	19	Treated Timber Trestle	1935	Drainage	
0439	NRH 256-G	F 256 (15)	1170 + 10.0	H15	U	21	76	4	19	Treated Timber Trestle	1935	Drainage	
0449	NRH 256-G	F 256 (15)	1223 + 58.0	H15	U	21	19	1	19	Treated Timber Trestle	1934	Stockpass	
0464	NRH 256-G	F 256 (15)	1301 + 60.0	H15	U	21	57	3	19	Treated Timber Trestle	1935	Drainage	
0468	NRH 256-G	F 256 (15)	1325 + 15.0		U	21	19	1	19	Treated Timber Trestle	1934	Stockpass	
0477	NRH 256-G	F 256 (15)	1371 + 30.0	H15	U	21	38	2	19	Treated Timber Trestle	1935	Drainage	
0491	NRH 256-G		1445 + 48.0	H15	U	21	76	4	19	Treated Timber Trestle	1935	Drainage	
0501	NRH 256-G		1497 + 18.0	H15	U	21	76	4	19	Treated Timber Trestle	1935	Drainage	
0506	NRH 256-G		1522 + 99.5		U	21	19	1	19	Treated Timber Trestle	1935	Stockpass	
0519	NRH 256-G		1590 + 78.0	H15	U	21	95	5	19	Treated Timber Trestle	1935	Drainage	
0526	NRH 256-G		1629 + 23.0	H15	U	21	114	6	19	Treated Timber Trestle	1935	Drainage	
0537	NPH 256-H	FAP 256-H	1687 + 06.5	H15	U	23	161	4	60	Steel Beam	1936	Big Dry Creek	
0565	NPH-247-A	FAP 247-A	112 + 61.0	H15	U	23	63	3	25	Treated Timber Trestle	1936	Vale Creek	
0591	NPH-247-A	FAP 247-A	248 + 80.0	H15	U	23	63	3	25	Treated Timber Trestle	1936	Dry Wash	
0612	FAP 247-B		357 + 43.0	H15	U	23	76	4	19	Treated Timber Trestle	1936	Drainage	
0626	FAP 247-B		432 + 09.5	H15	U	23	63	3	25	Treated Timber Trestle	1936	Drainage	
0637	FAP 247-B		493 + 57.5	H15	U	23	63	3	25	Treated Timber Trestle	1936	Dry Wash	
0649	FAP 247-B		533 + 12.0	H15	U	23	76	4	19	Treated Timber Trestle	1936	Drainage	
0678	FAP 247-B		710 + 08.0	H15	U	23	396	8	59	Continuous Steel Beam	1936	Big Dry Creek	
0689	FAP 247-C	F 247 (17)	765 + 96.0	H15	U	23	125	5	25	Treated Timber Trestle	1937	L-S Creek	Lengthened 1939
0713	FAP 247-C	F 247 (17)	894 + 00.0	H15	U	23	38	2	19	Treated Timber Trestle	1937	Drainage	
0724	FAP 247-C	F 247 (17)	949 + 39.5	H15	U	23	57	3	19	Treated Timber Trestle	1937	Drainage	
0739	FAP 247-C	F 247 (17)	1032 + 16.5	H15	U	24	25	1	25	Treated Timber Trestle	1939	Drainage	
0741	FAP 247-C	F 247 (17)	1040 + 30.0	H15	U	23	76	4	19	Treated Timber Trestle	1937	Drainage	
0759	FAP 247-C	F 247 (17)	1135 + 40.5	H15	U	24	101	5	25	Treated Timber Trestle	1941	Drainage	
0770	FAP 247-C	F 247 (17)	1194 + 63.5	H15	U	24	93	3	35	Treated Timber Trestle	1939	Drainage	
0806	FAP 247-C	F 247 (17)	1385 + 00.3	H15	U	23	404	8	50	Steel Beam	1937	Little Dry Creek	
0888	FAP 247-E	F 247 (16)	1815 + 23.5	H15	U	24	95	5	19	Treated Timber Trestle	1938	Drainage	
McCone County													
228-0200-0002	FAP 247-F	F 247 (15)	1890 + 85.0	H15	U	24	125	5	25	Treated Timber Trestle	1939	Timber Creek	
0011	FAP 247-F	F 247 (15)	1939 + 67.5	H15	U	24	123	5	35	Treated Timber Trestle	1939	Skull Creek	
0044	FAP 247-F	F 247 (15)	2112 + 78.0	H15	U	24	57	3	19	Treated Timber Trestle	1939	Drainage	
0047	FAP 247-F	F 247 (15)	2129 + 48.5	H15	U	24	85	3	35	Treated Timber Trestle	1939	Drainage	
0061	FAP 247-F	F 247 (15)	2206 + 00.0	H15	U	24	85	3	35	Treated Timber Trestle	1939	Drainage	
0062	FAP 247-F	F 247 (15)	2209 + 64.0	H15	U	24	76	4	19	Treated Timber Trestle	1939	Drainage	
0067	FAP 247-F	F 247 (15)	2234 + 62.5	H15	U	24	95	5	19	Treated Timber Trestle	1939	Drainage	
0086	FAP 247-F	F 247 (15)	2232 + 77.5	H15	U	24	75	3	25	Treated Timber Trestle	1939	Coulee	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 15													
McCone County													
228-0200-0094	FAP 247-F	F 247 (15)	2376 + 00.0		U	29	11	1	11	Treated Timber Trestle	1939	Stockpass	
0104	FAP 247-F	F 247 (15)	2425 + 00.0		U	28.5	11	1	11	Treated Timber Trestle	1939	Stockpass	
0115	FAP 247-D	F 247 (15)	2489 + 95.0		U	27	11	1	11	Treated Timber Trestle	1939	Stockpass	
0129	FAP 247-D	F 247 (15)	2565 + 30.0		U	27	11	1	11	Treated Timber Trestle	1939	Stockpass	
0133	FAP 247-D	F 247 (15)	2585 + 59.0	H15	U	23	38	2	19	Treated Timber Trestle	1937	Dirty Creek	
0185	FAP 247-D	F 247-D (2)	2859 + 95.5	H15	U	23	63	3	25	Treated Timber Trestle	1937	Cotter Creek	
0218	FAP 247-G		148 + 23.0	H15	U	24	76	4	19	Treated Timber Trestle	1941	Stoney Butte Creek	
0232	FAP 247-G		220 + 37.0	H15	U	24	76	4	19	Treated Timber Trestle	1941	Drainage	
0248	FAP 247-G		308 + 96.5	H15	U	24	57	3	19	Treated Timber Trestle	1941	Antelope Creek	
0272	FAP 247-G		433 + 00.5	H15	U	24	95	5	19	Treated Timber Trestle	1941	Drainage	
0281	FAP 247-G		480 + 63.0	H15	U	24	114	6	19	Treated Timber Trestle	1941	Old Channel Redwater River	
0291	FAP 247-G		532 + 81.0	H15	U	24	38	2	19	Treated Timber Trestle	1941	Drainage	
0316	FAP 246-C		67 + 23.5	H15	U	22	267	5	75	Steel Girder	1933	Redwater River	
0321	FAP 246-C		93 + 84.0	H15	U	21	38	2	19	Treated Timber Trestle	1933	Drainage	
228-0203-0352	FAP 246-C		258 + 57.0	H15	U	21	114	6	19	Treated Timber Trestle	1933	Buffalo Spring Creek	
0402	FAP 246-C		522 + 25.0		U	25	7	1	7	Treated Timber Trestle	1933	Stockpass	
Dawson County													
211-0203-0005	FAP 246-C		615 + 72.0	H15	U	21	76	4	19	Treated Timber Trestle	1933	Cottonwood Creek	
0029	FAP 246-C		741 + 27.5	H15	U	21	95	5	19	Treated Timber Trestle	1933	Berry Creek	
0060	FAP 246-C		904 + 60.0	H15	U	21	76	4	19	Treated Timber Trestle	1933	Drainage	
0084	FAP 246-B		982 + 00.0	H15	U	21	57	3	19	Treated Timber Trestle	1932	Hay Creek	
0095	FAP 246-B		1040 + 30.0	H15	U	21	76	4	19	Treated Timber Trestle	1932	Hay Creek	
0108	FAP 246-B		1107 + 68.5	H15	U	21	57	3	19	Treated Timber Trestle	1932	Sand Creek	
0120	FAP 246-B		1174 + 23.5	H15	U	23	57	3	19	Treated Timber Trestle	1932	Drainage	
0173	FAP 246-B		1453 + 49.0	H15	U	21	114	6	19	Treated Timber Trestle	1952	Upper Seven Mile Creek	
0177	FAP 246-B		1474 + 88.0	H15	U	21	76	4	19	Treated Timber Trestle	1949	Drainage	
0182	FAP 246-B		1500 + 19.0	H15	U	21	38	2	19	Treated Timber Trestle	1932	Drainage	
0198	FAP 246-B		1587 + 82.5	H15	U	21	95	5	19	Treated Timber Trestle	1932	Drainage	
0211	FAP 246-B		1654 + 75.0		U		3x6x32			Concrete Box	1932	Drainage	
0220	FAP 246-B		1702 + 28.0	H15	U	21	76	4	19	Treated Timber Trestle	1932	Drainage	
0243	FAP 246-A		48 + 12.5	H15	U	19	95	5	19	Treated Timber Trestle	1930	Drainage	
0256	FAP 246-A		116 + 68.0	H15	U	24	38	2	19	Treated Timber Trestle	1941	Drainage	
0262	FAP 246-A		147 + 90.5	H15	U	19	57	3	19	Treated Timber Trestle	1930	Drainage	
0274	FAP 246-A		213 + 57.0	H15	U	19	114	6	19	Treated Timber Trestle	1930	Drainage	
0278	FAP 246-A		230 + 02.5	H15	U	19	95	5	19	Treated Timber Trestle	1930	Drainage	
0290	FAP 246-A		296 + 82.0	H15	U	19	114	6	19	Treated Timber Trestle	1930	Drainage	
0351	FAP 246-A		616 + 52.0	H15	U	19	114	6	19	Treated Timber Trestle	1930	Drainage	
F.A.P. Route 15 &													
FAI Route 94	Present Routing												
111-0100-0364	F 130 (15) U2	F 130 (15) U1	1374 + 73.0	H20-S16	U	28	120	4	45	Continuous Concrete T Beam	1959	Dry Creek	
0364P	F 130 (15) U2	F 130 (15) U1	1374 + 73.0	H20-S16	U	28	120	4	45	Continuous Concrete T Beam	1959	Dry Creek	
0377	F 213 (3)		1440 + 82.2	H20-S16	U	28	1317.5	8	183	Concrete Girder	1958	Yellowstone River	
0389	FAP 199-A		31 + 95.0	H15	U	24	90	4	22.5	Continuous Concrete Slab	1923	Graveyard Coulee	
0411	NRH 6		92 + 17.0	H15	U	22	180.3	3	59	Concrete T Beam	1934	Glendive Creek	
0466	FI 234 (4)		1 + 88.5	H20-S16	U	28	106	2	53	Continuous Steel Girder	1951	Griffith Creek	
0503	FI 234 (4)		576 + 30.5	H20-S16	U	28	106	2	53	Continuous Steel Girder	1951	Krug Creek	
Wibaux County													
155-0100-0067	FAP 61-B		1429 + 12.5	H15	U	29	125	5	25	Treated Timber Trestle	1937	Dry Creek	
0074	FAGM 61-G		1472 + 90.0	H15	U	26	276	3	106	Continuous Steel Girder	1930	Beaver Creek	
0081	FAP 35-B		1511 + 45.0		U	31	11	1	11	Treated Timber Trestle	1940	Stockpass	
0084	FAP 35-B		1529 + 18.0	H15	U	28	76	4	19	Treated Timber Trestle	1940	Yates Creek	
0094	FAP 35-A		1580 + 04.5	H15	U	23	95	5	19	Treated Timber Trestle	1935	Yates Creek	
F.A.P. Route 15	- LEISTON	SPUR											
Fergus County													
No Bridges													
F.A.P. Route 15	- GLENDIVE	LOOP											
Dawson County													
111-0100-0011	FAP 213		7 + 54.2	H15	14'11"	19	1344.8	7	216	Steel Truss	1926	Yellowstone River	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 16													
& FAI Route 90	Present Routing												
Big Horn County													
102-0670-0040	FI 212 (8)		1941 + 68.5	H20-S16	U	30	64.5	4	25	Continuous Steel Girder	1949	Pass Creek	
0047	FI 212 (8)		1904 + 57.0	H20-S16	U	30	64.5	4	25	Continuous Steel Girder	1949	Pass Creek	
0131	FI 212 (9)		1458 + 50.0	H20-S16	U	30	120	2	60	Continuous Steel Girder	1950	Little Big Horn River	
0223	FI 212 (11)		972 + 21.5	H20-S16	U	30	63.9	3	40	Concrete T Beam	1955	Lodge Grass Creek	
0294	FI 212 (11)		594 + 52.0	H20-S16	U	28	136	4	54	Concrete T Beam	1955	Little Big Horn River	
0352	I-IN 212 (12)	IN 90-9(6)510	285 + 39.0	H20-S16	U	28	156	4	60	Concrete T Beam	1956	Little Big Horn River	
0411	I-FI 188 (7)	IN 90-9(6)510	908 + 75.0	H20-S16	U	28	156	4	60	Concrete T Beam	1956	Little Big Horn River	
0418	I 90-9(7)508		12 + 13.7		15	38.5				Underpass	1959	Montana 8 Interchange	
0418P	I 90-9(7)508		12 + 13.7		15	38.5				Underpass	1959	Montana 8 Interchange	Same Structure as 0418
0431	FLI 8-A(1)		802 + 59.5	H20-S16	U	28	130	2	65	Continuous Steel Girder	1949	Little Big Horn River	
0431P	I 90-9(5)498		801 + 81.2	H20-S16	U	28	164.5	4	51.5	Prestressed Concrete Beams	1959	Little Big Horn River	
0431F	I 90-9(5)498		7 + 64.0	H20-S16	U	24	153	3	51.5	Prestressed Concrete Beams	1959	Little Big Horn River	
0435	I 90-9(5)498		784 + 46.7	H20-S16	U	38	133	3	51.5	Prestressed Concrete Beams	1959	Crow Agency Interchange	
0435P	I 90-9(5)498		784 + 41.6	H20-S16	U	38	133	3	51.5	Prestressed Concrete Beams	1959	Crow Agency Interchange	
0486	I 90-9(5)498		515 + 60.0	H20-S16	U	44	15.2	1	15.2	Concrete Slab	1959	Junior Grade Separation	
0494	I 90-9(5)498		470 + 95.2	H20-S16	U	38	118	3	46.5	Prestressed Concrete Beams	1959	Dunmore Interchange	
0494P	I 90-9(5)498		470 + 95.2	H20-S16	U	38	118	3	46.5	Prestressed Concrete Beams	1959	Dunmore Interchange	
0546	SNFAP188(3)		182 + 76.0	H15	15	26	577.8	3	203.8	Steel Truss	1943	Big Horn River	
0580	FAP 187-E		2113 + 07.5	H15	U	22	31	1	31	Concrete T Beam	1931	Two Leggin Canal	
0617	FAP 187-E		1899 + 99.5		U	33.5	19	1	19	Treated Timber Trestle	1931	Drainage & Stockpass	
0627	FAP 187-E		1849 + 93.0	H15	U	30	38	2	19	Treated Timber Trestle	1931	Perista Creek	Widened 1950
0673	FAP 187-E		1609 + 22.5		U	33.3	19	1	19	Treated Timber Trestle	1931	Drainage & Stockpass	
0687	NPGH 187-E		1531 + 29.2	H15	U	24	232.8	7	60	Concrete T Beam	1936	CB&Q RY	
0692	FAP 187-E		1506 + 50.0		U		6x6x28			Concrete Box	1931	Stockpass	
0725	STATE FORCES	FAP 187-D	1330 + 66.0	H15	U	24	57	3	19	Untreated Timber Trestle	1947	Fly Creek	
0756	FAP 187-D		1168 + 87.5		U	31.3	19	1	19	Treated Timber Trestle	1929	Drainage & Stockpass	
Yellowstone County													
156-0670-0137	FAP 187-A		246 + 59.7	H15	U	20	55	3	31	Concrete Slab	1926	East Fork Pryor Creek	
0139	FAP 187-A		6 + 50.0	H15	U	19.8	69	3	33	Concrete Slab	1926	Pryor Creek	
0231	FAP 187-C		489 + 28.5	H15	U	19	57	3	19	Untreated Timber Trestle	1928	Dry Creek	
0251	NPGH 187F(3)		241 + 09.5	H15	U	24	261.8	3	83	Continuous Steel Beam	1936	NP RY	
0253	NRH 187-F(2)		13 + 15.0	H15	15	22	540	2	270	Continuous Steel Truss	1935	Yellowstone River	
0253	I 90-8(10)451		938 + 57.3	H20-S16	U	28	945.2	9	183	Riveted Plate Girder		Yellowstone River	Let 5-25-60, Comp. 6-30-62-New Align.
0253P	I 90-8(10)451		938 + 93.8	H20-S16	U	28	938.2	9	183	Riveted Plate Girder		Yellowstone River	Let 5-25-60, Comp. 6-30-62-New Align.
0255	NPH 187-B	FAP 187-B	18 + 10.0	H15	U	30	35	1	35	Concrete T Beam	1936	Sewer Ditch	
FAP Route 16 &													
FAI Route 94	Present Routing												
No Bridges													
FAP Route 16													
0297	FAP 53-A		182 + 71.2	H15	U	23	57	3	19	Treated Timber Trestle	1931	Bitter Creek	
0300	FAP 108-C		3 + 25.0		U		3x5x30			Concrete Box	1930	Drainage	
0303	FAP 108-C		15 + 30.5	H-9.2	U	24.5	39	1	39	Steel I Beam	1930	Billings Bench	Water Ass'n. Canal - Widened 1954
0349	FAP 108-C		257 + 48.5	H15	U	25	31.2	1	31.2	Steel I Beam	1941	Eleven Mile Creek	
0354	FAP 108-C		283 + 71.1	H15	U	24.5	38	2	19	Treated Timber Trestle	1930	Middle Fork Twelve Mile Creek	Widened 1954
0357	FAP 108-C		301 + 01.0	H15	U	24.2	38	2	19	Treated Timber Trestle	1930	North Fork Twelve Mile Creek	Widened 1954
0409	FAP 108-C		575 + 58.5	H15	U	24.5	57	3	19	Treated Timber Trestle	1930	South Fork Crooked Creek	Widened 1954
0416	FAP 108-C		612 + 33.5	H15	U	24.5	57	3	19	Treated Timber Trestle	1930	North Fork Crooked Creek	Widened 1954
0451	FAP 108-C		798 + 13.5	H15	U	24.5	57	3	19	Treated Timber Trestle	1930	Dry Wash	Widened 1954
0492	FAP 108-C		1012 + 49.5	H15	U	24.5	57	3	19	Treated Timber Trestle	1930	Drainage	Widened 1954
0493	FAP 108-C		1020 + 41.5	H15	U	24.5	57	3	19	Treated Timber Trestle	1930	Drainage	Widened 1954
Musselshell County													
133-0870-0016	FAP 108-C		1128 + 52.0	H15	U	24.5	38	2	19	Treated Timber Trestle	1930	Drainage	Widened 1954
0026	FAP 108-C		1182 + 00.0	H15	U	27	57	3	19	Treated Timber Trestle	1930	Drainage	Widened 1948
0040	FAP 108-C		1256 + 11.0		U	27	19	1	19	Treated Timber Trestle	1930	Drainage	
0045	F 108 (5)		328 + 95.5	H20-S16	U	28	75	3	25	Treated Timber Trestle	1955	Razor Creek	
0059	FAP 108-B		256 + 80.0		U	32	10	1	10	Untreated Timber Trestle	1921	Stockpass	
0082	FAP 108-B		137 + 10.0		U	23	8	1	8	Untreated Timber Trestle	1921	Stockpass	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 16													
Musselshell County													
133-0870-0122	FAP 108-A		550 + 20.0		U	26	14	1	14	Untreated Timber Trestle	1921	Stockpass	
0159	FAP 108-A		336 + 50.0		U	26	16	1	16	Untreated Timber Trestle	1921	Stockpass	
0181	FAP 108-A		248 + 30.0	H15	U	24.5	57	3	19	Treated Timber Trestle	1930	Half Breed Creek	Widened 1955
0195	FAP 108-A		178 + 55.0		U	27	10	1	10	Untreated Timber Trestle	1921	Stockpass	
0206	FAP 108-A		118 + 45.5	H15	U	25	31.2	1	31.2	Treated Timber Trestle	1942	Half Breed Creek	
0208	FAP 108-A		105 + 50.0	H15	U	24	57	3	19	Treated Timber Trestle	1937	Half Breed Creek	
0210	FAP 108-A		97 + 60.0	H15	U	24	57	3	19	Treated Timber Trestle	1937	Half Breed Creek	
0217	FAP 108-A		60 + 65.0		U	27	8	1	8	Untreated Timber Trestle	1921	Stockpass	
0226	FAP 33		42 + 83.0	H15	U	26.5	76	4	19	Treated Timber Trestle	1932	Half Breed Creek	Widened 1955
0229	FAP 33		57 + 20.0	H15	U	26.2	57	3	19	Treated Timber Trestle	1932	Drainage	Widened 1955
0250	FAP 33		167 + 46.5	H15	U	24	229	3	72	Continuous Steel Beam	1937	Musselshell River	
0254	WPGH 33		189 + 29.8	H15	U	24	167.7	3	104	Steel Truss	1937	CMST P&P RY	
0341	FAP 138-A		851 + 74.0		U	23	7	1	7	Treated Timber Trestle	1933	Stockpass	
0351	FAP 138-A		800 + 00.0	H15	U	21	76	4	19	Treated Timber Trestle	1933	South Willow Creek	
0362	FAP 138-A		738 + 75.0	H15	U	21	38	2	19	Treated Timber Trestle	1933	Drainage	
0372	FAP 138-A		690 + 45.0		U	25	7	1	7	Treated Timber Trestle	1933	Stockpass	
0417	FAP 138-A		458 + 47.5	H15	U	21	95	5	19	Treated Timber Trestle	1933	Willow Creek	
0459	FAP 138-B		230 + 34.0		U	23	7	1	7	Treated Timber Trestle	1933	Stockpass	
Petroleum County													
135-0870-0007	FAP 28		40 + 25.0		U	21	19	1	19	Untreated Timber Trestle	1921	Stockpass	
0014	FAP 28		0 + 04.0		U	23	7	1	7	Untreated Timber Trestle	1921	Stockpass	
0029	FAP 28		1133 + 99.5	H15	U	21	133	7	19	Treated Timber Trestle	1933	Flatwillow Creek	
Fergus County													
114-0870-0023	FAP 28		898 + 78.5	H15	U	21	57	3	19	Treated Timber Trestle	1933	Spring Creek	
0027	FAP 27		877 + 60.5	H15	U	21	57	3	19	Treated Timber Trestle	1933	Pike Creek	
0039	FAP 27		815 + 25.0		U	23	7	1	7	Untreated Timber Trestle	1933	Stockpass	
0043	FAP 27		793 + 00.0		U	23	7	1	7	Untreated Timber Trestle	1933	Stockpass	
0053	FAP 27		742 + 64.0		U	23	7	1	7	Untreated Timber Trestle	1933	Stockpass	
0058	FAP 27		716 + 00.5	H15	U	21	57	3	19	Treated Timber Trestle	1933	Pike Creek	
0077	FAP 27		615 + 15.0		U	23	7	1	7	Untreated Timber Trestle	1933	Stockpass	
0124	F 27 (3)		239 + 90.0	H15-S12	U	28	57	3	19	Treated Timber Trestle	1952	Elk Creek	
0180	FAP 26-B		565 + 50.5	H15	U	19	57	3	19	Untreated Timber Trestle	1928	Drainage	
214-0192-0199	COUNTY				U	15.5	40	1	40	Steel I Beam		South Fork MacDonald Creek	
0201	COUNTY				U	15.5	19	2	19	Untreated Timber Trestle		North Fork MacDonald Creek	
0214	COUNTY				U	15.5	48	3	16	Untreated Timber Trestle		Chippewa Creek	
0244	COUNTY				U	16	15	1	15	Untreated Timber Trestle		Drainage	
0255	COUNTY				U	20	48	3	16	Untreated Timber Trestle	1949	Fords Creek	
0279	COUNTY				U	20	40	2	20	Pile Trestle	1949	Branch of Fords Creek	
0302	F 333 (23)U2	F 333(23) U1	592 + 71.0	H20-S16	U	28	91.5	2	45.7	Prestressed Concrete Beam	1960	South Fork Bear Creek	
0356	F 333 (23)U2	F 333(23) U1	893 + 85.0	H20-S16	U	28	81.5	2	40.7	Prestressed Concrete Beam	1960	North Fork Bear Creek	
214-0190-0410	FAP 333 B		27 + 12.5	H15	U	24	75	3	25	Treated Timber Trestle	1940	Overflow Box Elder	
0438	FAP 333 B		175 + 28.5	H15	U	24	57	3	19	Treated Timber Trestle	1940	Box Elder Creek	
0444	FAP 333 B		204 + 00.0	H15	U	24	57	3	19	Treated Timber Trestle	1940	Pump Creek	
0619	F 333 (13)		1205 + 16.0	H20-S16	U	28	698	6	180	Steel Girder	1959	Missouri River	
Phillips County													
236-0190-0310	F 333-F (1)		2656 + 23.5	H15-S12	U	24	57	3	19	Treated Timber Trestle	1948	Beaver Creek	
0364	FAP 333-E(1)		2950 + 00.0	H15	U	24	38	2	19	Treated Timber Trestle	1947	Drainage	
0368	FAP 333-E(1)		2973 + 74.5	H15	U	24	63	3	25	Treated Timber Trestle	1947	Drainage	
0373	FAP 333-E(1)		3000 + 69.0	H15	U	24	138	6	19	Treated Timber Trestle	1947	Little Warm Creek	
0418	FAP 333-E(1)		3233 + 80.0	H15	U	24	76	4	19	Treated Timber Trestle	1947	Drainage	
0452	FAP 333-D(1)	FAP 333-D(2)	3418 + 05.0	H15	U	24	100	4	25	Treated Timber Trestle	1941	Big Warm Creek	
0479	FAP 333-D(1)	FAP 333-D(2)	3554 + 08.0		U	26.3	19	1	19	Treated Timber Trestle	1941	Drainage	
0483	FAP 333-D(1)	FAP 333-D(2)	3576 + 00.0	H15	U	24	57	3	19	Treated Timber Trestle	1941	Wild Horse Creek Overflow	
0486	FAP 333-D(1)	FAP 333-D(2)	3589 + 21.8	H15	U	24	100	4	25	Treated Timber Trestle	1941	Wild Horse Creek	
0489	FAP 333-C(1)	FAP 333-C(2)	205 + 00.0	H15	U	24	100	4	25	Treated Timber Trestle	1940	Wild Horse Creek	
0507	FAP 333-C(1)	FAP 333-C(2)	301 + 30.0	H15	U	24	38	2	19	Treated Timber Trestle	1940	Three Mile Creek	
0519	FAP 333-C(1)	FAP 333-C(2)	363 + 40.0	H15	U	24	57	3	19	Treated Timber Trestle	1940	Drainage	
0522	FAP 333-C(1)	FAP 333-C(2)	379 + 90.0	H15	U	24	57	3	19	Treated Timber Trestle	1940	Drainage	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 16													
Phillips County													
236-0190-0551	FAP 333-C(1)	FAP 333-C(2)	536 + 00.0	H15	U	24	100	4	25	Treated Timber Trestle	1940	West Alkali Creek	
0557	FAP 333-C(1)	FAP 333-C(2)	567 + 20.0	H15	U	24	75	3	25	Treated Timber Trestle	1940	Black Coulee	
0578	FAP 333-C(1)	FAP 333-C(2)	678 + 20.0	H15	U	24	76	4	19	Treated Timber Trestle	1940	Halfway Coulee	
0612	FAP 333-A(2)	FAP 333-A(3)	105 + 75.2	H15	U	24	156.5	2	104	Steel Pony Truss	1940	Alkali Creek	
0617	FAP 333-A(1)	FAP 333-A(3)	134 + 65.0	H15	U	24	57	3	19	Treated Timber Trestle	1938	Desjardin Coulee	
0660	FAP 333-A(1)	FAP 333-A(3)	363 + 89.0	H15	U	24	75	3	25	Treated Timber Trestle	1938	South Fork Taylor Creek	
0662	FAP 333-A(1)	FAP 333-A(2)	371 + 27.0	H15	U	24	100	4	25	Treated Timber Trestle	1938	North Fork Taylor Creek	
0686	FAP 333-A(1)	FAP 333-A(2)	497 + 34.0	H15	U	24	100	4	25	Treated Timber Trestle	1938	Canal	
0693	FG 333 (11)		537 + 30.4		14	30				Underpass	1951	GN RY	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 17													
FAI Route 94	Present Routing												
Custer County													
109-0100-0181	FAP 158 B	FI 158 (7)	692 + 10.5	H15	U	30	171	9	19	Treated Timber Trestle	1929	Cottonwood Creek	Widened 1948 Under FI 158 (7)
0195	FAP 158 B	FI 158 (7)	763 + 13.5	H15	U	30	57	3	19	Treated Timber Trestle	1929	Miles Creek	Widened 1948 Under FI 158 (7)
0215	FAP 158 B	FI 158 (7)	871 + 53.0	H15	U	30	38	2	19	Treated Timber Trestle	1929	Macks Creek	Widened 1948 Under FI 158 (7)
Prairie County													
140-0100-0001	FAP 158 C	FI 158 (7)	1 + 57.5	H15	U	30	95	5	19	Treated Timber Trestle	1930	Williams Coulee	Widened 1948 Under FI 158 (7)
0028	FAP 158 C	FI 158 (7)	146 + 50.5	H15	U	30	57	3	19	Treated Timber Trestle	1930	Camp Creek	Widened 1948 Under FI 158 (7)
0065	County Const.	FAP 158 C(2)	346 + 84.5	H15	15	26	632.7	5	203.8	Continuous Steel Truss	1945	Powder River	
0088	FAP 158-C		465 + 70.0	H15	U	19	114	6	19	Treated Timber Trestle	1930	Sand Coulee	
0096	FAP 158 C	FI 158 (7)	508 + 28.5	H15	U	30	57	3	19	Treated Timber Trestle	1930	Conn's Coulee	Widened 1948 Under FI 158 (7)
0114	FAP 158 C		603 + 09.5		U	28	19	1	19	Treated Timber Trestle	1930	Drainage & Stockpass	
0122	FAP 158 C	FI 158 (7)	645 + 69.0	H15	U	30	38	2	19	Treated Timber Trestle	1930	Drainage	Widened 1948 Under FI 158 (7)
0134	FAP 158 C	FI 158 (7)	705 + 00.0	H15	U	30	38	2	19	Treated Timber Trestle	1930	Drainage	Widened 1948 Under FI 158 (7)
0167	FAP 130 C		156 +50.0		U		4x6x28			Concrete Box	1928	Drainage	
0170	NRH 130 D		171 + 37.9		15	31.5				Underpass	1934	C.M.S.T. P.R.R.	
0223	FI 130 (10)		450 + 66.0	H20-S16	U	28	220	2	110	Continuous Steel Girder	1949	O'Fallon Creek	
0226	NRH 130 B	FGI 130 (11)	468 + 96.8	H15	U	28	146	3	51	Concrete T Beam	1934	NP RY	Widened 1949 Under FGI 130 (11)
0237	FAP 130 C	FAP 130 C(2)	523 + 50.0		U		5x8x72			Concrete Box	1928	Canal	
0245	FAP 130 B(4)		37 + 04.0	H15	15	26	1142.2	2	570	Steel Truss	1945	Yellowstone River	
0268	FI 130 (14)	FI 130 (13)	158 + 50.0	H20-S16	U	28	64.5	4	25	Steel I Beam	1949	Hatchet Creek	
Dawson County													
111-0100-0011	FI 130 (14)	FI 130 (13)	316 + 70.0	H20-S16	U	28	164.5	8	25	Steel I Beam	1949	Bad Route Creek	
0058	FI 130 (14)	FI 130 (13)	565 + 00.0	H20-S16	U	28	164.5	8	25	Steel I Beam	1949	Cracker Box Creek	
0106	FI 130 (14)	FI 130 (13)	820 + 69.5	H20-S16	U	28	65	3	25	Steel I Beam	1949	USRS Canal	
0107	FI 130 (14)	FI 130 (13)	826 + 00.0	H20-S16	U	28	189.5	9	25	Steel I Beam	1949	Clear Creek	
0110	FI 130 (14)	FI 130 (13)	842 + 57.5	H20-S16	U	28	31	1	31	Steel I Beam	1949	Canal	
0133	FI 130 (14)	FI 130 (13)	962 + 61.1	H20-S16	U	28	64.5	4	25	Steel I Beam	1949	Whoopup Creek	
0156	FI 130 (14)	FI 130 (13)	1083 + 82.5	H20-S16	U	28	39.5	3	25	Steel I Beam	1949	USRS Canal	
0157	FI 130 (14)	FI 130 (13)	1088 + 00.0	H20-S16	U	28	89.5	5	25	Steel I Beam	1949	Sand Creek	
0159	FI 130 (14)	FI 130 (13)	1102 + 83.5	H20-S16	U	28	21	1	21	Concrete T Beam	1949	USRS Canal	
0185	FI 130 (14)	FI 130 (13)	1239 + 50.0	H20-S16	U	28	21	1	21	Concrete T Beam	1949	USRS Canal	
0201	F 130 (15)		1324 + 15.0	H20-S16	U	28	120	4	45	Continuous Concrete T Beam	1960	Upper Seven Mile Creek	
0201P	F 130 (15)		1324 + 15.0	H20-S16	U	28	120	4	45	Continuous Concrete T Beam	1960	Upper Seven Mile Creek	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER BUILT UNDER	PROJECT NUMBER USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 18													
Custer County													
209-0220-0012	F 157 (14) U2	F 157 (14) U1	58 + 41.5	H20-S16	U	28	971	7	180	Steel Girder	1957	Yellowstone River	
0040	FAP 157-F		145 + 57.0	H15	U	20	164	4	45	Concrete T Beam	1930	South Fork Sunday Creek	
0061	FAP 157-F		253 + 19.0	H15	U	23	38	2	19	Treated Timber Trestle	1930	Drainage	Widened by State Forces
0067	FAP 157-F		287 + 28.5	H15	U	19	57	3	19	Treated Timber Trestle	1930	Drainage	
0076	FAP 157-F		333 + 34.5	H15	U	19	57	3	19	Treated Timber Trestle	1930	Drainage	
0092	FAP 157-F		420 + 78.5	H15	U	19	57	3	19	Treated Timber Trestle	1930	Drainage	
0103	FAP 157-F		475 + 41.0	H15	U	19	38	2	19	Treated Timber Trestle	1930	Drainage	
0112	FAP 157-F		526 + 82.0	H15	U	20	117.8	3	45	Concrete T Beam	1930	North Sunday Creek	
0121	FAP 157-F		584 + 21.5	H15	U	19	57	3	19	Treated Timber Trestle	1930	Owens Coulee	
0135	FAP 157-F		656 + 98.5	H15	U	19	57	3	19	Treated Timber Trestle	1930	Drainage	
0143	FAP 157-F		701 + 52.0	H15	U	19	76	4	19	Treated Timber Trestle	1930	North Sunday Creek	
0154	FAP 157-F		758 + 56.0	H15	U	19	38	2	19	Treated Timber Trestle	1930	Drainage	
0163	FAP 157-A		836 + 94.0	H15	U	21.5	38	2	19	Untreated Timber Trestle	1928	Drainage	Widened by State Forces
0180	FAP 157-A		895 + 99.5	H15	U	19	57	3	19	Untreated Timber Trestle	1928	Grimes Creek	
Rosebud County													
244-0220-0051	FAP 157-D		689 + 92.5	H15	U	19	95	5	19	Treated Timber Trestle	1930	Dry House Creek	
0150	FAP 157-D		161 + 99.0	H15	U	19	38	2	19	Treated Timber Trestle	1930	Rock Springs Creek	
Garfield County													
217-0220-0032	FAP 157-E		895 + 98.5	H15	U	19	57	3	19	Treated Timber Trestle	1930	Drainage	
0043	FAP 157-E		843 + 39.0	H15	U	19	38	2	19	Treated Timber Trestle	1930	Drainage	
0054	FAP 157-E		818 + 99.5	H15	U	19	95	5	19	Treated Timber Trestle	1930	Red Butte Creek	
0058	FAP 157-E		795 + 90.5	H15	U	19	57	3	19	Treated Timber Trestle	1930	Drainage	
0069	FAP 157-E		737 + 13.0	H15	U	19	76	4	19	Treated Timber Trestle	1930	Drainage	
0083	FAP 157-E		665 + 85.5	H15	U	19	57	3	19	Treated Timber Trestle	1930	Drainage	
0097	FAP 157-E		589 + 09.5	H15	U	19	95	5	19	Treated Timber Trestle	1930	Thompson Creek	
0109	FAP 157-E		526 +19.0	H15	U	19	38	2	19	Treated Timber Trestle	1930	Drainage	
0137	FAP 157-E		376 + 61.5	H15	U	19	57	3	19	Treated Timber Trestle	1930	Drainage	
0143	FAP 157-E		345 + 03.0		U	24	7	1	7	Treated Timber Trestle	1930	Stockpass	
0147	FAP 157-E		327 + 41.5	H15	U	19	57	3	19	Treated Timber Trestle	1930	Drainage	
0159	FAP 157-E		261 + 03.0		U	24	7	1	7	Treated Timber Trestle	1930	Stockpass	
0200	FAP 157-E		43 + 91.5	H15	U	19	57	3	19	Treated Timber Trestle	1930	Drainage	
0209	FAP 157-C		548 + 70.5	H15	U	19	171	7	37	Steel I Beam	1929	Little Dry Creek	1930 4 Pile Replaced I Beam Spans
0211	FAP 157-C		537 + 50.5	H15	U	19	57	3	19	Treated Timber Trestle	1929	White Horse Creek	/State
0233	FAP 157-C		423 + 48.5	H15	U	19	57	3	19	Treated Timber Trestle	1929	Red Horse Creek	
0266	FAP 157-C		250 + 01.8	H15	U	19	38	2	19	Treated Timber Trestle	1929	Drainage	
0326	FAP 157-C		68 + 48.0	H15	U	19	76	4	19	Treated Timber Trestle	1929	Drainage	
0344	FAP 157-C		163 + 19.0	H15	U	19	38	2	19	Treated Timber Trestle	1929	Drainage	
0398	F 157 (12)		465 + 10.5	H15-S12	U	28	153	3	50	Concrete T Beam	1953	Sand Creek	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER		STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
	BUILT UNDER	USED IN PLACE											
F.A.P. Route 19													
Deer Lodge County													
112-0105-0003	FG 68 (4)		30 + 44.4	H15-S12	U	30	136	3	56	Continuous Steel Girder	1949	NP RY (Crackerville)	
0006	FAP 68-C		15 + 66.3	H15	U	28	52	2	26	Concrete T Beam	1928	Clark Fork	
0017	FAP 68-A		395 + 00.0		U	33	13.7		13.7	Concrete Box	1921	Drainage	
0018	FAP 68-A		388 + 25.0		U	33	15.7		15.7	Concrete Box	1921	Drainage	
0024	FAP 68-A		365 + 00.0		U		4x6x29			Concrete Box (Double)	1921	Drainage	
0025	FAP 68-A		358 + 00.0		U		3x4x30			Concrete Box	1921	Drainage	
0031	FAP 68-A		297 + 00.0		U		3x6x28			Concrete Box	1921	Drainage	
0042	FAP 68-A		234 + 00.0		U		4x6x26			Concrete Box (Triple)	1921	Brundy Fork	
0122	FAP 164-A	F 164 (5)(11)	81 + 12.0	H15	U	36	41	1	41	Concrete T Beam	1930	Warm Springs Creek	Widened 1956
0185	FAP 164-A	F 164 (9)(11)	377 + 83.7	H15-S12	U	34.7	41	1	41	Concrete T Beam	1930	Warm Springs Creek	Widened 1956
0275	FHP 17-A		91 + 00.0		U	26	6x6x28			Concrete Box (Double)	1934	Drainage	
Granite County													
120-0105-0076	FAP 175-A	F 175 (4)	234 + 58.8	H20-S16	U	36	63.4	2	31	Concrete T Beam	1931	Fred Burr Creek	Widened 1956
0212	FAP 205-C		768 + 90.0	H15	U	22	71.4	2	35	Concrete T Beam	1931	Boulder Creek	
0256	FAP 205-C		533 + 47.0	H15	U	22	114	3	37	Concrete T Beam	1931	Flint Creek	
0286	FAP 205-B		372 + 50.0		U		2x6x26			Concrete Box	1927	Drainage	
0290	FAP 205-B		354 + 50.0		U		2x6x26			Concrete Box	1927	Drainage	
0320	FAP 205-A		196 + 59.5	H15	U	20	39	1	39	Steel I Beam	1926	Willow Creek	
0338	FAP 205-A		97 + 50.0		U		3x6x26			Concrete Box (Double)	1926	Drainage	
0357	FAP 205-D		23 + 22.5	H15	U	22	267	4	75	Steel Girder	1934	Clark Fork	
0360	FAP 205-D		4 + 99.0	H15	U	21	25	1	25	Treated Timber Trestle	1934	Drainage	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (If Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 20													
Dawson County													
211-0160-0018	FAP 245-D		92 + 22.0	H15	U	21	76	4	19	Treated Timber Trestle	1932	Drainage	
0044	FAP 245-D		227 + 35.0	H15	U	21	190	10	19	Treated Timber Trestle	1932	Drainage (Signed Deer Creek)	
0071	FAP 245-C		56 + 83.0	H15	U	19	76	4	19	Treated Timber Trestle	1931	Three Mile Creek	
0077	FAP 245-C		90 + 00.0		U		6x6x36			Concrete Box	1931	Stockpass	
0081	FAP 245-C		110 + 08.5	H15	U	19	57	3	19	Treated Timber Trestle	1931	Drainage	
0085	FAP 245-C		131 + 64.5	H15	U	19	57	3	19	Treated Timber Trestle	1931	Drainage	
0102	FAP 245-C		217 + 24.0	H15	U	19	152	8	19	Treated Timber Trestle	1931	Lower Seven Mile Creek	
0111	FAP 245-C		264 + 50.0		U		3x6x32			Concrete Box (Double)	1931	Drainage	
0127	FAP 245-C		349 + 13.0	H15	U	19	152	8	19	Treated Timber Trestle	1931	Morgan Creek	
0157	FAP 245-C		511 + 45.0	H15	U	19	190	10	19	Treated Timber Trestle	1931	Thirteen Mile Creek	
0180	FAP 245-C		631 + 13.5	H15	U	19	57	3	19	Treated Timber Trestle	1931	Linden Creek	
Richland County													
242-0160-0019	F 245 (8)		329 + 21.5	H15-S12	U	28	150	6	25	Treated Timber Trestle	1954	Burns Creek	
0061	FAP 245-E		20 + 78.5	H15	U	21	57	3	19	Treated Timber Trestle	1933	Beef Slough	
0081	FAP 245-E		127 + 02.5	H15	U	21	57	3	19	Treated Timber Trestle	1933	Garden Coulee	
0090	FAP 245-E		175 + 43.5	H15	U	21	75	3	25	Treated Timber Trestle	1933	US #5 Canal	
0093	FAP 245-E		190 + 87.5	H15	U	21	95	5	19	Treated Timber Trestle	1933	Dunlap Creek	
0095	FAP 245-E		204 + 21.5	H15	U	21	63	3	25	Treated Timber Trestle	1933	US #5 Canal	
0144	FAP 245-E		452 + 21.5	H15	U	21	75	3	25	Treated Timber Trestle	1933	US #5 Canal	
0147	FAP 245-E		469 + 81.5	H15	U	21	57	3	19	Treated Timber Trestle	1933	Sears Creek	
0169	FAP 245-E		578 + 50.0		U		4x5x36			Concrete Box (Double)	1933	Sheep Pass & Drainage	
0193	FAP 245-A		34 + 00.0		U		2x6x30			Concrete Box	1927	Canal	
0235	FAP 245-A		259 + 67.0	H15	U	19	76	4	19	Untreated Timber Trestle	1927	Fox Creek	
0268	FAP 245-G		106 + 32.0	H15	U	23	38	2	19	Treated Timber Trestle	1936	Ditch	
0285	FAP 245-G		13 + 27.0	H15	U	23	114	6	19	Treated Timber Trestle	1936	Lone Tree Creek	
242-0200-0327	NRH 25-B		173 + 00.0				3x8x46			Concrete Box	1935	Canal	
0364	NRH 25-B		367 + 19.0	H15	U	21	114	6	19	Treated Timber Trestle	1935	First Hay Creek	
0369	NRH 25-B		393 + 32.5	H15	U	21	95	5	19	Treated Timber Trestle	1935	Second Hay Creek	
0377	NRH 25-B		437 + 02.0	H15	U	21	76	4	19	Treated Timber Trestle	1935	Third Hay Creek	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 21													
& FAI Route 15	Present Routing												
Cascade County													
107-0910-0001	I15-5(9)275U2	I15-5(9)275)U1	1215 + 35.3		17	45.5				Underpass	1960	U.S. 89-- Vaughn Interchange	F&P Route 3 #107-0890-0530
0001P	I15-5(9)275U2	I15-5(9)275U1	1215 + 35.3		17	45.5				Underpass	1960	U.S. 89-- Vaughn Interchange	#0001 & 0001P One Structure
Teton County													
150-0910-0111	FI 211 (9)	IN 211 (11)	1174 + 00.0		U		6x4x64			Concrete Arch	1955	Stockpass	
0172	FAP 211 (6)	IN 211 (11)	1494 + 75.7	H15	U	22	267	4	68	Steel Girder	1933	Teton River	
Pondera County													
137-0910-0079	FAP 211-C		997 + 40.5		U	21	19	1	19	Treated Timber Trestle	1933	Drainage	
0142	FAP 67-A		1446 + 72.5	H15	U	22	25	1	25	Concrete T Beam	1931	Irrigation Canal	
0154	FAP 67-A		1387 + 52.0	H15	U	22	21.5	1	21.5	Concrete Slab	1931	Irrigation Canal	
0166	FAP 67-A		1332 + 00.5		U	29	4x6x32			Concrete Box (Double)	1931	Irrigation Canal	
0191	FAP 67-A	FI 67 (4)	1195 + 19.0	H15	U	28	113	3	38	Concrete T Beam	1931	Dry Fork Marias River	Widened 1951
0246	FAP 67-A	FI 67 (4)	904 + 62.6	H15	U	28	63.6	2	31	Concrete T Beam	1931	Irrigation Canal	Widened 1951
0267	FAP 67-A		794 + 35.0		U	26	3x4x30			Concrete Box	1931	Irrigation Canal	
0297	FAP 67-A		635 + 50.0		U		4x6x32			Concrete Box	1931	Irrigation Canal	
Toole County													
151-0910-0029	FAP 67-B		345 + 11.8	H15	U	24	541.3	6	120	Continuous Steel Plate	1936	Marias River	
0071	I 15-8(3)351		147 + 03.8	H20-S16	U	40	360	7	67.5	Steel Beams	1960	US 2 & GN RY	
0071P	I 15-8(3)351		147 + 05.6	H20-S16	U	28	360	7	67.5	Steel Beams	1960	US 2 & GN RY	
0084	I 15-8(3)351		212 + 13.9		15	38.5				Underpass	1960	North Shelby Interchange	
0084P	I 15-8(3)351		212 + 71.7		15	38.5				Underpass	1960	North Shelby Interchange	#0084 & 0084P - One Structure
0340	FAP 243-C		1347 + 60.0		U	20	7	1	7	Treated Timber Trestle	1933	Stockpass	
0354	I 15-8(6)379U1		1420 + 02.8	H20-S16	U	28	168	3	66.5	Prestressed Concrete Beams		FAS Rte.214-Sunburst Interchange	Roadway Completion Date 7-31-61
0357	I-IG-15-8(6)												
	379 U1		1438 + 24.8	H20-S16	U	28	313	6	54.2	Steel Girder		GN RY	Roadway Completion Date 7-31-61
0405	FAP 243-C		1688 + 00.0		U	20	7	1	7	Treated Timber Trestle	1933	Stockpass	
F.A.P. Route 21	Sections in local use after Interstate Construction												
Toole County	In Shelby												
151-0910-0013	FAGM 243-D		5 + 99.0	H15	U	24	382	7	83.6	Steel Beam	1938	GN RY	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (#Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 22													
Daniels County													
210-0130-0026	State Forces	FAP 251-A	110 + 50.0		U	25	7	1	7	Treated Timber Trestle	1948	Stockpass	
0053	State Forces	FAP 251-A	265 + 50.0		U	25	7	1	7	Treated Timber Trestle	1948	Stockpass	
0071	State Forces	FAP 251-A	349 + 00.0		U	25	7	1	7	Treated Timber Trestle	1948	Stockpass	
0144	FAP 251-B		734 + 12.0	H15	U	21	76	4	19	Treated Timber Trestle	1935	North Fork of Eagle Creek	
0155	FAP 251-B		792 + 94.0		U	21.5	19	1	19	Treated Timber Trestle	1935	Gaines Creek	
Sheridan County													
246-0050-0026	FAP 251-C		136 + 10.0	H15	U	23	76	4	19	Treated Timber Trestle	1936	North Fork Eagle Creek	
0037	FAP 251-C		195 + 57.5	H15	U	23	95	5	19	Treated Timber Trestle	1936	Eagle Creek	
0060	FAP 251-C		317 + 21.0	H15	U	21	76	4	19	Treated Timber Trestle	1936	Redstone Creek	
0076	FAP 251-C		401 + 68.0	H15	U	23	125	5	25	Treated Timber Trestle	1936	Big Muddy Creek	
0084	FAP 251-C		443 + 45.0	H15	U	23	38	2	19	Treated Timber Trestle	1936	Canal	
0099	FAP 251-C		525 + 25.0		U	23	19	1	19	Treated Timber Trestle	1936	Stockpass	
0109	FAP 251-C		579 + 00.0		U	23	19	1	19	Treated Timber Trestle	1936	Archer Coulee	
0121	FAP 251-E		645 + 45.5		U	23	19	1	19	Treated Timber Trestle	1936	Drainage	
0137	FAP 251-E		724 + 50.0		U	23	19	1	19	Treated Timber Trestle	1936	Stockpass	
0145	FAP 251-E		766 + 44.0		U	27	11	1	11	Treated Timber Trestle	1936	Drainage	
0188	FAP 251-E		993 + 48.0	H15	U	23	114	6	19	Treated Timber Trestle	1936	Plentywood Creek	
0206	FAP 251-E		1088 + 72.0	H15	U	23	114	6	19	Treated Timber Trestle	1936	McCoy Creek	
0244	FAP 193-D	NRM 193-D	1170 + 11.4	H15	U	21	57	3	19	Treated Timber Trestle	1933	Box Elder Creek	
0249	FAP 193-D		1145 + 00.0		U	21	19	1	19	Treated Timber Trestle	1933	Stockpass	
0255	FAP 193-D		1109 + 00.0	H15	U	21	76	4	19	Treated Timber Trestle	1933	Marron Creek	
246-0160-0268	FAP 193-D		1041 + 49.0	H15	U	21	38	2	19	Treated Timber Trestle	1933	Drainage	
0278	FAP 193-D		986 + 64.0		U	21	19	1	19	Treated Timber Trestle	1933	Stockpass	
0285	FAP 193-D		952 + 27.5	H15	U	21	95	5	19	Treated Timber Trestle	1933	Ator Creek	
0289	FAP 193-D		932 + 50.0		U	21	19	1	19	Treated Timber Trestle	1933	Stockpass	
0293	FAP 193-D		912 + 60.0		U	21	7	1	7	Treated Timber Trestle	1933	Stockpass	
0302	FAP 193-D		862 + 36.0		U	21	19	1	19	Treated Timber Trestle	1933	Stockpass	
0335	FAP 193-D		682 + 71.0	H15	U	21	114	6	19	Treated Timber Trestle	1933	Antelope Creek	
0348	FAP 193-D		614 + 08.0		U	21	19	1	19	Treated Timber Trestle	1933	Drainage	
0357	FAP 193-B		565 + 59.5	H15	U	19	57	3	19	Treated Timber Trestle	1930	McLaughlin Creek	
0366	FAP 193-B		518 + 00.0				4x6x32			Concrete Box (Double)	1930	Drainage	
0374	FAP 193-B		475 + 50.0				4x5x30			Concrete Box (Double)	1930	Drainage	
0387	FAP 193-B		411 + 02.0	H15	U	19	76	4	19	Treated Timber Trestle	1929	Reserve Creek	
0401	FAP 193-B		336 + 00.0		U		4x5x32			Concrete Box	1929	Drainage	
0416	FAP 193-B		256 + 40.5	H15	U	19	95	5	19	Treated Timber Trestle	1929	Weiser Creek	
0441	FAP 193-B		125 + 00.0		U		4x4x32			Concrete Box	1929	Drainage	
0456	FAP 193-B		56 + 50.0				3x4x28			Concrete Box	1929	Drainage	
0478	FAP 193-E		489 + 02.5	H15	U	21	95	5	19	Treated Timber Trestle	1933	Medicine Lake Overflow	
0479	FAP 193-E		485 + 13.0	H15	U	21	190	10	19	Treated Timber Trestle	1933	Medicine Lake	
0521	FAP 193-E		265 + 64.5		U	25	7	1	7	Treated Timber Trestle	1933	Stockpass	
0532	FAP 193-E		206 + 91.0	H15	U	21	38	2	19	Treated Timber Trestle	1933	Homestead Creek	
Roosevelt County													
243-0160-0001	FAP 193-E		156 + 91.0	H15	U	21	38	2	19	Treated Timber Trestle	1933	McCabe Creek	
0010	FAP 193-E		703 + 84.5	H15	U	21	57	3	19	Treated Timber Trestle	1933	Lost Creek	
0040	FAP 193-C		716 + 60.5	H15	U	20	106	3	75	Pony Truss	1930	Sheep Creek	
0090	FAP 193-C		450 + 00.0		U		6x6x34			Concrete Box	1930	Stockpass	
0177	F-FG 273 (9)	F-FG 273 (11)	213 + 34.2	H20-S16	U	28	264	4	73	Steel Girder	1957	Spring Creek & GN RY	
0200	NRH 273-A		86 + 83.8	H15	15	20	1169	7	380	Thru Steel Truss	1934	Missouri River	
Richland County													
242-0160-0005	NRH 273-C		60 + 57.5	H15	U	21	95	5	19	Treated Timber Trestle	1934	Missouri River Overflow	
0014	NRH 273-C		11 + 54.0	H15	U	21	76	4	19	Treated Timber Trestle	1934	Dry Creek (Signed Day Creek)	
0038	NRH 273-D		694 + 00.0		U	23	19	1	19	Treated Timber Trestle	1937	Wallace Coulee	
0052	NRH 273-D		620 + 69.5	H15	U	23	76	4	19	Treated Timber Trestle	1937	Sheep Camp Coulee	
0059	FAP 273-G		575 + 59.5		U	25	11	1	11	Treated Timber Trestle	1937	Stockpass	
0063	FAP 273-G		557 + 00.0	H15	U	24	38	2	19	Treated Timber Trestle	1938	Lee Creek	
0074	FAP 273-G		496 + 00.0		U	25	11	1	11	Treated Timber Trestle	1938	Stockpass	
0075	FAP 273-G		491 + 56.0	H15	U	24	76	4	19	Treated Timber Trestle	1938	Shaw Coulee	
0085	FAP 273-G		440 + 74.0	H15	U	24	76	4	19	Treated Timber Trestle	1938	Cherry Creek	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES					REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 22													
Richland County													
242-0160-0092	FAP 273-H		404 + 10.0	H15	U	24	38	2	19	Treated Timber Trestle	1940	Middle Fork Cherry Creek	
0100	FAP 273-H		360 + 00.0		U	26	11	1	11	Treated Timber Trestle	1940	Stockpass	
0103	FAP 273-H		345 + 18.0	H15	U	24	38	2	19	Treated Timber Trestle	1940	Hackley Coulee	
0112	FAP 273-H		298 + 02.0	H15	U	24	76	4	19	Treated Timber Trestle	1940	South Fork Cherry Creek	
0124	FAP 273-H		232 + 30.0		U	26.5	11	1	11	Treated Timber Trestle	1940	Stockpass	
0175	FAP 273-H		874 + 00.0		U	25	11	1	11	Treated Timber Trestle	1940	Stockpass	
0201	FAP 273-H		740 + 15.0	H15	U	24	76	4	19	Treated Timber Trestle	1940	North Fork First Hay Creek	
0207	FAP 273-H		708 + 50.0		U	25	11	1	11	Treated Timber Trestle	1940	Stockpass	
0233	FAP 273-H		568 + 22.5	H15	U	24	95	5	19	Treated Timber Trestle	1940	South Fork First Hay Creek	
0237	FAP 273-H		548 + 77.0	H15	U	24	38	2	19	Treated Timber Trestle	1940	Stockpass	
0310	FAP 273-H		161 + 50.0		U	24	11	1	11	Treated Timber Trestle	1937	Stockpass	
0323	FAP 273-H		90 + 48.5		U	23	19	1	19	Treated Timber Trestle	1937	Stockpass	
0330	FAP 273-H		55 + 49.5	H15	U	29	75	3	25	Treated Timber Trestle	1937	US RS Canal	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 23													
Custer County													
109-2120-0024	State Forces	FAP 18	100 + 37.0	H15	U	23	50	2	25	Treated Timber Trestle	1937	Irrigation Canal	
0030	FAP 18		131 + 59.5		U	23	19	1	19	Untreated Timber Trestle	1927	Stockpass	
0064	FAP 156-D		223 + 11.0	H15	U	23	57	3	19	Treated Timber Trestle	1936	Cowles Creek	
0069	FAP 156-D		254 + 44.0	H15	U	23	38	2	19	Treated Timber Trestle	1936	Irrigation Canal	
0079	FAP 156-D		303 + 22.0	H15	U	23	50	2	25	Treated Timber Trestle	1936	Irrigation Canal	
0084	FAP 156-D		332 + 12.5	H15	U	23	95	5	19	Treated Timber Trestle	1936	Log Creek	
0091	FAP 156-D		366 + 92.0	H15	U	23	76	4	19	Treated Timber Trestle	1936	Mills Creek	
0099	FAP 156-D		411 + 20.0		U	27	11	1	11	Treated Timber Trestle	1936	Stockpass	
0104	FAP 156-D		439 + 00.0		U	25.6	7	1	7	Treated Timber Trestle	1936	Stockpass	
0108	FAP 156-D		458 + 06.0	H15	U	23	76	4	19	Treated Timber Trestle	1936	Squaw Creek	
0149	FAP 156-A		37 + 45.0		U	23	7	1	7	Treated Timber Trestle	1936	Stockpass	
0155	FAP 156-A		66 + 94.0	H15	U	20	140	4	80	Steel Pony Truss	1931	Pumpkin Creek	
0161	FAP 156-A		93 + 15.0		U	23.4	7	1	7	Treated Timber Trestle	1931	Stockpass	
0175	FAP 156-A		175 + 12.0	H15	U	19	76	4	19	Treated Timber Trestle	1931	Breezy Coulee	
0193	FAP 156-A		270 + 09.0	H15	U	22.6	38	2	19	Treated Timber Trestle	1931	Horse Creek	Widened by State Forces
0198	FAP 156-A		296 + 84.5		U	23	19	1	19	Treated Timber Trestle	1931	Bridge Creek	
0209	FAP 156-A		354 + 48.5		U	23.6	19	1	19	Treated Timber Trestle	1931	Drainage	
0220	FAP 156-A		408 + 16.5	H15	U	19	57	3	19	Treated Timber Trestle	1931	Jack Creek	
0241	FAP 156-A		521 + 00.0		U	23	19	1	19	Treated Timber Trestle	1931	Stockpass	
0247	FAP 156-A		554 + 00.0		U	23	7	1	7	Treated Timber Trestle	1931	Stockpass	
0280	FAP 156-A		728 + 76.0	H15	U	19	38	2	19	Treated Timber Trestle	1931	Drainage	
0291	FAP 156-A		788 + 45.0		U	23	7	1	7	Treated Timber Trestle	1931	Stockpass	
0298	FAP 156-B		826 + 59.5	H15	U	19	57	3	19	Treated Timber Trestle	1931	Fire Creek	
0311	FAP 156-B		893 + 19.0	H15	U	19	38	2	19	Treated Timber Trestle	1931	Drainage	
0326	FAP 156-B		970 + 48.0	H15	U	19	38	2	19	Treated Timber Trestle	1931	Drainage	
0338	FAP 156-B		1028 + 38.5	H15	U	19	57	3	19	Treated Timber Trestle	1931	Maggie Creek	
0345	FAP 156-B		1068 + 42.0	H15	U	19	38	2	19	Treated Timber Trestle	1931	Chinnick Creek	
0351	FAP 156-B		1100 + 88.5	H15	U	19	57	3	19	Treated Timber Trestle	1931	Drainage	
0366	FAP 156-B		1178 + 28.0	H15	U	19	38	2	19	Treated Timber Trestle	1931	Drainage	
0388	FAP 156-B		1295 + 71.0	H15	U	19	38	2	19	Treated Timber Trestle	1931	Drainage	
0399	FAP 156-B		1353 + 64.5	H15	U	19	57	3	19	Treated Timber Trestle	1931	969 Creek	
0411	FAP 156-B		1414 + 31.5	H15	U	19	57	3	19	Treated Timber Trestle	1931	Betz Creek	
0420	FAP 156-B		1462 + 34.0	H15	U	19	38	2	19	Treated Timber Trestle	1931	Cottonwood Creek	
0431	FAP 156-B		1519 + 73.5	H15	U	19	57	3	19	Treated Timber Trestle	1931	Basin Creek	
0444	FAP 156-C		1592 + 52.0	H15	U	19	95	5	19	Treated Timber Trestle	1932	Pumpkin Creek	
0450	FAP 156-C		1622 + 40.0	H15	U	19	57	3	19	Treated Timber Trestle	1932	Drainage	
0454	FAP 156-C		1640 + 90.0	H15	U	19	95	5	19	Treated Timber Trestle	1932	Drainage	
0463	FAP 156-C		1691 + 67.5	H15	U	19	95	5	19	Treated Timber Trestle	1932	Drainage	
Powder River County													
138-2120-0077	F156 (6)		2313 + 66.0	H15	U	23	76	4	19	Treated Timber Trestle	1932	Drainage	Widened 1955 by State Forces
0096	F156 (6)		2413 + 39.0	H15	U	23	38	2	19	Treated Timber Trestle	1932	Lost Soldier Creek	Widened by State Forces
0109	F156 (6)		2483 + 91.5		U	24	19	1	19	Treated Timber Trestle	1932	Drainage	
0138	F156 (6)		2633 + 99.5		U	24	19	1	19	Treated Timber Trestle	1932	Drainage	
0163	FAP 198-B (2)		675 + 38.5	H15	U	24	57	3	19	Treated Timber Trestle	1940	Drainage	
0192	FAP 198-B	FAP 198-B (2)	518 + 91.3	H15	U	26	114	6	19	Treated Timber Trestle	1929	Mizpah Creek	Widened 1940
0200	FAP 198-B (2)		473 + 60.5	H15	U	24	57	3	19	Treated Timber Trestle	1940	Drainage	
0224	FAP 198-B (2)		345 + 68.0	H15	U	24	38	2	19	Treated Timber Trestle	1940	Drainage	
0286	FAP 198-A		10 + 24.5		U	23.6	19	1	19	Treated Timber Trestle	1929	Drainage	
0290	FAP 262-D		9 + 48.5	H15	U	29	57	3	19	Treated Timber Trestle	1929	Drainage	
0300	FAP 262-D		81 + 12.8	H15	15	24	591.8	5	200	Continuous Steel Truss	1939	Powder River	
0338	FAP 262-A		282 + 99.5		U	24	19	1	19	Treated Timber Trestle	1931	Drainage	
0362	FAP 262-A	F 262 (8)	412 + 80.0	H10	15	19	297	7	180	Steel Truss	1931	Little Powder River	
0365	FAP 262-A	F 262 (8)	432 + 16.0	H10	U	19	114	6	19	Treated Timber Trestle	1931	E. Fork Creek	Lengthened 1945
Carter County													
106-2120-0249	F 262 (11)		949 + 52.5	H20-S16	U	28	92	3	60	Concrete Girder	1955	Willow Creek	
0325	ECHP 262-C	F 262 (7)	1373 + 30.0	H10	U	19	90.3	3	50	Steel Beam	1933	Thompson Creek	
0332	ECHP 262-C	F 262 (7)	1411 + 49.0	H10	U	19	57	3	19	Treated Timber Trestle	1933	Drainage	
0342	ECHP 262-C	F 262 (7)	1463 + 83.9	H10	U	19	178.7	5	100	Steel Pony Truss	1933	Little Missouri River	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER		STATION	DESIGN LOADING (#Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
	BUILT UNDER	USED IN PLACE											
F.A.P. Route 23													
Carter County													
106-2120-0345	ECHP 262-C	F 262 (7)	1480 + 70.0		U	23	7	1	7	Treated Timber Trestle	1933	Stockpass	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Pasted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 24													
Missoula County													
232-0200-0055	FAP 237-C		292 + 49.0	H15	U	22	360.8	5	105	Continuous Steel Girder	1937	Blackfoot River	
0090	FAP 237-D(1)	FAP 237-D(2)	184 + 90.0	H15	U	24	75	3	25	Treated Timber Trestle	1940	West Twin Creek	
0093	FAP 237-D(1)	FAP 237-D(2)	198 + 35.5	H15	U	24	75	3	25	Treated Timber Trestle	1940	East Twin Creek	
0112	FAP 237-D(1)	FAP 237-D(2)	297 + 95.0	H15	U	24	445.6	5	150	Continuous Deck Steel Truss	1940	Blackfoot River	
0167	FAP 237-E		412 + 74.5		U	26.5	19	1	19	Treated Timber Trestle	1940	Union Creek	
0170	FAP 237-E		427 + 80.0		U	26.5	11	1	11	Treated Timber Trestle	1940	Drainage	
0177	FAP 237-E	F 237 (14)	466 + 09.5		U	26	19	1	19	Treated Timber Trestle	1940	Union Creek	
0215	FAP 237-E	F 237 (14)	665 + 75.0		U	26.5	11	1	11	Treated Timber Trestle	1940	Stockpass	
0229	FAP 237-E(1)	FAP 237-F(2)	739 + 80.0		U	26.5	11	1	11	Treated Timber Trestle	1941	Stockpass	
0245	FAP 237-E(1)	FAP 237-F(2)	823 + 55.0		U	26.5	11	1	11	Treated Timber Trestle	1941	Stockpass	
0254	FAP 237-E(1)	FAP 237-F(2)	868 + 36.0	H15	U	24.5	55	3	25	Treated Timber Trestle	1947	Elk Creek	
0266	FAP 237-E(1)	FAP 237-F(2)	936 + 86.0	H15	U	24	244	3	122	Plate Girder	1947	Big Blackfoot River	
0271	FAP 237-G(1)		961 + 65.0		U	26.5	11	1	11	Treated Timber Trestle	1949	Stockpass	
0280	FAP 237-G(1)		1010 + 00.0		U	26.5	11	1	11	Treated Timber Trestle	1949	Stockpass	
0301	FAP 237-G(1)		1116 + 75.0		U	26.5	11	1	11	Treated Timber Trestle	1949	Stockpass	
0313	FAP 237-G(1)		1178 + 22.6	H15-S12	U	24	113.3	3	43.8	Continuous Steel Beam	1949	Clearwater River	
0314	FAP 237-G(1)		1180 + 43.0		U	26.5	11	1	11	Treated Timber Trestle	1949	Stockpass	
Powell County													
239-0200-0059	F 237 (13)		1746 + 50.0	H15-S12	U	24	100	4	25	Treated Timber Trestle	1951	Monture Creek	
0141	F 267 (9)	F 267 (11)	2175 + 49.0	H20-S16	U	28	182	5	56	Continuous Concrete T Beam	1956	North Fork Blackfoot River	
0223	F 267 (9)	F 267 (11)	103 + 18.5	H15-S12	U	28	57	3	19	Treated Timber Trestle	1955	Arrastra Creek	
Lewis & Clark County													
225-0200-0003	FAP 267-D(1)	F 267 (10)	82 + 05.0		U	28	11	1	11	Treated Timber Trestle	1939	Stockpass	
0040	FAP 267-D(1)	F 267 (10)	115 + 00.5		U	24	19	1	19	Treated Timber Trestle	1939	Beaver Creek	
0043	FAP 267-D(1)	F 267 (10)	126 + 00.0	H15	U	24	38	2	19	Treated Timber Trestle	1939	Keep Cool Creek	
0047	FAP 267-D(1)	F 267 (10)	148 + 59.0	H15	U	24	38	2	19	Treated Timber Trestle	1939	Spring Creek	
0056	FAP 267-D(1)	F 267 (10)	194 + 66.5	H15	U	24	25	1	25	Treated Timber Trestle	1939	Spring Creek Overflow	
0113	FAP 267-E(1)		495 + 50.0		U	28	11	1	11	Treated Timber Trestle	1940	Stockpass	
0123	FAP 267-E(1)		550 + 03.0	H15	U	24	178	4	75	Continuous Steel I Beam	1940	Landers Fork	
0131	FAP 267-E(1)		589 + 25.0	H15	U	24	30	2	15	Treated Timber Trestle	1940	Drainage	
0139	FAP 267-E(1)		634 + 90.0	H15	U	24	30	2	15	Treated Timber Trestle	1940	Drainage	
0154	FAP 267-E(1)		713 + 00.0	H15	U	24	30	2	15	Treated Timber Trestle	1940	Drainage	
0166	FAP 267-E(1)		773 + 15.0	H15	U	24	30	2	15	Treated Timber Trestle	1940	Drainage	
0174	FAP 267-A(1)	F 267 (7)	46 + 77.5	H15	U	24	75	3	25	Treated Timber Trestle	1939	Alice Creek	
0201	FAP 267-A		187 + 49.0	H15	U	24	38	2	19	Treated Timber Trestle	1939	Cadotte Creek	
0318	FAP 50-B(1)	F 50 (7)	823 + 54.0		U	24	11	1	11	Treated Timber Trestle	1941	Stockpass	
0325	FAP 50-B(1)	F 50 (7)	859 + 55.5	H15	U	24	101	4	25	Treated Timber Trestle	1941	Middle Fork Dearborn River	
0330	FAP 50-B(1)	F 50 (7)	884 + 60.0	H15	U	26	25	1	25	Treated Timber Trestle	1941	Drainage	
0335	FAP 50-B(1)	F 50 (7)	913 + 85.0	H15	U	26	25	1	25	Treated Timber Trestle	1941	Drainage	
0341	FAP 50-B(1)	F 50 (7)	941 + 45.0	H15	U	26	25	1	25	Treated Timber Trestle	1941	Drainage	
0347	FAP 50-B(1)	F 50 (7)	975 + 00.0		U	26	11	1	11	Treated Timber Trestle	1941	Stockpass	
0370	F 50 (5)		1098 + 47.5	H15-S12	U	24	184.9	2	92.5	Continuous Steel Girder	1949	Dearborn River	
0388	FAP 50-B(1)	F 50 (7)	1192 + 00.0		U	24	11	1	11	Treated Timber Trestle	1949	Stockpass	
0423	FAP 50-B(1)	F 50 (7)	1376 + 70.0		U	24	11	1	11	Treated Timber Trestle	1949	Stockpass	
0442	FAP 50-C(1)	F 50 (8)	32 + 00.0		U	24	11	1	11	Treated Timber Trestle	1945	Stockpass	
0457	FAP 50-C(1)	F 50 (8)	116 + 67.5	H15	U	24	75	3	25	Treated Timber Trestle	1942	Flat Creek	
0472	FAP 50-C(1)	F 50 (8)	185 + 25.0		U	24	11	1	11	Treated Timber Trestle	1945	Stockpass	
0485	FAP 50-C(1)	F 50 (8)	258 + 70.0		U	24	11	1	11	Treated Timber Trestle	1945	Stockpass	
0490	FAP 50-C(1)	F 50 (8)	284 + 75.0		U	24	11	1	11	Treated Timber Trestle	1945	Stockpass	
0505	FAP 50-C(1)	F 50 (8)	365 + 00.0		U	24	11	1	11	Treated Timber Trestle	1945	Stockpass	
Cascade County													
207-0200-0011	FAP 50-A	F 50 (8)	471 + 00.0		U	24	11	1	11	Treated Timber Trestle	1945	Stockpass	
0026	FAP 50-A	F 50 (8)	548 + 48.5	H15	U	26	63	3	25	Treated Timber Trestle	1940	Drainage	
0044	FAP 50-A	F 50 (8)	645 + 50.0		U	26	11	1	11	Treated Timber Trestle	1940	Stockpass	
0051	FAP 50-A	F 50 (8)	682 + 65.0		U	26	11	1	11	Treated Timber Trestle	1940	Stockpass	
0074	FAP 50-A	F 50 (8)	802 + 50.0		U	26	11	1	11	Treated Timber Trestle	1940	Stockpass	
0084	FAP 50-A	F 50 (8)	857 + 30.0		U	26	11	1	11	Treated Timber Trestle	1940	Stockpass	
0092	FAP 50-A	F 50 (8)	897 + 49.5	H15	U	26	25	1	25	Treated Timber Trestle	1940	Irrigation Canal	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER BUILT UNDER	PROJECT NUMBER USED IN PLACE	STATION	DESIGN LOADING (#Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 24													
Cascade County													
207-0200-0173	FAP 176-A-B		228 + 40.0	H-10.5	U	17	27.5	1	27.5	Steel I Beam	1923	Adobe Creek	
0198	FAP 176-A-B		99 + 40.0		U	18	19.5	1	19.5	Steel I Beam	1923	Irrigation Canal	
0217	NRH 176-C		994 + 06.0	H15	15	20	284.2	3	120	Steel Truss	1934	Sun River	
0224	FAP 10	FAP 10 U6	950 + 78.5	H15	U	31	57	3	19	Treated Timber Trestle	1929	Mill Coulee	Widened 1936
F.A.P. Route 24	AUGUSTA SPUR												
Lewis & Clark County													
207-0210-0013	NRH 176-D		1082 + 52.0	H15	U	21	150	6	25	Treated Timber Trestle	1934	Simms Creek	
0022	NRH 176-D		1030 + 47.5	H15	U	22	39	1	39	Concrete T Beam	1934	Irrigation Canal	
0031	NRH 176-D		984 + 10.5	H15	U	21	57	3	19	Treated Timber Trestle	1934	Heppler Coulee	
0036	NRH 176-D		957 + 10.5		U	21	19	1	19	Treated Timber Trestle	1934	Stockpass	
Cascade County													
225-0210-0009	NRH 176-D		806 + 05.0		U	21	19	1	19	Treated Timber Trestle	1934	Stockpass	
0034	NRH 176-D		675 + 40.5		U	21	19	1	19	Treated Timber Trestle	1934	Stockpass	
0062	NRH 176-E		523 + 49.0	H15	U	21	76	4	19	Treated Timber Trestle	1935	Dry Creek	
0110	NRH 176-E		303 + 02.5	H15	U	21	95	5	19	Treated Timber Trestle	1935	Spring Coulee Creek	
0147	NRH 176-E		111 + 10.5		U	21	19	1	19	Treated Timber Trestle	1935	Drainage	
0152	ER-F 11(1)	NRH 176-E	85 + 00.0	H15-S12	U	24	38	2	19	Treated Timber Trestle	1949	Drainage	
0153	NRH 176-E		78 + 73.0	H15	U	22	79	2	39	Concrete T Beam	1935	South Fork Sun River	
0155	NRH 176-E		70 + 36.0		U	21.5	7	1	7	Treated Timber Trestle	1935	Stockpass	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER BUILT UNDER	PROJECT NUMBER USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 25													
McCone County													
228-0130-0002	NRH 253-B		10 + 12.0	H15	U	21	114	6	19	Treated Timber Trestle	1934	Horse Creek	
0009	NRH 253-B		49 + 21.0		U	25	7	1	7	Treated Timber Trestle	1934	Stockpass	
0017	NRH 253-B		90 + 24.0	H15	U	21	38	2	19	Treated Timber Trestle	1934	Lone Tree Creek	
0025	NRH 253-B		129 + 75.0	H15	U	21	38	2	19	Treated Timber Trestle	1934	Drainage	
0056	NRH 253-B		294 + 77.0	H15	U	21	76	4	19	Treated Timber Trestle	1934	Lost Creek	
0085	FAP 253-C		449 + 13.0	H15	U	23	76	4	19	Treated Timber Trestle	1936	South Fork Buffalo Creek	
0102	FAP 253-C		549 + 40.0	H15	U	23	76	4	19	Treated Timber Trestle	1936	North Fork Buffalo Creek	
0127	FAP 253-C		670 + 00.0		U	27	11	1	11	Treated Timber Trestle	1936	Stockpass	
0141	FAP 253-C		744 + 40.0		U	27	11	1	11	Treated Timber Trestle	1936	Stockpass	
0149	FAP 253-C		789 + 22.0	H15	U	23	76	4	19	Treated Timber Trestle	1936	Duck Creek	
0185	FAP 253-C		974 + 99.5	H15	U	23	57	3	19	Treated Timber Trestle	1936	Drainage	
0202	FAP 253-C		1067 + 26.0	H15	U	23	114	6	19	Treated Timber Trestle	1936	Cow Creek	
0212	FAP 253-F (1)	FAP 253-F(2)	1120 + 09.5	H15	U	24	57	3	19	Treated Timber Trestle	1938	Drainage	
0227	FAP 253-F (1)	FAP 253-F(2)	1198 + 70.0		U	26.5	11	1	11	Treated Timber Trestle	1938	Stockpass	
0242	FAP 253-F (1)	FAP 253-F(2)	1277 + 20.5		U	24.5	19	1	19	Treated Timber Trestle	1938	Stockpass	
0253	FAP 253-F (1)	FAP 253-F(2)	1344 + 96.5	H15	U	24	57	3	19	Treated Timber Trestle	1938	East Fork Wolf Creek	
0262	FAP 253-F (1)	FAP 253-F(2)	1386 + 00.0		U	26.5	11	1	11	Treated Timber Trestle	1938	Stockpass	
0268	FAP 253-F (1)	FAP 253-F(2)	1419 + 95.0		U	26.5	11	1	11	Treated Timber Trestle	1938	Stockpass	
0277	FAP 253-F (1)	FAP 253-F(2)	1465 + 11.0	H15	U	24	114	6	19	Treated Timber Trestle	1938	Wolf Creek	
0294	FAP 253-F (1)	FAP 253-G(2)	1554 + 06.0	H15	U	24	76	4	19	Treated Timber Trestle	1939	Drainage	
0315	FAP 253-F (1)	FAP 253-G(2)	1664 + 09.5	H15	U	24	57	3	19	Treated Timber Trestle	1939	Drainage	
0342	FAP 253-F (1)	FAP 253-G(2)	1801 + 15.0	H15	U	24	57	3	19	Treated Timber Trestle	1939	Drainage	
0354	FAP 253-F (1)	FAP 253-G(2)	1866 + 33.0	H15	U	24	25	1	25	Treated Timber Trestle	1939	Drainage	
0388	FAP 253-E		2044 + 46.5	H15	U	23	57	3	19	Treated Timber Trestle	1937	Sheep Creek	
0398	FAP 253-E		2097 + 89.5		U	23	19	1	19	Treated Timber Trestle	1937	Drainage	
0413	FAP 253-E		2177 + 63.5		U	23	19	1	19	Treated Timber Trestle	1937	Stockpass	
0419	FAP 253-E		2206 + 14.5		U	23	19	1	19	Treated Timber Trestle	1937	Drainage	
0420	FAP 253-E		2214 + 08.0	H15	U	23	38	2	19	Treated Timber Trestle	1937	Drainage	
0422	FAP 253-E		2223 + 00.5		U	23	19	1	19	Treated Timber Trestle	1937	Stockpass	
0450	FAP 253-A		300 + 20.0		U	23	7	1	7	Treated Timber Trestle	1930	Stockpass	
0465	FAP 253-A		221 + 55.0	H15	11'10"	20	1074	5	400	Steel Thru Truss	1930	Missouri River	
Roosevelt County													
243-0134-0038	FAP 253-A		23 + 95.0	H15	U	19	76	4	19	Treated Timber Trestle	1929	Little Wolf Creek	
0049	FAP 84-B		59 + 66.0	H15	U	24	57	3	19	Treated Timber Trestle	1941	Mosquito Creek	
0062	FAGW 253-D		74 + 56.9		14'8"	30				Underpass	1939	GN RY	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER		STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
	BUILT UNDER	USED IN PLACE											
F.A.P. Route 26													
Richland County													
242-0230-0003	FAP 265-B		18 + 39.5	H15	U	23	57	3	19	Treated Timber Trestle	1936	Ditch	
0013	FAP 265-A		67 + 14.3	H15	12'7"	20	1231	5	275	Steel Truss	1932	Yellowstone River	
0023	FAP 265-A		119 + 18.5	H15	U	21	57	3	19	Treated Timber Trestle	1933	Drainage	
0062	FAP 265-A		328 + 27.5	H15	U	22	113	3	45	Concrete T Beam	1933	Bennie Peer Creek	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 27													
Carter County													
206-0070-0002	FAP 47-B(1)	F 47 (4)	11 + 78.0		U	32	19	1	19	Treated Timber Trestle	1940	Russell Creek	
0007	FAP 47-B(1)	F 47 (4)	35 + 65.5	H15	U	28	57	3	19	Treated Timber Trestle	1940	Drainage	
0020	FAP 47-B(1)	F 47 (4)	104 + 85.5	H15	U	24	38	2	19	Treated Timber Trestle	1940	Drainage	
0030	FAP 47-B(1)	F 47 (4)	158 + 75.0	H15	U	24	38	2	19	Treated Timber Trestle	1940	Drainage	
0057	FAP 47-B(1)	F 47 (4)	302 + 19.5	H15	U	24	57	3	19	Treated Timber Trestle	1940	Drainage	
0068	FAP 47-B(1)	F 47 (4)	358 + 71.0	H15	U	24	95	5	19	Treated Timber Trestle	1940	Little Beaver Creek	
0071	FAP 47-B(1)	F 47 (4)	377 + 42.5	H15	U	24	57	3	19	Treated Timber Trestle	1940	Collins Creek	
0079	FAP 47-B(1)	F 47 (4)	417 + 75.0		U	28.3	11	1	11	Treated Timber Trestle	1940	Stockpass	
0088	FAP 47-B(1)	F 47 (4)	464 + 01.5	H15	U	24	57	3	19	Treated Timber Trestle	1940	Canal	
0102	FAP 47-C(1)	F 47 (4)	539 + 50.0		U	27	11	1	11	Treated Timber Trestle	1941	Stockpass	
0121	FAP 47-C(1)	F 47 (4)	641 + 26.5	H15	U	24	57	3	19	Treated Timber Trestle	1941	Drainage	
Fallon County													
233-0070-0031	FAP 48-A-(3)	F 48 (7)	839 + 40.0		U	26	11	1	11	Treated Timber Trestle	1942	Stockpass	
0053	FAP 48-A-(3)	F 48 (7)	952 + 58.0		U	26	11	1	11	Treated Timber Trestle	1942	Stockpass	
0063	FAP 48-A-(3)	F 48 (7)	1006 + 71.5	H15	U	24	57	3	19	Treated Timber Trestle	1942	Drainage	
0081	FAP 48-A-(3)	F 48 (7)	1103 + 28.5	H15	U	24	57	3	19	Treated Timber Trestle	1942	Drainage	
0094	FAP 48-A-(3)	F 48 (7)	1177 + 99.5	H15	U	24	57	3	19	Treated Timber Trestle	1942	Drainage	
0231	MM 48-B	F 48 (6)	1394 + 11.5	H15	U	27	57	3	19	Treated Timber Trestle	1935	Drainage	
0237	FAP 2A(2)	F 2 (12)	19 + 81.5	H15	U	24	63	3	25	Treated Timber Trestle	1941	Sandstone Creek	
Wibaux County													
255-0070-0002	FAP 2-C(1)	F 2 (13)	1027 + 91.5	H15	U	24	75	3	25	Treated Timber Trestle	1942	Ash Creek	
0027	FAP 2-C(1)	F 2 (13)	1155 + 90.0	H15	U	24	38	2	19	Treated Timber Trestle	1942	Drainage	
0060	FAP 2-C(1)	F 2 (13)	1335 + 28.5	H15	U	24	45	3	15	Treated Timber Trestle	1942	Drainage	
0072	FAP 2-B(1)	F 2 (13)	1396 + 71.5	H15	U	24	57	3	19	Treated Timber Trestle	1941	Drainage	
0106	FAP 2-B(1)	F 2 (13)	1577 + 24.5		U	26	19	1	19	Treated Timber Trestle	1941	Drainage & Stockpass	
0122	FAP 2-B(1)	F 2 (11)	1663 + 09.5		U	26	19	1	19	Treated Timber Trestle	1941	Drainage	
0133	FAP 2-B(1)	F 2 (11)	1716 + 00.5	H15	U	24	45	1	15	Treated Timber Trestle	1941	Drainage	
0179	NPSC 345	F 2 (11)	1957 + 95.8	H15	U	23	76	4	19	Treated Timber Trestle	1936	Drainage	
0236	F 2 (10)		455 + 22.0	H15-S12	U	24	150	6	25	Treated Timber Trestle	1951	Beaver Creek	
0249	F 2 (9)		26 + 82.0	H15-S12	U	28	150	5	30	Steel Girder	1949	Beaver Creek	
0252	NPRS 314		41 + 48.0		12'6"	36				Underpass	1920	NP RY	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 28													
Carbon County													
105-3120-0058	FAP 272		147 + 87.5	H15	U	22	25	1	25	Concrete T Beam	1933	Drainage	
0072	FAP 272		71 + 27.0	H15	U	22	63	2	31	Concrete T Beam	1933	West Fork Rock Creek	
0146	FAP 106-A		226 + 75.0		U		2x8x36			Concrete Box	1921	Drainage	
0147	FAP 106-A		233 + 50.0		U		2x6x32			Concrete Box	1921	Drainage	
0148	FAP 106-A		236 + 50.0		U		2x6x32			Concrete Box	1921	Drainage	
0150	FAP 106-A		246 + 75.0		U		2x8x36			Concrete Box	1921	Drainage	
0160	FAP 106-A		301 + 00.0		U		2x7x37			Concrete Box	1921	Drainage	
0176	FAP 106-A		396 + 25.0		U		2x7x34			Concrete Box	1921	Drainage	
0188	FAP 106-A		451 + 25.0		U		2.5x8x34			Concrete Box	1921	Drainage	
0208	FAP 106-A		553 + 25.0		U		2x7x35.5			Concrete Box	1921	Drainage	
0243	FAP 106-D		122 + 40.3	H15	U	24	122	3	40	Concrete T Beam	1938	Rock Creek	
0279	FAP 106-B		313 + 50.0		U	28.5	4x10x32			Concrete Box	1935	Drainage	
0340	NRH 106-B		650 + 24.3	H15	U	23	122.5	4	35	Steel I Beam	1942	Rock Creek	
0348	NRH 106-B		677 + 00.0	H15	U	21	38	2	19	Treated Timber Trestle	1935	Drainage	
0414	NRH 106-B		1025 + 24.5		U	26.5	19	1	19	Treated Timber Trestle	1935	Drainage	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 29													
Madison County													
229-0340-0021	F 9 (3)		979 + 46.0	H15-S12	U	28	25	1	25	Treated Timber Trestle	1950	Weber Irrigation	
0166	FAP 281-H(1)		198 + 04.5	H15	U	24	45	3	15	Treated Timber Trestle	1942	Herman Gulch	
0179	FAP 281-H(1)		133 + 50.0	H15	U	24	38	2	19	Treated Timber Trestle	1942	Granite Creek	
0183	FAP 281-H(1)		111 + 94.0	H15	U	24	38	2	19	Treated Timber Trestle	1942	McNeal Gulch	
0188	FAP 281-H(1)		86 + 62.0	H15	U	24	57	3	19	Treated Timber Trestle	1942	Water Gulch	
0259	FAP 281-F(1)		1466 + 04.0	H15	U	24	38	2	19	Treated Timber Trestle	1940	Alder Creek	
0267	FAP 281-F(1)		1420 + 84.0		U	24	19	1	19	Treated Timber Trestle	1940	California Creek	
0284	FAP 281-F(1)		1329 + 79.0	H15	U	24	38	2	19	Treated Timber Trestle	1940	Ringhorn Creek	
0303	FAP 281-F(1)		1231 + 30.0		U	26.3	11	1	11	Treated Timber Trestle	1940	Stockpass	
0336	FAP 281-D	FAP 281-D(2)	1059 + 50.0		U	64	4x4x66			Concrete Box	1936	Drainage	
0341	FAP 281-D	FAP 281-D(2)	1029 + 73.5		U	24.3	19	1	19	Treated Timber Trestle	1936	Drainage	
0343	FAP 281-D	FAP 281-D(2)	1020 + 11.5		U	24	19	1	19	Treated Timber Trestle	1936	Indian Creek	
0272	FAP 281-D	FAP 281-D(2)	865 + 99.5	H15	U	24	57	3	19	Treated Timber Trestle	1936	Wisconsin Creek	
0408	FAP 281-D	FAP 281-D(2)	677 + 50.0		U		6.5x6x24			Concrete Box	1936	Drainage	
0436	FAP 281-C	FAP 281-C(3)	516 + 00.0		U		5x6x46			Concrete Box	1936	Drainage	
0498	FAP 281-E	FAP 281-E(2)	188 + 41.8	H15	U	24	358.3	5	108	Steel Pony Truss	1938	Jefferson River	
0499	FAP 281-C	FAP 281-C(3)	183 + 07.5	H15	U	25	25	1	25	Treated Timber Trestle	1936	Irrigation Ditch	
0503	NRS 281-B	FAP 281-B	161 + 85.5		U	21	19	1	19	Treated Timber Trestle	1935	Drainage	
229-0410-0507	NRS 281-B	FAP 281-B	142 + 80.5		U	21	19	1	19	Treated Timber Trestle	1935	Drainage	
0509	NRS 281-B	FAP 281-B	130 + 86.5	H15	U	21	25	1	25	Treated Timber Trestle	1935	Drainage	
0513	NRS 281-B	FAP 281-B	112 + 50.0		U	21	19	1	19	Treated Timber Trestle	1935	Drainage	
0516	NRS 281-B	FAP 281-B	95 + 02.5		U	21	19	1	19	Treated Timber Trestle	1935	Drainage	
0519	NRS 281-B	FAP 281-B	78 + 48.5	H15	U	21	25	1	25	Treated Timber Trestle	1935	Dry Wash	
0521	NRS 281-B	FAP 281-B	68 + 40.5	H15	U	21	25	1	25	Treated Timber Trestle	1935	Drainage	
0522	NRS 281-B	FAP 281-B	63 + 00.0	H15	U	21	25	1	25	Treated Timber Trestle	1935	Irrigation Ditch	
0530	NRS 281-B	FAP 281-B	18 + 58.5		U	21	19	1	19	Treated Timber Trestle	1935	Irrigation Ditch	
0533	NRS 281-B	FAP 281-B	3 + 47.0	H15	U	27	25	1	25	Treated Timber Trestle	1935	Irrigation Ditch	
0536	NRS 281-B	FAP 281-B	9 + 42.0	H15	U	27	25	1	25	Treated Timber Trestle	1935	Cherry Creek	
0545	NRS 281-B	FAP 281-B	59 + 09.5		U	21	19	1	19	Treated Timber Trestle	1935	Canal	
0549	NRS 281-B	FAP 281-B	79 + 13.0		U	21	19	1	19	Treated Timber Trestle	1935	Drainage	
0550	NRS 281-B	FAP 281-B	84 + 15.5		U	21	19	1	19	Treated Timber Trestle	1935	Canal	
0553	NRS 281-B	FAP 281-B	101 + 86.0		U	21	19	1	19	Treated Timber Trestle	1935	Canal	
0557	NRS 281-B	FAP 281-B	121 + 75.0		U	21	19	1	19	Treated Timber Trestle	1935	Canal	
0563	NRS 281-B	FAP 281-B	157 + 13.5		U	21	19	1	19	Treated Timber Trestle	1935	Canal	
0571	NRS 281	FAP 281-A	194 + 45.5	H15	U	21	57	3	19	Treated Timber Trestle	1934	Drainage	
0572	NRS 281	FAP 281-A	204 + 70.5		U	21	19	1	19	Treated Timber Trestle	1934	Drainage	
Silver Bow County													
247-0410-0015	NRS 281	FAP 281-A	342 + 31.5	H15	U	21	57	3	19	Treated Timber Trestle	1934	Fish Creek	
Jefferson County													
222-0410-0033	NFGH 281-A	FAP 281-A	518 + 50.0	H15	U	24	135.5	5	56	Steel Beam	1934	CMStP&P RY	
0057	NRS 281	FAP 281-A	649 + 50.0	H15	U	21	76	4	19	Treated Timber Trestle	1934	Little Pipestone Creek	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 30													
Sheridan County													
246-0050-0114	FAP 382-B(1)	FAP 382-B(2)	597 + 78.5	H15	U	24	57	3	19	Treated Timber Trestle	1939	Dahl Creek	
0143	FAP 382-B(1)	FAP 382-B(2)	756 + 00.0	H15	U	24	95	5	19	Treated Timber Trestle	1939	Main Creek	
0153	FAP 382-B(1)	FAP 382-B(2)	808 + 50.0	H15	U	24	25	1	25	Treated Timber Trestle	1939	Dry Creek	
0163	FAP 382-B(1)	FAP 382-B(2)	860 + 65.0		U	28	11	1	11	Treated Timber Trestle	1939	Stockpass	
0171	FAP 382-B(1)	FAP 382-B(2)	899 + 50.0	H15	U	24	76	4	19	Treated Timber Trestle	1939	Shallow Creek	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 31													
Daniels County													
210-0130-0011	NRH 274		56 + 49.5		U	21	19	1	19	Treated Timber Trestle	1934	Flaxville Coulee	
0037	NRH 274		194 + 32.0	H15	U	21	76	4	19	Treated Timber Trestle	1934	South Fork Whitetail Creek	
0063	NRH 274		329 + 70.0	H15	U	21	76	4	19	Treated Timber Trestle	1934	Whitetail Creek	
0070	NRH 274		366 + 24.0	H15	U	21	38	2	19	Treated Timber Trestle	1934	North Fork Whitetail Creek	
0087	NRH 274		456 + 95.0		U	21	19	1	19	Treated Timber Trestle	1934	Church Creek	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (@Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 32													
Roosevelt County													
243-0130-0037	FLP 1-A		199 + 00.0		U		3x6x32			Concrete Box (Double)	1932	Drainage	
0040	FAP 226-A		214 + 50.0		U		3x6x32			Concrete Box (Double)	1932	Drainage	
0081	FLP 1-A		442 + 70.0	H15	U	22	89	3	29	Concrete T Beam	1931	Tule Creek	
0120	FLP 1-A		646 + 62.0	H15	U	21	38	2	19	Treated Timber Trestle	1931	Bittner Coulee	
0147	FAP 266-A		790 + 14.5	H15	U	21	57	3	19	Treated Timber Trestle	1931	South Fork of Chelsea Creek	
0153	FAP 266-A		822 + 40.0	H15	U	21	76	4	19	Treated Timber Trestle	1931	Chelsea Creek	
0203	FAP 266-A		1086 + 64.0	H15	U	21	95	5	19	Treated Timber Trestle	1931	Box Elder Creek	
0218	FAP 266-A		1164 + 31.0	H15	U	21	38	2	19	Treated Timber Trestle	1931	North Fork Box Elder Creek	
0263	FLP 1-A		1401 + 00.0		U		6x6x32			Concrete Box	1931	Drainage	
0275	FLP 1-A		1464 + 50.0		U		6x6x32			Concrete Box (Double)	1931	Drainage	
0276	FLP 1-A		1469 + 82.0	H15	U	21	76	4	19	Treated Timber Trestle	1931	Sprague Coulee	
0285	FAP 266-B		1514 + 00.0		U		6x8x38			Concrete Box	1932	Stockpass	
0301	FLP 1-B		1600 + 71.5	H15	U	21	57	3	19	Treated Timber Trestle	1932	Midway Coulee	
0337	FLP 1-B		1790 + 70.0	H15	U	21	76	4	19	Treated Timber Trestle	1932	West Fork Poplar River	
0341	FLP 1-B		1814 + 77.0	H15	U	21	114	6	19	Treated Timber Trestle	1932	West Fork Poplar River	Overflow Channel
0343	FLP 1-B		1823 + 24.5	H15	U	21	185	3	100	Steel Pony Truss	1932	West Fork Poplar River	
Daniels County													
210-0130-0029	FAP 266-B		2023 + 31.0	H15	U	21	38	2	19	Treated Timber Trestle	1932	Nelson Coulee	
0049	FAP 266-B		2113 + 50.0		U		5x5x35			Concrete Box	1932	Drainage	
0057	FAP 266-C		2172 + 00.0	H15	U	21	57	3	19	Treated Timber Trestle	1933	Belknap Creek	
0087	FAP 266-C		2330 + 99.0	H15	U	21	38	2	19	Treated Timber Trestle	1933	Dickinson Coulee	
0099	FAP 266-C		2391 + 00.0	H15	U	21	76	4	19	Treated Timber Trestle	1933	Bricker Coulee	
0103	FAP 266-C		2415 + 00.0		U		3x8x32			Concrete Box	1933	Drainage	
0105	FAP 266-C		2423 + 00.0		U		2x6x32			Concrete Box	1933	Drainage	
0114	FAP 266-C		2473 + 19.5	H15	U	21	185	3	100	Steel Truss	1933	Poplar River	
0120	FAP 266-C		2506 + 24.5		U	21	19	1	19	Treated Timber Trestle	1933	Stockpass	
0129	FAP 266-C		2587 + 34.5	H15	U	21	57	3	19	Treated Timber Trestle	1933	Wantermach Coulee	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER BUILT UNDER	PROJECT NUMBER USED IN PLACE	STATION	DESIGN LOADING (@Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 33													
Lincoln County													
227-0370-0006	FAGM 118-B(2)		29 + 64.5	H15	U	26	271	6	57.1	Continuous Steel Beam	1941	GN RY	
0007	F 118 (7)		37 + 70.0	H20-S16	U	28	698	6	180	Riveted Plate Girder	1959	Kootenai River	
0237	FHP 57-B		1644 + 50.0		U	18	17	1	17	Encased Girder	1924	Barron Creek	
0263	FHP 57-B		1508 + 76.0		U	18	17	1	17	Encased Girder	1924	Bristow Creek	
0329	FHP 57-B		1161 + 47.0		U	18	12	1	12	Concrete Slab	1924	Rosey Creek	
0350	FHP 57-A		1048 + 90.0		U	18	12	1	12	Concrete Slab	1924	Morton Creek	
0385	FHP 57-A		864 + 70.0	H15	U	18	23.8	1	23.8	Steel Girder	1924	Parsnip Creek	
0386	FHP 57-A		860 + 67.0		U	18	12	1	12	Concrete Slab	1924	North Fork Rainy Creek	
0433	FHP 57-A		608 + 10.0	H15	U	22	60	1	60	Steel Girder	1940	Big Creek	
0548	County Constr.	FAP 137-A	2 + 41.2	H10	15'3"	17	482.5	4	220	Steel Truss	1918	Kootenai River	Shortened 1952 - Posted Load 5 Ton
0583	FAP 137-B		191 + 26.0	H15	U	24	130	1	130	Steel Pony Truss	1940	Tabacco River	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 35													
Ravalli County													
241-0380-0010	FAP 161-D(1)		52 + 55.5	H15	U	26	25	1	25	Treated Timber Trestle	1941	Republican Ditch	
0017	FAP 161-D(1)		68 + 92.5	H15	U	26	25	1	25	Treated Timber Trestle	1941	Hedges Ditch	
0029	FAP 161-D(1)		135 + 56.0	H15	U	24	76	4	19	Treated Timber Trestle	1941	Skalkaho Creek	
0036	FAP 161-D(1)		173 + 25.0		U	26.3	11	1	11	Treated Timber Trestle	1941	Stockpass	
0043	FAP 161-D(1)		206 + 89.5		U	26	19	1	19	Treated Timber Trestle	1941	Irrigation Ditch	
0046	FAP 161-D(1)		225 + 30.0	H15	U	24	50	2	25	Treated Timber Trestle	1941	Bitterroot Valley	Irrigation Ditch
0052	FAP 161-D(1)		275 + 25.0		U	26.3	11	1	11	Treated Timber Trestle	1941	Stockpass	
0225	FAP 161-A		799 + 50.0		U		6x6x76			Untreated Log Box Culvert	1941	Drainage	
Granite County													
220-0380-0100	FHP 16-A		183 + 37.5	H-11.7	U	16.8	45	1	45	Steel Pony Truss	1923	West Fork Rock Creek	Redeck 1951 by State Forces
0133	FHP 16-B		9 + 96.5	H-11.7	U	16.8	45	1	45	Steel Pony Truss	1924	West Fork Rock Creek	
0159	NPH 161-C		131 + 97.8	H15	U	26	139.7	3	47.3	Concrete T Beam	1936	Rock Creek	
0187	NPH 161-C		273 + 50.0		U		6x7x30			Concrete Box	1936	Drainage	
0250	FAS 354-B(2)		227 + 37.0	H15	U	24	38	2	19	Treated Timber Trestle	1939	Trout Creek	
0276	NFSO 354-A		366 + 10.5	H15	U	23	25	1	25	Treated Timber Trestle	1936	Irrigation Ditch	
0279	NFSO 354-A		381 + 00.5	H15	U	27	57	3	19	Treated Timber Trestle	1936	Flint Creek	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER		STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
	BUILT UNDER	USED IN PLACE											
F.A.P. Route 36													
Sanders County													
245-0280-0012	FAP 87-G(1)		64 + 75.0		U	25.3	11	(1)	11	Treated Timber Trestle	1944	Stockpass	
0030	FAP 87-G(1)		160 + 41.5		U	26.3	11	1	11	Treated Timber Trestle	1944	Stockpass	
0138	FAP 87-D(1)		351 + 25.0		U	28.3	11	1	11	Treated Timber Trestle	1940	Stockpass	
0196	F 87 (10)		662 + 49.0	H20-S16	U	38	50	1	50	Prestressed Concrete Beams	1959	Hot Springs Creek	
0267	FAP 87-G(1)		1027 + 68.5	H15	U	24	57	3	19	Treated Timber Trestle	1939	Little Bitterroot River	
0290	FAP 87-G(1)		1146 + 82.5		U	28.3	11	1	11	Treated Timber Trestle	1939	Stockpass	
0307	FAP 87-G(1)		1241 + 00.0		U	28.3	11	1	11	Treated Timber Trestle	1939	Stockpass	
Lake County													
224-0280-0001	FAP 87-G(1)		1259 + 89.0		U	28.3	11	1	11	Treated Timber Trestle	1939	Stockpass	
0002	FAP 87-G(1)		1263 + 75.0		U	28.3	11	1	11	Treated Timber Trestle	1939	Stockpass	
Flathead County													
215-0280-0008	FAP 87-G(1)		7 + 85.0	H15	U	24	38	2	19	Treated Timber Trestle	1939	Sullivan Creek	
0011	FAP 87-G(1)		24 + 17.5		U	28.3	11	1	11	Treated Timber Trestle	1939	Stockpass	
0022	FAP 87-G(1)		83 + 22.5		U	28.3	11	1	11	Treated Timber Trestle	1939	Stockpass	
0035	FAP 87-G(1)		149 + 00.0		U	28.3	11	1	11	Treated Timber Trestle	1939	Stockpass	
0042	FAP 87-G(1)		190 + 00.0		U	28.3	11	1	11	Treated Timber Trestle	1939	Stockpass	
Lake County													
No Bridges													
F.A.P. Route 36 - Hot Springs Spur													
Sanders County													
245-0285-0016	FAP 87-E		20 + 25.0		U		4x8x80			Concrete Box	1940	Drainage	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (@Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 37													
Big Horn County													
202-0080-0001	I90-9(7)508		12 + 13.7	H20-S16	U	28	209.5	4	61.5	Prestressed Concrete Beams	1959	I90(Crow Agency Interchange)	Br. No. 102-0870-0418 on FAP Route 16 (I90)
0014	FAP 334-C	F 334 (11)	86 + 99.5		U	23	19	1	19	Treated Timber Trestle	1938	Stockpass	
0031	FAP 334-C	F 334 (11)	176 + 79.0		U	25	11	1	11	Treated Timber Trestle	1938	Stockpass	
0082	FAP334-D&F1P6	F 334 (11)	384 + 19.0	H15	U	24	76	4	19	Treated Timber Trestle	1938	Drainage	
0094	FAP334-D&F1P6	F 334 (11)	446 + 98.5	H15	U	24	57	3	19	Treated Timber Trestle	1938	Drainage	
0129	FAP 334-D&F1P6	F 334 (11)	634 + 18.5	H15	U	24	95	5	19	Treated Timber Trestle	1938	West Fork Tullock Creek	
0147	FAP334-D&F1P6	F 334 (11)	728 + 60.0	H15	U	24	76	4	19	Treated Timber Trestle	1938	Drainage	
0157	FAP334-D&F1P6	F 334 (11)	779 + 52.0	H15	U	24	38	2	19	Treated Timber Trestle	1938	Drainage	
0165	FAP334-D&F1P6	F 334 (11)	823 + 53.0	H15	U	24	38	2	19	Treated Timber Trestle	1938	Drainage	
0171	FAP334-D&F1P6	F 334 (11)	854 + 55.5	H15	U	24	57	3	19	Treated Timber Trestle	1938	Drainage	
0250	FAP334E1&F1P6E1	F 334 (12)	24 + 70.5	H15	U	24	75	3	25	Treated Timber Trestle	1939	Rosebud Creek	
0256	FAP334E1&F1P6E1	F 334 (12)	54 + 45.0	H15	U	24	38	2	19	Treated Timber Trestle	1939	Busby Creek	
0279	FAP334E1&F1P6E1	F 334 (12)	176 + 10.5	H15	U	24	75	3	25	Treated Timber Trestle	1939	Para Creek	
0284	FAP334E1&F1P6E1	F 334 (12)	202 + 10.0	H15	U	24	100	4	25	Treated Timber Trestle	1939	Drainage	
0293	FAP334E1&F1P6E1	F 334 (12)	251 + 95.5	H15	U	24	75	3	25	Treated Timber Trestle	1939	East Porcupine Creek	
0303	FAP 334-F1	F 334 (12)	306 + 81.5	H15	U	24	75	3	25	Treated Timber Trestle	1941	Two Moon Creek	
0314	FAP 334-F1	F 334 (12)	362 + 05.5	H15	U	24	57	3	19	Treated Timber Trestle	1941	Drainage	
0322	FAP 334-F1	F 334 (12)	402 + 95.5	H15	U	24	75	3	25	Treated Timber Trestle	1941	Allisnight Creek	
0337	FAP 334-F1	F 334 (12)	484 + 92.5	H15	U	24	75	3	25	Treated Timber Trestle	1941	Ridgewalker Creek	
0368	FAP 334-F1	F 334 (12)	647 + 20.5	H15	U	24	95	5	19	Treated Timber Trestle	1941	Muddy Creek	
Rosebud County													
244-0080-0033	FAP334G&F1P6C	F 334 (13)	923 + 00.5	H15	U	25	75	3	25	Treated Timber Trestle	1941	Lame Deer Creek	
0226	F 334 (9)	F 334 (13)	1972 + 46.9	H15-S12	U	24	200	3	77	Continuous Steel Girder	1949	Tongue River	
0244	FHP 53-E	FHP 53-E(1)	1142 + 43.0	H15	U	26	112	5	35	Treated Timber Trestle	1948	Otter Creek	
0249	FHP 53-E	FHP 53-E(1)	1120 + 30.0		U	30.3	7	1	7	Treated Timber Trestle	1948	Stockpass	
0252	FHP 53-E	FHP 53-E(1)	1100 + 77.0		U	30	7	1	7	Treated Timber Trestle	1948	Stockpass	
Powder River County													
238-0080-0027	FHP 53-D(1)	FHP 53-D(2)	937 + 00.0		U	30	6	1	6	Treated Timber Trestle	1940	Stockpass	
0032	FHP 53-D(1)	FHP 53-D(2)	912 + 78.0	H15	U	26	81	3	35	Treated Timber Trestle	1940	East Fork Otter Creek	
0082	FHP 53-C	FHP 53-C(2)	649 + 70.0	H15	U	24	38	2	19	Treated Timber Trestle	1938	Drainage	
0089	FHP 53-C	FHP 53-C(2)	609 + 75.0		U	30	7	1	7	Treated Timber Trestle	1938	Stockpass	
0092	FHP 53-C	FHP 53-C(2)	593 + 00.0	H15	U	24.3	38	2	19	Treated Timber Trestle	1939	Drainage	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railrood, Highwoy, Etc.)	(Posted Lood Limit - Bridge Modificotions - Etc.)
F.A.P. Route 38													
Flathead County													
215-0400-0016	FAP 100-A(1)		81 + 43.0	H15	U	24	138	5	60	Steel Beam	1939	Whitefish River	
0040	FAP 100-A(1)		211 + 50.0		U		6x6x58			Concrete Box	1939	Stockpass	
0052	FAP 100-D(1)		272 + 50.0		U		5x6x34			Concrete Box	1939	Drainage	
0078	FAP 100-B		412 + 20.0	H15	15	22	496	3	164	Steel Truss	1936	Flathead River	
0079	FAP 100-B		419 + 60.0		U	26	11	1	11	Treated Timber Trestle	1936	Stockpass	
0084	FAP 100-B		442 + 34.0		U	26	11	1	11	Treated Timber Trestle	1936	Stockpass	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER		STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
	BUILT UNDER	USED IN PLACE											
F.A.P. Route 39													
Glacier County													
218-0170-0114	NPS 4	GNP 4-A4	148 + 50.0		U		12x8x74			Concrete Box	1936	Jule Creek	
0121	NPS 4	GNP 4-A4	110 + 32.9	H15	U	26	208	3	80	Continuous Steel Beam	1936	Lee Creek	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER		STATION	DESIGN LOADING (#Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
	BUILT UNDER	USED IN PLACE											
F.A.P. Route 40													
Cascade County													
107-0875-0009	NRH 278-B		49 + 50.0		U		4x6x36			Concrete Pipe	1934	Drainage	
0014	NRH 278-B		75 + 00.0		U		6x6x36			Concrete Box	1934	Drainage	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER BUILT UNDER	PROJECT NUMBER USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HDRIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 41													
Cascade County													
107-0875-0046	NRM 277-B		288 + 43.0	H15	U	22	109	3	37	Concrete T Beam	1934	GN RY	
0047	NRM 277-B		295 + 69.1		14'	24 *				Underpass	1951	FAP Route 3 - Spur	Br. No. 107-0910-0009 Seventh Span *24'=Roadway (Max. Cl. = 140')
0049	NRM 277-B		304 + 00.0		U		12x7x30			Concrete Box	1934	Drainage	
0055	NRM 277-B		336 + 77.2		14'6"	29.5				Underpass	1934	GN RY	
0058	NRM 277-B		350 + 00.0		10'	31.3				Underpass	1920	FAP Route 10	Br. No. 107-0870-0005 Missouri River East Span
0059	NRM 277-B		351 + 06.6		11'1"	39.3				Underpass	1915	C.ST P&P RR	East Span Missouri River Bridge

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 42													
Garfield County													
No Bridges													
McCone County													
228-0240-0034	F 315 (13) U2	F 315 (13) U1	288 + 68.0	H20-S16	U	28	204.5	4	51.5	Prestressed Concrete Beams	1960	Timber Creek	
NOTE: First	8.3 miles of route constructed												
Next	24.0 miles unconstructed (county roads)												
Next	20.4 miles constructed - (No bridges or Minor structures)												
Next	7.5 miles constructed by U.S. Government - Includes Spillway of Fort Peck Dam, (5.3 miles in McCone and 2.2 miles in Valley County) Dam on County Line												
Valley County													
253-0240-0047	NRH 315-A		751 + 90.0		U	21	19	1	19	Treated Timber Trestle	1934	Drainage	
0056	NRH 315-A		707 + 76.5	H15	U	21	57	3	19	Treated Timber Trestle	1934	Barton Coulee	
0064	NRH 315-A		666 + 00.0	H15	U	21	76	4	19	Treated Timber Trestle	1934	Galpin Coulee	
0080	NRH 315-A		577 + 61.5	H15	U	21	57	3	19	Treated Timber Trestle	1934	Galpin Coulee	
0094	NRH 315-A		514 + 30.0		U	25	7	1	7	Treated Timber Trestle	1934	Stockpass	
0121	NRH 315-A		358 + 98.5		U	21.3	19	1	19	Treated Timber Trestle	1934	Stockpass	
0134	NRH 315-A		291 + 79.0	H15	U	21	38	2	19	Treated Timber Trestle	1934	Canal	
0144	NRH 315-A		240 + 53.5		U	21.3	19	1	19	Treated Timber Trestle	1934	Drainage	
0155	NRH 315-C		181 + 26.0	H15	U	23	152	8	19	Treated Timber Trestle	1934	Milk River Overflow	
0156	NRH 315-C		175 + 80.0	H15	15'	22	472.7	12	195	Steel Thru Truss	1935	Milk River	
0170	NRH 315-A		102 + 28.5	H15	U	21	57	3	19	Treated Timber Trestle	1934	Sprague Coulee	
0190	NPGM 315-D	FG 315 (7)	4 + 83.5		13'	30				Underpass	1936	GN RY	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highwoy, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 43													
Fergus County													
214-0190-0001	U 103 (7) U2		4 + 47.0	H20-S16	U	50	33.7	1	33.7	Concrete Slab	1960	Spring Creek	
0007	FAP 103-A		882 + 45.0	H15	U	24	63	2	30	Concrete T Beam	1921	Spring Creek	
0017	FAP 103-A		832 + 50.0		U		4x5x32			Concrete Box	1921	Drainage	
0101	F-103 (4)		437 + 36.0	H15-S12	U	28	38	2	1)	Treated Timber Trestle	1950	Warm Springs Creek	
0359	FAP 103-D(1)		19 + 48.0		U	24	19	1	1)	Treated Timber Trestle	1946	Drainage	
0381	FAP 103-D(1)		137 + 60.0	H15	U	24	57	3	1)	Treated Timber Trestle	1942	Box Elder Creek	
0387	FAP 103-D(1)		171 + 00.0	H15	U	24	57	3	1)	Treated Timber Trestle	1942	Box Elder Creek	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (#Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 45													
Sweet Grass County													
249-0190-0008	WPGS 283-C		40 + 16.7		14'5"	31.4				Underpass	1937	NP RY	
0009	WPGS 283-C		44 + 72.0		U	35	11	1	11	Treated Timber Trestle	1937	Stockpass	
0010	NRS 283-D		49 + 96.9	H15	U	24	379.8	5	122.3	Continuous Steel Girder	1938	Yellowstone River	
0018	NRS 283-A		92 + 11.3	H15	U	22	137.3	3	45	Concrete T Beam	1934	Big Timber Creek	
0034	NRS 283-B		178 + 00.0		U		3x6x32			Concrete Box (Double)	1935	Drainage	
0097	FAP 45-A		508 + 78.5	H15	U	24	57	3	19	Treated Timber Trestle	1941	Drainage	
0100	FAP 45-A		524 + 49.5	H15	U	24	63	3	25	Treated Timber Trestle	1941	South Fork Ten Mile Creek	
0114	FAP 45-A		601 + 28.5	H15	U	24	57	3	19	Treated Timber Trestle	1941	Ten Mile Creek	
0140	FAP 45-A		736 + 51.5	H15	U	24	63	3	25	Treated Timber Trestle	1941	Wheeler Creek	
0152	FAP 45-A		802 + 38.5	H15	U	24	57	3	19	Treated Timber Trestle	1941	Drainage	
0163	FAP 45-C(1)		860 + 37.0	H15	U	24	88	4	25	Treated Timber Trestle	1947	Otter Creek	
0181	FAP 45-C(1)		956 + 06.5	H15	U	24	57	3	19	Treated Timber Trestle	1947	Drainage	
0183	FAP 45-C(1)		962 + 67.0	H15	U	24	184	3	71	Continuous Steel Girder	1947	Sweet Grass Creek	
0197	FAP 45-C(1)		1040 + 00.0		U	26	11	1	11	Treated Timber Trestle	1947	Stockpass	
0204	FAP 45-C(1)		1077 + 50.0	H15	U	24	38	2	19	Treated Timber Trestle	1947	Cayuse Creek	
0219	FAP 45-C(1)		1155 + 00.0		U	26	11	1	11	Treated Timber Trestle	1947	Stockpass	
0224	FAP 45-C(1)		1182 + 50.0		U	26	11	1	11	Treated Timber Trestle	1947	Stockpass	
0265	FAP 45-B(1)		1393 + 50.0		U	26	11	1	11	Treated Timber Trestle	1946	Stockpass	
0268	FAP 45-B(1)		1410 + 80.0		U	26	11	1	11	Treated Timber Trestle	1946	Stockpass	
Wheatland County													
254-0190-0009	FAP 45-B(1)		1532 + 20.0	H15	U	24	113	3	25	Treated Timber Trestle	1942	Fish Creek	
0023	FAP 45-B(1)		1663 + 06.0	H15	U	24	38	2	19	Treated Timber Trestle	1942	Drainage	
0045	FAP 45-B(1)		1726 + 40.0	H15	U	24	28.6	1	28.6	Concrete & Steel I Beam	1919	South Fork of American Fork	Widened 1942
0047	FAP 45-B(1)		1736 + 40.0	H15	U	24	40	1	40	Concrete T Beam	1942	American Fork	
0082	NRS 292-B		392 + 14.5	H15	U	21	25	1	25	Treated Timber Trestle	1935	Dry Wash	
0087	NRS 292-B		367 + 00.0	H15	U	21	25	1	25	Treated Timber Trestle	1935	Lebo Creek	
0098	NRS 292-B		309 + 62.5	H15	U	21	25	1	25	Treated Timber Trestle	1935	Spring Creek	
0120	NRS 292-A		192 + 40.0		U	23	7	1	7	Treated Timber Trestle	1934	Stockpass	
0151	NRS 292-A		27 + 21.8	H15	U	21	190	3	58.3	Continuous Steel Cantilever	1934	Musselshell River	
0153	WPGS 292-A		13 + 80.8	H15	U	24.3	186	3	104	Steel Pony Truss	1936	CMST P&P RR	
0177	F 119 (6)	F 119 (10)	36 + 09.5		U	24.3	15	1	15	Treated Timber Trestle	1948	Stockpass	
0186	F 119 (6)	F 119 (10)	83 + 47.5		U	24.3	15	1	15	Treated Timber Trestle	1948	Stockpass	
0204	F 119 (6)	F 119 (10)	181 + 89.5		U	24.3	15	1	15	Treated Timber Trestle	1948	Stockpass	
0210	F 119 (6)	F 119 (10)	209 + 99.5		U	24.5	15	1	15	Treated Timber Trestle	1948	Stockpass	
0267	F 119 (6)	F 119 (10)	510 + 09.5		U	24.3	15	1	15	Treated Timber Trestle	1948	Stockpass	
0339	F 119 (6)	F 119 (10)	891 + 09.5		U	24.3	15	1	15	Treated Timber Trestle	1948	Stockpass	
0345	FG 119 (7)	F 119 (10)	922 + 93.7	H15-S12	U	24	200	4	59	Continuous Steel Girder	1949	GN RY	
Fergus County													
214-0190-0016	F 119 (5)		1081 + 00.0	H15-S12	U	24	38	2	19	Treated Timber Trestle	1947	Drainage	
0020	F 119 (5)		1101 + 75.5	H15-S12	U	24	25	1	25	Treated Timber Trestle	1947	Ross Fork	
Judith Basin County - No Bridges													
214-0190-0026	F 119 (5)		1137 + 92.5		U	24.3	19	1	19	Treated Timber Trestle	1947	Stockpass	
0044	F 119 (5)		1234 + 99.5		U	24.3	19	1	19	Treated Timber Trestle	1947	Drainage	
0088	FAP 119-A		560 + 71.0		U	26	11	1	11	Treated Timber Trestle	1941	Stockpass	
0091	FAP 119-A		573 + 55.0		U	26	11	1	11	Treated Timber Trestle	1941	Stockpass	
0112	FAP 119-A		684 + 99.9	H15	U	26	25	1	25	Treated Timber Trestle	1941	Buffalo Creek	
Judith Basin County													
223-0190-0012	FAP 119-A		904 + 10.0	H15	U	24	57	3	19	Treated Timber Trestle	1941	Little Trout Creek	
Fergus County													
214-0190-0179	FAGH 119-B		1038 + 15.5	H15	U	24	240.8	7	42.7	Concrete T Beam	1942	CMST P&P RY	
0184	FAP 119-B(1)		1061 + 00.0		U	26	11	1	11	Treated Timber Trestle	1946	Stockpass	
0189	FAP 119-B(1)		1067 + 54.5		U	26	19	1	19	Treated Timber Trestle	1946	Olson Creek	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 46													
Ravalli County													
No Bridges													
NOTE:	First 0.4 Mile of Route in Montana												
	Next 1.0 Miles of Route in Idaho												
	Remainder of Route in Montana												
Beaverhead County													
201-0430-0023	FHP 20-A		215 + 65.5	H20-S16	U	28	19	1	19	Reinforced Concrete Girder	1960	Joseph Creek	
0035	FHP 20-A		259 + 65.5	H20-S16	U	28	19	1	19	Reinforced Concrete Girder	1960	Joseph Creek	
0059	FHP 20-A		370 + 87.5	H20-S16	U	28	19	1	19	Reinforced Concrete Girder	1960	Joseph Creek	
0064	FHP 20-A		396 + 58.0	H20-S16	U	28	38	2	19	Reinforced Concrete Girder	1960	Trail Creek	
0090	FHP 20-B		478 + 28.0	H20-S16	U	28	60	3	22	Reinforced Concrete Slab		Trail Creek	Let 8-31-60-Completion Date 1961
0098	FHP 20-B		521 + 37.0	H20-S16	U	28	60	3	22	Reinforced Concrete Slab		Trail Creek	Let 8-31-60-Completion Date 1961
0141	FHP 20-B		792 + 70.0	H20-S16	U	28	60	3	22	Reinforced Concrete Slab		Trail Creek	Let 8-31-60-Completion Date 1961
0158	FHP 20-B		832 + 15.0	H20-S16	U	28	60	3	22	Reinforced Concrete Slab		Ruby Creek	Let 8-31-60-Completion Date 1961
0162	County Const.			H-9.0	U	13.8	57	3	19	Untreated Log Trestle	Unknown	North Fork Big Hole River	Skew 45°
0247	County Const.			H-0.0	U	14	37	2	18	Untreated Log Trestle	1949	Swamp Creek	
0268	County Const.			H-3.5	U	18	62	4	16	Untreated Log Trestle	Unknown	Big Hole River	
0270	County Const.			None	U	18	110	6	34	Comb. Timber and Steel Truss	1950	Big Hole River	
0273	County Const.				U	20	34	2	17	Untreated Log Trestle		Drainage	
0286	F-43 (12)		69 + 68.5	H15-S12	U	36	38	2	19	Treated Timber Trestle	1956	Steel Creek	
0348	F-43 (8)	F-43 (11)	674 + 00.0		U		6x4x60			Concrete Stockpass	1953	Stockpass	
0423	F-43 (14) U1	F-43 (14) U2	827 + 89.2	H20-S16	U	28	234.5	4	61.5	Prestressed Concrete Beam	1960	Big Hole River	
Deer Lodge County													
212-0430-0066	FAP 43-A	F-43 (15) U1	1174 + 44.5	H15	U	24	57	3	19	Treated Timber Trestle	1941	Fishtrap Creek	
0082	FAP 43-A	F-43 (15) U1	1263 + 13.5	H15	U	24	81	3	31	Treated Timber Trestle	1941	Lamarche Creek	
0112	FAP 43-A	F-43 (15) U1	1416 + 75.0	H15	U	24	38	2	19	Treated Timber Trestle	1941	Seymour Creek	
0124	FAP 43-A	F-43 (15) U1	1483 + 72.0	H15	U	24	75	3	25	Treated Timber Trestle	1941	Deep Creek	
Silver Bow County													
247-0430-0017	F 43 (14) U1	F-43 (15) U1	1677 + 80.5	H20-S16	U	28	325	3	125	Riveted Steel Plate Girder	1960	Big Hole River	
Beaverhead County													
201-0430-0651	County Const.	F-43 (15) U1	2047 + 41.4	H15	U	18.2	29	1	29	Steel I Beam	Unknown	Branch of Wise River	
0653	County Const.	F-43 (15) U1	2056 + 97.3	H15	U	18.2	44.2	1	41	Steel I Beam	Unknown	Branch of Wise River	
0654	County Const.	F-43 (15) U1	2058 + 82.2	H15	U	18.2	42.8	1	39.5	Steel I Beam	Unknown	Branch of Wise River	
0741	County Const.	NHSP 285-A	451 + 45.3	H-6.1	14'11"	14.2	232	2	152	Thru Steel Truss	1914	Big Hole River	
Silver Bow County													
247-0430-0011	F-43 (13)		614 + 65.2	H15-S12	U	36	38	2	19	Treated Timber Trestle	1956	Divide Creek	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL			CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 47													
Deer Lodge County													
No Bridges													

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER		STATION	DESIGN LOADING (Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
	BUILT UNDER	USED IN PLACE											
F.A.P. Route 48													
Big Horn County													
202-0470-0009	WPSS 5-A		22 + 64.5	H15	U	23	25	1	25	Treated Timber Trestle	1936	Drainage	
0015	WPSS 5-A		50 + 35.0	H15	U	23	68	3	30	Treated Timber Trestle	1936	Drainage	
0055	FAP 46-A(1)		153 + 76.5	H15	U	24	31	1	31	Treated Timber Trestle	1941	Low Line Ditch	
0075	FAP 46-B(1)		261 + 32.0	H15	U	24	38	2	19	Treated Timber Trestle	1942	Drainage	
0081	FAP 46-B(1)		293 + 80.0	H15	U	24	38	2	19	Treated Timber Trestle	1942	Low Line Ditch	
0083	FAP 46-B(1)		307 + 33.5	H15	U	24	57	3	19	Treated Timber Trestle	1942	Low Line Ditch	
0114	FAP 46-B(1)		467 + 09.0	H15	U	24	38	2	19	Treated Timber Trestle	1942	Drain Ditch	
Yellowstone County													
No Bridges													

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER		STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
	BUILT UNDER	USED IN PLACE											
F.A.P. Route 49													
Beaverhead County													
201-0410-0033	WPSO 344-B	F 387 (1)	154 + 00.0		U	28	11	1	11	Treated Timber Trestle	1940	Stockpass	
0071	F 387 (2)	DF 387 (6)	348 + 15.5	H15-S12	U	28	25	1	25	Treated Timber Trestle	1949	Irrigation Ditch	
0091	F 387 (2)	DF 387 (6)	457 + 59.0	H15-S12	U	28	38	2	19	Treated Timber Trestle	1949	Stone Creek	
Madison County													
229-0410-0010	F 387 (3)	DF 387 (6)	753 + 41.0	H15-S12	U	28	150	2	75	Steel Girder	1949	Beaverhead River	
0136	F 387 (7)	DF 387 (6)	1420 + 00.0		U	36	19	1	1?	Treated Timber Trestle	1957	Drainage	
0138	F 387 (3)	DF 387 (6)	1431 + 57.2	H15-S12	U	28	180.6	3	60.6	Steel Girder	1949	Beaverhead River	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 50													
Gallatin County													
116-1910-0037	FHP 45-E1	NR 45-E2	372 + 20.5	H15	U	24	133.8	3	45	Concrete Girder	1933	Madison River	
0076	FHP 45-E1	NR 45-E2	168 + 48.0	H15	U	24	34.8	1	34.8	Concrete Girder	1933	Cougar Creek	
0082	FHP 45-E1	NR 45-E2	132 + 27.0	H15	U	24	88.8	3	30	Concrete Girder	1933	Duck Creek	
0099	FHPE [illegible]-M		39 + 80.5	H15	U	24	103.5	3	45	Concrete T Beam	1932	Grayling Creek	
Wyoming State													
No Bridges													
Montana State													
No Bridges													
Wyoming State													
No Bridges													
Montana State													
Gallatin County													
116-1910-0234	F 76 (2)		704 + 41.0	H20-S16	U	28	120	4	45	Continuous Concrete T Beam	1955	West Gallatin River	
0262	F 76 (2)		853 + 20.2	H20-S16	U	30	63.7	3	40	Continuous Concrete T Beam	1955	Speciman Creek	
0325	FHP 42 I3	FHP 42 I4	1541 + 60.0	H20-S16	U	28	122	3	45	Concrete Girder	1959	West Gallatin River	
0337	FHP 42 I3	FHP 42 I4	1478 + 18.0	H20-S16	U	28	70	1	70	Cantilever Concrete Girder	1959	Taylor Fork	
0479	FHP 42 J5	FHP 42 J6	734 + 00.0	H20-S16	U	28	80	1	80	Cantilever Concrete Girder	1958	West Fork Creek	
0487	FHP 42 J(2)	FHP 42 J4	694 + 40.0		U		10x4x41			Concrete Box	1955	Dudley Creek	
0497	FHP 42 J(2)	FHP 42 J4	640 + 00.0	H20-S16	U	28	160	3	60	Concrete T Beam	1952	West Gallatin River	
0572	FHP 42 J(2)	FHP 42 F4	350 + 20.0	H20-S16	U	30	54	3	30	Reinforced Concrete	1953	Swan Creek	
0613	FHP 42 C(2)	FHP 42 C3	573 + 37.5	H20-S16	U	28	234.3	5	78	Steel Girder	1950	West Gallatin River	
0660	FHP 42 A3	FHP 42-A3	933 + 65.9	H15	U	28	68.6	3	30	Concrete T Beam	1931	Spanish Creek	Widened 1955
0681	FHP 42 A2	FHP 42-A3	937 + 65.0		U		4x4x42			Concrete Box	1931	Drainage	
0703	F 76 (4) U1	F 76 (4) U2	13 + 92.0	H20-S16	U	28	260	3	100	Steel Girder	1958	West Gallatin River	
0772	NRS 20[illegible]-A		45 + 55.0		U	22.5	19	1	19	Steel I Beam	1924	Cottonwood Creek	
0781	NRS 20[illegible]-A		95 + 44.3		U	20	20	1	20	Concrete Slab	1924	Canal	
0782	NRS 20[illegible]-A		98 + 00.0		U		6x6x26			Concrete Box	1924	Drainage	
0820	NRS 20[illegible]-B		293 + 59.5		U	20	19	1	19	Steel I Beam	1924	Mammoth Ditch	
0834	F 203 (5)	F 203 (9)	46 + 57.0	H20-S16	U	38	30	1	30	Concrete Girder	1956	Middle Creek	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 51													
McCone County													
228-0200-0004	F 391 (11)U2	F 391 (13)	69 + 00.0	H15-S12	U	36	88	4	25	Treated Timber Trestle	1960	Buffalo Springs Creek	
0072	F 391 (11)U2	F 391 (13)	428 + 75.0	H15-S12	U	36	88	4	25	Treated Timber Trestle	1960	Cottonwood Creek	
Dawson County													
211-0200-0024	DF 391(9) U2	DF391(9) U1	600 + 86.0	H15-S12	U	36	88	4	25	Treated Timber Trestle	1959	Drainage	
0053	DF 391(9) U2	DF391(9) U1	755 + 81.0	H15-S12	U	36	88	4	25	Treated Timber Trestle	1959	Drainage	
0090	DF 391(9) U2	DF391(9) U1	951 + 88.0	H15-S12	U	36	57	3	19	Treated Timber Trestle	1959	Drainage	
Richland County													
242-0200-0372	F 391 (1) U1	F 391 (1)	604 + 95.5	H15-S12	U	28	75	3	25	Treated Timber Trestle	1953	US RS Canal	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (@Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 52													
Lake County													
No Bridges													
Flathead County													
215-0350-0027	F 102 (1)		1853 + 50.0	H15-S12	U	28	219.8	4	94	Continuous Steel Girder	1954	Swan River	
0067	NRS 102-C	S 102 (11)	556 + 23.5		U	24	8x7x25			Treated Timber Trestle	1935	Stockpass	
0071	NRS 102-C	S 102 (11)	535 + 00.5	H15	U	23	57	3	19	Treated Timber Trestle	1935	Drainage	
0126	NRS 102-B	S 102 (11)	246 + 27.5	H15	U	21	95	5	19	Treated Timber Trestle	1934	Mill Creek	
0131	NRS 102-B	S 102 (11)	218 + 00.0		U		4x5x90			Concrete Box	1934	Drainage	

MONTANA HIGHWAY COMMISSION
PLANNING SURVEY

BRIDGES

CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	PROJECT NUMBER: BUILT UNDER	PROJECT NUMBER: USED IN PLACE	STATION	DESIGN LOADING (*Estimated)	VERTICAL CLEARANCE (Feet-inches)	HORIZONTAL CLEARANCE (Feet)	TOTAL LENGTH (Feet)	NUMBER OF SPANS	MAXIMUM SPAN (Feet)	MATERIAL AND TYPE (Maximum Span)	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Railroad, Highway, Etc.)	(Posted Load Limit - Bridge Modifications - Etc.)
F.A.P. Route 53													
Yellowstone County													
256-0030-0011	S 296 (10)		30 + 50.5	H15-S12	U	30	35	1	35	Treated Timber Trestle	1947	EBMA Canal	
0088	FAS 296-D(1)	S 296 (12)	352 + 42.5		U	24	95	5	19	Treated Timber Trestle	1939	South Fork Alkali Creek	
0097	FAS 296-D(1)	S 296 (12)	400 + 50.5		U	24.5	19	1	19	Treated Timber Trestle	1939	Stockpass	
0109	FAS 296-D(1)	S 296 (12)	467 + 38.5		U	24	57	3	19	Treated Timber Trestle	1939	North Fork Alkali Creek	
0136	FAS 296-D(1)	S 296 (12)	604 + 78.0		U	24	76	4	19	Treated Timber Trestle	1939	South Fork Five Mile Creek	
0137	FAS 296-D(1)	S 296 (12)	614 + 45.5		U	24	57	3	19	Treated Timber Trestle	1939	North Fork Five Mile Creek	
Golden Valley County													
219-0030-0004	WPSO 338	S 338 (3)	650 + 70.0		U	23	19	1	19	Treated Timber Trestle	1936	Stockpass	
0026	WPSO 338	S 338 (3)	539 + 50.5		U	23	57	3	19	Treated Timber Trestle	1936	Dry Wash	
0030	WPSO 338	S 338 (3)	518 + 78.5		U	23	25	1	25	Treated Timber Trestle	1936	Dry Wash	
0050	WPSO 338	S 338 (3)	412 + 50.0		U	23	76	4	19	Treated Timber Trestle	1936	Dry Wash	
0056	WPSO 338	S 338 (3)	381 + 55.5		U	23	95	5	19	Treated Timber Trestle	1936	Painted Robe Creek	38' Added 1945
0106	DF 284 (9)		96 + 65.9	H20-S16	U	28	101	2	50.7	Prestressed Concrete Beams	1959	Big Coulee Creek	
0112	DF 284 (9)		64 + 89.2	H20-S16	U	28	143	3	61.5	Prestressed Concrete Beams	1959	Musselshell River	
0121	FAS 284-D(1)	S 284 (7)	18 + 56.0		U	26.3	11	1	11	Treated Timber Trestle	1941	Stockpass	

093